

PMGSY Rd Bumer to Kendua Dakshinola
Via Primary School Below - 0.514.

Schedule XLV Form No. 134.

Agst - 12-58D 4043.24

DOS - 22.02.2024

Barachatti

DOS - 21.02.2024

DIVISION

MGSY (POSSESH) - NDB

SUB-DIVISION

Measurement Book

21/03 57-112 4523 & 1407 2000 m.

1484

2nd A/c bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road -	PMGSY road				Bumer
	To Icendya To kerla				
	Dakshin tola via primary				
	School Icendya				
Agency -	Sital prasad Const Pvt Ltd				
Agg No -	12850/23-24				
	Record entry				
	M.D - 12/09/24				
item ①	E/W excavation in furth				
	of H-P (Garden) chint				
H.W -	2X	3.90X	1.10X	1.50 =	12.87 M ³
Below pipe -	1X	5.35X	1.13X	0.365 =	2.27 M ³
					15.07 M ³

item ②	providing M/s - P.C.C as				
	levelling course in furth				
H.W -	2X	3.90X	1.10X	0.150 =	1.28 M ³
Below pipe -	1X	5.311X	1.130X	0.280 =	1.50 M ³
Loss for pipe -	0.280X0.7857X(0.830X2.5849) = 0.791 M ³				
					1.996 M ³

item ③	providing plain concrete				
	in open furth - (Garden)				
H.W -	2X	3.6X	$\frac{1.0+0.60}{2}$	X 1.78 =	10.28 M ³

A. Kumar
 12/09/24
 blueys
 12/09/24
 Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record entry				
	M.D. - 19/09/24				
Item (1)	providing plain concrete in open Run (Curb side)				
M.W.	2x	3.6	0.60×0.40	$1.1m$	$= 3.60 m^3$
Parapet	2x	3.6	0.40×0.60		$= 1.72 m^3$
Cos for pipe	2x	0.7857	0.8302	0.530	$= 0.574 m^3$
					<u>$4.746 m^3$</u>
Item (2)	providing, laying, w.B.M. grade - 3 in Flexible pavement				
	10x	30	3.75×0.075		$= 84.37 m^3$
	8x	30	3.75×0.075		$= 67.5 m^3$
	5x	30	3.75×0.075		$= 42.18 m^3$
					<u>$194.05 m^3$</u>
Item (3)	providing, laying w.B.M. grade - 3 in Rigid pavement				
	1x	30	3.75×0.075		$= 8.43 m^3$
	1x	20	3.75×0.075		$= 5.62 m^3$
					<u>$13.05 m^3$</u>
A. Kumar 19/09/24 2 Shree 19/09/24					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record entry				
	M.D. — 30/09/24				
(1)	Constn of Unimproved				
	Concrete pavement				
	3x	15x	3.75x	0.160	27 M ²
	1x	5x	3.75x	0.160	3.00 M ²
					30.00 M ²
/					
	A. Kumar				
	30/09/24				
	n				
	Shree				
	30/09/24				

ABSTRACT OF GST					
(1)	Constn of P.M. Pillar				
	V.T.M.B. P.N. — (6)				
	Item No. — 1 Ho				
	as 4322-01/H — 4322-00				
(2)	Constn of Reference				
	Pillar				
	V.T.M.B. P.N. — (4)				
	Item No. — 3 Ho				
	as 1994-03/Ho — 5982-00				
(3)	Cleaning and Grubbing				
	Road Land				
	V.T.M.B. P.N. — (6)				
	Item No. — 0.11 Ha				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/32) P/v levelling HP ₃					
Pipe (Gard)					
V.T.M.B.P.N. (8), (13)					
item (9), (2) - 7.54 + 7.50					
				= 15.04	
Qs 3236.71/m ²					48551.00
(10/30) E/w excavation for					
structure (Gard)					
V.T.M.B.P.N. (8), (12)					
item (10), (9) 15.07 + 15.07					
				= 30.14 m	
Qs 398.60/m ³					12019.00

(11/31) P/v M/s P.C.C as					
levelling course in fund					
V.T.M.B.P.N. (8), (12)					
item (11), (5)					
1.996 + 1.996 = 3.992 m					
Qs 5850.29/m ³					23354.00
(12/32) P/v Plain concrete					
in open fund					
V.T.M.B.P.N. (8), (12), (13)					
item (12), (13), (1)					
15.165 + 10.25 + 4.746 = 30.166 m					
Qs 6273.53/m ³					189216.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18/9)	Q	258.6	3/M ³	—	61101.00
		const of C.S.B			
		with well graded			
		material (flexible pavement)			
		V.T.M.B.P.No. (9)			
		item (18) — 569.48 M ³			
(19/14)	Q	2104.16	16/M ³	—	1198130.00
		const of C.S.B			
		in rigid pavement			
		V.T.M.B.P.No. (10)			
		item (19) — 18.75 M ³			
	Q	2104.18	18/M ³	—	39453.00

(20/)		P/V laying w.B.M			
		Grade-3 in flexible pavement			
		V.T.M.B.P.No. (13)			
		item (20) — 194.05 M ³			
	Q	3607.89	18/M ³	—	700111.00
(21/)		P/V laying w.B.M			
		Grade-3 in rigid pavement			
		V.T.M.B.P.No. (13)			
		item (21) — 130.5 M ³			
	Q	3607.89	18/M ³	—	47083.00
(22/)		const of extreme faced			
		cement pavement			
		V.T.M.B.P.No. (14)			
		item (22) — 30.00 M ³			

Continuation

Continuation