

Const of R.C.C. Bridge over Tamune river
Near cherikidih tola Nimdikh under N.A. 137A (1)
Shedule XLV Form No. 134.

Shergathi

DIVISION

Shergathi

SUB-DIVISION

Vishwanath Kumar Singh

Measurement Book

1426

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st year maintenance bill -					
N/W - Construction of RCC Bridge					
over square River near charkei					
at Ch. Cherkulh to Ch.					
Agency - Vishwanath K. Singh					
Agreement no - 05/SB/2022-23					
date of work order - 29.6.2022					
date of comp - 28.6.2023					
Actual date of comp -					
below 5% ✓					
date of entry -					
(1/15.1)					
Restoration of rain cuts -					
2x 4 x 2.0 x 0.60 x 0.30 =					168.4 m ²
(2/15.2)					
Making up of Broom/shoulders -					
2x 2.5 x 0.90 =					45.0 m ²
limit =					45.0 m ²
(3/15.5)					
Maintenance of WBM road -					
fitting up of pot holes -					
Nil -					
(3/15.90)					
patch repair over					
Bituminous surface with 20mm					
MSS -					
2 x 2.35 x 0.86 =					3.102 m ²
1 x 1.90 x 0.90 =					1.71 m ²
					4.81 m ²
					limit 4.69 m ²

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Abstract of work
(1/15.1)					Restoration of rain-
					Cut/brems with
					Soil. clear
					Qty vide TMBP.45
					Item no. 1
	8.4	m ³	@ 419.31/m ³		3592.00
(2/15.2)					Making up of Brems
					Shoulder slightly excess-
					Soil. clear
					Qty vide TMBP.45
					Item no. 2
	45	m ²	@ 62.55/m ²		2815.00
(3/15.3)					patch repair over existing
					surface with 20mm
					thickness clear
					Qty vide TMBP.45
					Item no. 3
	4.69	m ²	@ 170.52/m ²		799.00
(4/15.10)					repair of R.C. bedding
					to bridge clear
					Qty vide TMBP.46
					Item no. 4
	15.59	m	@ 2779.15/m		43321.00
					T = 50,457.00
(NW/15)					
17/11/2024					
52					
24/11					
17/11/2024					
05					

Continuation