

657/2024-25

Schedule XLY Form No.-134
BIHAR P.W.D.

रकम

दावापुर मिला श्री निरीक्षण कार्यालय

MMGSY NDR (Augsesh)

37215

DIVISION

37215

SUB-DIVISION

Utkarsh Arand & Budden

MEASUREMENT BOOK

2nd on A/c bill

Sch. XLV-Form No. 134 14

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road from Damoderpur Mathiya to Giri Tola Primary School under Munsy. NDB (Awseesh)					
Agency- Utkarsh Anand Builders Pvt, Ltd					
Agreement No- 02 MBD/2024-25					
Agreement value- 15349654=0					
Constn cost - 14508745=0					
Maintenance cost - 840909=0					
Date of start- 20/08/2024					
Date of Completion- 19/08/2025					
Record Entry					

① Constn of unreinforced lee Pavement

5	X	30	X	3.75	X	0.160	=	90.00 m ³
5	X	30	X	3.75	X	0.160	=	90.00 m ³
2	X	30	X	3.75	X	0.160	=	36.00 m ³
3	X	30	X	3.75	X	0.160	=	54.00 m ³
2	X	30	X	3.75	X	0.160	=	36.00 m ³
2	X	30	X	3.75	X	0.160	=	36.00 m ³
2	X	30	X	3.75	X	0.160	=	36.00 m ³
								378.00 m ³

Amu
15/12/2024
J.E

AS
15/12/2024
AS

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Provn Rec Main bound'n					
Q-VTNB/9(12) = 2.85H					
e R 7820.50/m ² R 22288=0					
(17) Provn Rec Main sub structure					
Q-VTNB/9(13) = 15.17H					
e R 8837.79/m ² R 134069=0					
(18) Provn and laying Rec Pipe NB					
Q-VTNB/9(9) = 7.50H					
e R 3377.81/m ² R 25334=0					
(19) Painting two coats Primer coats					
Q-VTNB/9(5) = 12.48H					
e R 137.55/m ² R 1717=0					
R. 6897,664=0					
Add 1% Labour cost (+) 68977=0					
27833=0					
Add 18% GST (+) 12,41,580=0					
Add seigniorage (+) 97,433=0					
R. 8305654=0					
Less 0.55% below (+) 45681=0					
R. 82,59,973=0					
Less Prev. Pay (-) R 3348,959=0					
R 49,11,014=0					
Amue 21/12/2024 J.E.					
AS 21/12/24					

Continuation