

mmssy (WB)

MB-No-603

22-29

Hamuman Nagar Babil. Pmssy

Schedule XLV-Form No. 134

Sadek Ke Chauk To Waisi Basa Path

THSOS- 2112137

 DIVISION

3493 THSOS. 2112137

 SUB-DIVISION

MEASUREMENT BOOK

Dec. En-espaisa Pvt. Ltd

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं जो
सहायक अभियंता ग्रामीण कार्य
विभाग, कार्य अवर प्रमंडल बेलदर
को निर्गत किया जाता है।

Munna
Executive Engineer
R.W.D. Works Div
Becky Gogri
01/2/23

Sch. XLV - Form No. 134

प्रमंडल. अवर DIVISION
अवर प्रमंडल. बेलदर SUB-DIVISION

Re-Issued to M.B.No-603 from Page No -
23 to A.E. R.W.D. Works Sub Division Beldear

(c) **Measurement Book** *E.C.*
29/12/2023
No. **603**

Executive Engineer for the Division
Measurement books have been submitted by the
subdivisions in-charge of work to the
Executive Engineer Division of the Executive
Measurement Division to be recorded and the
same to be used for the purpose of the work.

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					
Handuman Nagar					
Bobli Primary Road, K.					
Chowk to Wairi basa Pathak.					
Name of Agency:-					
Deo Enterprises.					
Pvt Ltd.					
Agreement No:-					
45 SBT of 2020-21					
Date of start:-					
18.11.2020.					
Date of completion:-					
17.11.2021.					

Record Measurement

④ Cleaning and grubbing of road land by manual men.

$$6 \times 30.00 \times 7.00 = 1260 \text{ m}^2$$

$$6 \times 30.00 \times 7.00 = 1260 \text{ m}^2$$

$$1 \times 20.00 \times 7.00 = 140 \text{ m}^2$$

$$1 \times 2.00 \times 7.00 = 14.00 \text{ m}^2$$

$$2674.00 \text{ m}^2$$

$$= 0.270 \text{ Hect.}$$

⑤ Box cutting excavation for roadway in Soil.

Up to date measurement

$$2 \times 7 \times 30.00 \times 0.375 \times 0.100 = 15.75 \text{ m}^3$$

$$2 \times 6 \times 30.00 \times 0.375 \times 0.100 = 13.50 \text{ m}^3$$

Continuation

Abstract of cost.

34

Sch. XLV-Form No. 134

1st year maint.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Hanuman Nagar					
Govil Panch Sada ke					
Chowk to main road					
Path side under Mangroves.					
Name of Agency - New Enterprises Pvt. Ltd.					
Agreement No. - 45-930/2020-21					
Date of start - 18/11/2020					
Date of completion - 17/11/2021					
Act date of completion - 10/10/2022					
① Restoration of main road/paths.					
With Seal material.					
Qty wide T.M.B.P. 32 -					154.88m ²
@ Rs 396.73/m ²					- Rs 61442=
② Making up of Bumpy					
Shoulder stripping excess					
Soil from the shoulder.					
Area wide T.M.B.P. 32 -					685m ²
@ Rs 59 = 56/m ²					- Rs 40827=
③ Patch repair over bituminous					
surface. done.					
Area wide T.M.B.P. 33 -					55.81m ²
@ Rs 288 = 80/m ²					- Rs 16118=

[illegible]