

1st on A/C P.M.

1

Name for work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - L372 - Thepaha					
Rajaram Toh to Nawalpur					
Agency :- Narayani Techno Pvt. Ltd.					
Agreement no :- 05 MRD MR/3057 of					
2024 - 25					
Date of start - 21/8/2024					
Date of comp - 20/5/2025					
Date of entry :- 01/11/24					

(1) cleaning and slop					
Road land to—					
	2	20	30	1.00	1200m ²
	2	20	30	1.00	1200m ²
	2	20	30	1.00	1200m ²
	2	13	30	1.00	780m ²
	2	1	10	1.00	20m ²
					4400m ²
					0.44 hec

(2)	Compn of subgrade					
	and shoulder to					
	2	20	30	1.125	0.20	240 m ³
	2	20	30	1.125	0.20	240 m ³
	2	20	30	1.125	0.20	240 m ³
	2	13	30	1.125	0.20	175.50 m ³
	2	1	10	1.125	0.20	4.50 m ³
	Continuation					
						= 990 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/15) Plv and fixing					
480 mm Rectangular					
Qty. v. TMS P No. (04)					
6700 @ 4316.57/each					25900 26767
(16/16) Plv and fixing					
Ree Boundary					
P.M. lar do					
Qty. v. TMS P No. (04)					28025
34.4000 @ 824.57/each					28483
(17/18) planting of trees					
and their main-					
tenance for one					
year do					
Qty. v. TMS P No. (05)					
18000 @ 1305.10/each					234918
(18/19) Road marking					
with hot applied					
thermo compound					
Qty. v. TMS P No. (05)					
4400 m ² @ 886.50/m ²					
					390060
(19/20) Plv and fixing					
logo and main-					
tenance of project					
Qty. v. TMS P No. (05)					
4000 @ 11829.25/each					
					47317

Continuation

5856539
5851591

Continuation