

प्रमुख फेल इन्फोर्मेशन को योदान फेल

मम ५५.२०९२/५

Schedule XLV Form No.-134

BIHAR P.W.D. मम ५५ (५०९) आर ५५५

Executive Engineer

R.W.D. (W) Division

Motihari

DIVISION

A.E. R.W.D. (W)

SUB-DIVISION

कोटवा.

मम. नं०-६५३३.

**MEASUREMENT BOOK**

म/स आरिस्ट कंस्ट्रक्ट

| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                | No.                           | L. | B. | D. |                  |
| Name of work- Constn of road from Pithsy Bathnaha to Yadav Tola under MWSY-NDB |                               |    |    |    |                  |
| Agency- M/S Amrit Construction                                                 |                               |    |    |    |                  |
| Agreement No- 335BD/2023-24                                                    |                               |    |    |    |                  |
| Agreement Value- 96,92,342/-                                                   |                               |    |    |    |                  |
| Date of start- 17/02/2024                                                      |                               |    |    |    |                  |
| Date of Completion- 16/02/2025                                                 |                               |    |    |    |                  |

Record Entry

① From Prime coat with emulsion (SS)

|   |      |                 |         |   |
|---|------|-----------------|---------|---|
| 1 | X 20 | X 6.50 + 3.75 = | 102.50  | L |
| 2 | X 30 | X 3.75 =        | 225.00  | L |
| 2 | X 30 | X 3.75 =        | 225.00  | L |
| 1 | X 20 | X 3.75 =        | 75.00   | L |
| 5 | X 30 | X 3.75 =        | 562.50  | L |
| 2 | X 30 | X 3.75 =        | 225.00  | L |
| 1 | X 20 | X 3.75 =        | 75.00   | L |
| 1 | X 30 | X 3.75 =        | 112.50  | L |
| 1 | X 10 | X 3.75 + 4.75 = | 42.50   | L |
|   |      |                 | 1645.00 | L |
|   |      | Limited-        | 1644.75 | L |

② From Tack coat with emulsion (RS)

Q- Same as above = 1644.75

③ From Laying and rolling Mix-seal

Q- Same as above = 1644.75

| Particulars                                   | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------|-------------------------------|----|----|----|------------------|
|                                               | No.                           | L. | B. | D. |                  |
| 38) Prov. and filling joint<br>sealing        |                               |    |    |    |                  |
| Q-VTNB P26 (28) = 12.10 m                     |                               |    |    |    |                  |
| e R 55.25/m - R - 663 = 0                     |                               |    |    |    |                  |
| 39) Prov. weep holes                          |                               |    |    |    |                  |
| Q-VTNB P26 (28) = 24 Nos                      |                               |    |    |    |                  |
| e R 110 = 24/each R - 2646 = 0                |                               |    |    |    |                  |
| 40) Prov. Drainage spots                      |                               |    |    |    |                  |
| Q-VTNB P26 (28) = 2 Nos                       |                               |    |    |    |                  |
| e R 662.42/each R - 1325 = 0                  |                               |    |    |    |                  |
| 41) Painting on parapet                       |                               |    |    |    |                  |
| Q-VTNB P26 (28) = 26.56 m <sup>2</sup>        |                               |    |    |    |                  |
| e R 136 = 22/m R - 3618 = 0                   |                               |    |    |    |                  |
| 42) Prov. and laying 300mm<br>dia Rec Pipe NB |                               |    |    |    |                  |
| Q-VTNB P27 (29) = 7.50 m                      |                               |    |    |    |                  |
| e R 1078 = 91/m R - 8077 = 0                  |                               |    |    |    |                  |
| R - 75,15,480 = 0                             |                               |    |    |    |                  |
| Add 1% Labour cost +) 75155 = 0               |                               |    |    |    |                  |
| Add 18% GST +) 13,52,786 = 0                  |                               |    |    |    |                  |
| Add seigniorage fee +) 1,04,847 = 0           |                               |    |    |    |                  |
| R - 90,48,268 = 0                             |                               |    |    |    |                  |
| Less 0.28% below +) 25335 = 0                 |                               |    |    |    |                  |
| R 90,22,933 = 0                               |                               |    |    |    |                  |
| Less Prev. Pay +) R 77,91,926 = 0             |                               |    |    |    |                  |
| R 12,31,007 = 0                               |                               |    |    |    |                  |
| 28/11/24                                      |                               |    |    |    |                  |
| 28/11/24                                      |                               |    |    |    |                  |
| CBP                                           |                               |    |    |    |                  |
| 29/11/24                                      |                               |    |    |    |                  |
| A.B.                                          |                               |    |    |    |                  |
| Continued                                     |                               |    |    |    |                  |
| 02/12/24                                      |                               |    |    |    |                  |