

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल बिहारशरीफ

पत्रांक...1592325/ बिहारशरीफ, दिनांक...24/12/24

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना


विषय:- नई अनुरक्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।
महाशय,

उपर्युक्त विषयक से संबंधित नई अनुरक्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।

अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिहारशरीफ
24/12/24

(See Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate up to the month of 23.12.2024

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2024-2025

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	ltr-125 Dt-29.11.2024	7994.97272	Certified that out of Rs 7994.97272 received & balance during the years 2024-25 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 7946.92552 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 48.04720 lacs remaining unutilized at the end of the period under 23.12.2024
	Total Rs.		7994.97272	


2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was sanctioned
Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:

- Construction of Road Works.
- Construction of CD works


Divisional Accounts Officer
Rwd, Works Division
Biharsharif


Executive Engineer
Rwd, Works Division
Biharsharif
22/12/24

Acquisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :-Bihar Sharif

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Increase in Allocation	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/NA/B IH/24/000 4	NH-82 Kulti Road To Dhobi Bigha Village	10200613007	6120 04 Dec 2023	0.440	21.9260	14.63446	4.14812	MBD- 01/2024-25 27.08.2024	26-05-2025	0	1995	25	5.01	0.00000	0.00000	14,18296	
2	RM/NA/B IH/24/000 4	NH 82 Jirain - Kulti Road To Kodaiya Bigha	10200613005	6120 04 Dec 2023	0.690	34.6420	23.85034	5.90634	MBD- 01/2024-25 27.08.2024	26-05-2025	0	2207	25	5.01	0.00000	0.00000	23,17202	
TOTAL																	37.35498	

Total = 37.35498


- 1 Signed Hard Copy and Soft Copy (In Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded In MIS.

Divisional Accounts Officer
Rwd,works Division Biharsharif

Executive Engineer
Rwd,works Division Biharsharif

File : C:\Users\kkmm1\OneDrive\Desktop\Downloads\24120930.Xls, Section No.: 61, Eqn : $Y = 0 \cdot X^2 + 0.816 \cdot X$

Name of Customer : Deepak Kumar, Name of Work/ Road : NH 82 Jirain - Kulti Toad To Kodaiya Bigha, Lab Job



24/12/24
Name

Deepak
24/12/24
A.E.

24/12/24
hfe

Head-NEW MR
Road-NH 82 Jirain - Kulti Toad To Kodaiya Bigha
Con-Deepak Kumar

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 * X^2 + 0.816 * X + 249$		
24/12/24	7:24:0	61	0.1	180	0	1800	1717	G	25.197271	85.634674	Normal	X = 2000		
24/12/24	7:24:16	61	0.1	250	10.1	2500	2288	G	25.197502	85.635133	Normal	Y = 1880		
24/12/24	7:31:53	61	0.1	230	10.1	2300	2125	G	25.198283	85.63656	Normal			
24/12/24	7:38:0	61	0.1	280	10.1	2800	2533	G	25.198343	85.637514	Normal			
24/12/24	7:38:39	61	0.1	290	10.1	2900	2615	G	25.1987	85.637686	Normal	RURAL ROAD		
24/12/24	7:39:13	61	0.1	250	10.1	2500	2288	G	25.19972	85.637769	Normal	Good	Average	Poor
24/12/24	7:31:20	61	0.1	200	10.1	2000	1880	G	25.199762	85.638754	Normal	<4000	4001-5000	>5001
						Total-	15446							
						IRI Value-	2207							

Signature
24/12/24

Signature
24/12/24

Signature
24/12/24

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Final bill					
Name of work:- NH 82 Jirayam Kuni Road To					
Kalaiya Bighe					
Agency:- Deepak Kumar					
Agreement No:- MBD 01/2024-25					
Date of commencement:- 27-08-2024					
Date of completion:- 26-05-2025					
Date of Actual completion:- 20/12/2024					

As per Road Entry notebook (17)

MEASUREMENT

1) Clearing and Grubbing Road land


----- do ----- do ----- e/i

2 x 6 x 30.00 x 1.00 =	360m ²
2 x 20 x 1.00 =	40m ²
2 x 17 x 1.00 =	34m ²
2 x 5 x 30.00 x 1.00 =	300m ²
2 x 3 x 30.00 x 1.00 =	180m ²
2 x 22 x 1.00 =	44m ²
2 x 6 x 30.00 x 1.00 =	360m ²
2 x 21 x 1.00 =	42m ²
Qty =	1360m ²
In HA =	$\frac{1360}{10000} = 0.136$
	HA

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Material statement					
WBM Gr-III (S/metal)					$12.93 m^3$
Screening					$2.56 m^3$
P.C.C. (S/Aggregate)					$80.95 m^3$
Local sand					$40.47 m^3$
E/w					$305.82 m^3$
SDBC					$5.126 MT$
Stone chips					$66.62 m^3$
Waste Plastic					$0.358 MT$


 22/12/21
 A/E

22/12/21
AK

ABSTRACT OF COST					
1) Clearing and Grubbing Road Land					
-----do-----do-----e/i					
0.136 HA VTMB P —					①
@ 76926.08/Ha —					Rs 10461.94/-
2) Dismantling of Existing P.C.C					
-----do-----do-----e/i					
125.28 m ³ VTMB P —					②
@ 687.18/m ³ —					Rs 86089.91/-
					Rs 96551.85/-

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	BF				Rs 96551.85/-
③ Providing laying, spreading					
④ and Compacting WBM Gr-III					
--- do --- do --- e/i					
10.69m ² VTMB P				③	
@ 3024.94/m ²					Rs 32336.61/-
④ Construction of Panel concrete					
⑦ (M30) Grade					
--- do --- do --- e/i					
89.95m ² VTMB P				③	
@ 8788.57/m ²					Rs 790531.51/-
⑤ Providing and applying Tack					
⑤ coat with Bitumen Emulsion (Rsl)					
--- do --- do --- e/i					
1865.67m ² VTMB P				④	
@ 19.60/m ²					Rs 36567.13/-
⑥ Providing and laying Semi-Dense					
⑥ Bituminous Concrete.					
--- do --- do --- e/i					
46.60m ² VTMB P				⑤	
@ 13094.81/m ²					Rs 610218.14/-
					Rs 1566205.24/-

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
BT					Rs 1566205.
1) Providing and laying of hot					
2) applied Thermoplastic compound					
Road marking					
do do e/i					
3) Portion	97.20 m ²				VTMBP - (05)
	@ 886.50/m ²				Rs 86167.80/-
Portion	38 m ²				VTMBP - (06)
	@ 1005.95/m ²				Rs 38226.10/-
4) Construction of subgrade and					
5) Earthen shoulder					
do do e/i					
305.82 m ³	VTMBP				(07)
@ 264.51/m ³					Rs 80892.44/-
6) Plastering with cement mortar on					
brick work in parapet wall of culvert					
do do e/i					
20.16 m ²	VTMBP				(07)
Qty = 3 Nos @ 222.22					3 x 20.16 = 60.48 m ²
@ 222.22/m ²					Rs 13439.87/-
10) Painting Two coat including					
16) Primer coat with synthetic enamel paint					
do do e/i					
60.48 m ²	VTMBP				(07)

Continuation

Rs 1784931.45/-

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
BF					Rs 1784931.45
@ 139.16/m ²					Rs 861640/-
(11) Reinforced Cement Concrete M15					
(8) ii Km stone					
--- do --- do ---				ei	
Qty = 1.00 Nos VTMBP				(08)	
@ 2756.28					Rs 2756.28/-
(12) Reinforced cement concrete M15					
(8) ii 200m stone					
--- do --- do ---				ei	
Qty = 3 Nos VTMBP				(08)	
@ 794.82					Rs 2384.46/-
(13) Providing and fixing Retro Reflectors					
(9) 600mm Equilateral Triangle					
--- do --- do ---				ei	
5.00 Nos VTMBP				(08)	
@ 4407.24					Rs 22036.2/-
(14) Providing and fixing Retro Reflectors					
(9) 600mm circular					
--- do --- do ---				ei	
2.00 Nos VTMBP				(08)	
@ 4249.55					Rs 8499.10/-

Continuation

Rs 1829223.81/-

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
BF					Rs 8 232 239/-
(15) Providing and fixing of Retro- (1) Reflectorisid 600mm x 450mm Rectangular					
do do do				e/i	
1.00 Nos VTMB P				(08)	
@ 4105.02					Rs 4105.02/-
(16) Planting of trees by the Road					
(1) Side (Avenue Trees)					
do do do				e/i	
39 NOS VTMB P				(09)	
@ 1305.10					Rs 50898.9/-
(17) Providing and fixing 'Logo' of (13) Project					
do do do				e/i	
Qty = 2.00 Nos VTMB P				(09)	
@ 11518.45					Rs 23036.9/-
(18) Providing and fixing Citizen (13) Information Board					
do do do				e/i	
2.00 Nos VTMB P				(09)	
@ 11518.45					Rs 23036.9/-
(19) Providing and fixing 'Logo' of (13) maintenance board					
do do do				e/i	

Continuation

Rs 1930301.61/-

Continuation