

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on A/c Bill.				
N/w:-	constn. of road & C.D				
	from Sikarganj peth road				
	to Chaman tola road to SC				
	Tola under MGSY NDB				
	Awabesh.				
Agency:-	Ashwin Singh				
	AT. Chhoti Bariyarpur,				
	Motahari, East Champaran.				
Agreement no:-	29 S.B.D/2023-24				
D.O.S	23.02.2024				
D.O.C	22.02.2025				

D.O.M → 22.12.2024

1) constn. of Subgrade and
Earthen Shoulder Do-aw
comp. job.

{	5X 30X 6.00X 0.300	=	270.00 m ³
	5X 30X 6.00X 0.300	=	270.00 "
	5X 30X 6.00X 0.300	=	270.00 "
	5X 30X 6.00X 0.300	=	270.00 "
	1X 20X 6.00X 0.300	=	36.00 "
			1116.00 m ³

[Signature]
20/11/24
J.C

[Signature]
20/11/24
A.E

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2) Excavation for roadway box cutting - do - all comp. job.					
	2x5x30x0.525x0.100				= 15.75 m ³
	2x5x30x0.525x0.100				= 15.75 "
	2x5x30x0.525x0.100				= 15.75 "
	2x5x30x0.525x0.100				= 15.75 "
	2x5x30x0.525x0.100				= 15.75 "
	2x5x30x0.525x0.100				= 15.75 "
	2x5x30x0.525x0.100				= 15.75 "
	2x2x30x0.525x0.100				= 6.30 "
	2x1x20x0.525x0.100				= 2.10 "

134.40 m³

3) constn. of Embankment with approved Material Deposite - do - all comp. job.

60% for Box cutting

= 80.64 m³

26/11/24
J.E

26/11/24
A.E

4) constn. of subgrade G.S.B - do - all comp. job.

5x30x4.05x0.200 = 121.50 m³

5x30x4.05x0.200 = 121.50 "

Continuation

C.O = 243.00 m³

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	243.004
Chk	5x	30x	4.05x	0.200 =	121.50 "
	5x	30x	4.05x	0.200 =	121.50 "
	4x	30x	3.00x	0.100 =	36.00 "
	1x	8x	3.00x	0.100 =	2.40 "
	2x	5x	30x	0.525x	0.100 = 15.75 "
	2x	5x	30x	0.525x	0.100 = 15.75 "
	2x	5x	30x	0.525x	0.100 = 15.75 "
	2x	5x	30x	0.525x	0.100 = 15.75 "
	2x	5x	30x	0.525x	0.100 = 15.75 "
	2x	5x	30x	0.525x	0.100 = 15.75 "
	2x	5x	30x	0.525x	0.100 = 15.75 "
	/	/	/	/	/
	2x	5x	30x	0.525x	0.100 = 15.75 "
	2x	2x	30x	0.525x	0.100 = 6.30 "
	2x	1x	20x	0.525x	0.100 = 2.10 "
	5x	30x	4.05x	0.100 =	60.75 "
	5x	30x	4.05x	0.100 =	60.75 "
	5x	30x	4.05x	0.100 =	60.75 "
Chk	5x	30x	4.05x	0.100 =	60.75 "
	5x	30x	4.05x	0.100 =	60.75 "
	5x	30x	4.05x	0.100 =	60.75 "
	5x	30x	4.05x	0.100 =	60.75 "
	2x	30x	4.05x	0.100 =	24.30 "
	1x	20x	4.05x	0.100 =	8.10 "
					1177.204

Continuation

12/12/24
S.E

12-12-24
A.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5. const. of Embankment					
with material obtained					
from borrow pit - Do all					
comp. job.					
CH	Area	Mean area	Dist	volume.	
}	0	0.382	—	—	—
	50	0.370	0.376	50	18.800 ^m ³
chek	100	0.175	0.273	50	13.625 "
2	150	0.151	0.163	50	8.150 "
	200	0.179	0.165	50	8.250 "
	250	0.171	0.175	50	8.750 "
	300	0.102	0.137	50	6.825 "
	350	0.217	0.160	50	7.975 "
	400	0.174	0.196	50	9.775 "
	450	0.164	0.169	50	8.450 "
	500	2.105	1.135	50	56.725 "
}	550	4.502	3.304	50	165.175 "
	600	4.359	4.431	50	221.525 "
	650	4.597	4.478	50	223.900 "
chek	700	4.852	4.725	50	236.225 "
	750	5.428	5.140	50	257.000 "
2	800	6.932	6.180	50	309.000 "
	850	4.932	5.932	50	296.600 "
	900	5.796	5.364	50	268.200 "
	950	3.850	4.823	50	241.150 "
	1000	3.616	3.733	50	186.650 "
					C.O = 2552.75 ^m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH	Area	14940 area	Dist	volume.	
			B.F =	2552.7543	
1050	5.206	4.411	50	220.550 "	
1100	4.964	5.085	50	254.250 "	
1150	4.534	4.749	50	237.450 "	
1200	6.276	5.405	50	270.250 "	
1250	1.634	3.955	50	137.750 "	
1300	1.722	1.678	50	83.900 "	
1350	1.786	1.754	50	87.700 "	
1400	1.654	1.720	50	86.000 "	
1450	1.983	1.819	50	90.925 "	
1500	1.990	1.987	50	99.325 "	
1550	2.018	2.004	50	100.200 "	
1600	1.916	1.967	50	98.350 "	
1650	1.633	1.775	50	88.725 "	
1700	1.809	1.721	50	86.050 "	
1750	1.883	1.846	50	92.300 "	
1800	1.823	1.856	50	92.775 "	
1850	1.731	1.780	50	88.975 "	
1900	2.153	1.942	50	97.100 "	
1950	1.964	2.059	50	102.925 "	
2000	2.078	2.021	50	101.050 "	
2050	1.909	1.994	50	99.675 "	
2100	2.272	2.091	50	104.525 "	
2150	1.892	2.082	50	104.100 "	
2200	2.272	2.082	50	104.100 "	
2250	1.911	2.092	50	104.575 "	

Continuation

C.O = 5646.27543

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	Rs 9,36,		810500
6/06 > constn. of Embankment					
lead up to 10000 - do - all					
comp. job.					
1301.394 ³ wide		THB	P-23		
@ Rs. 260.88/m ³				Rs. 3,39,507=	
7/31 > E/W in Excavation for					
foundn - do - all comp.					
578.8954 ³ wide		THB	P-23		
@ Rs. 398.62/m ³				Rs. 2,30,759=	
8/32 > Land filling in foundn					
- do - all comp. job.					
9.174 ³ wide		THB	P-23		
@ Rs. 575.24/m ³				Rs. 5275=	
9/33 > P/V PCC 14-15 in open					
foundn - do - all comp. job.					
82.604 ³ wide		THB	P-23		
@ Rs. 7865.96/m ³				Rs. 6,49,728=	
10/34 > P/V PCC 14-15 in open					
foundn - do - all comp. job.					
368.4854 ³ wide		THB	P-23		
@ Rs. 7865.96/m ³				Rs. 28,98,488=	
11/35 > P/V PCC 14-15 in Sub-sto.					
- do - all comp. job.					
251.5094 ³ wide		THB	P-23		
@ Rs. 8459.28/m ³				Rs. 21,27,585=	
		C.O		Rs. 71,88,152=	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	—	Rs	71,88,152=00
$\frac{12}{36} \rightarrow$ P/V PCC 14.20 20 Sub-App.					
— Do — all comp. job.					
24.39 M ³ vide TMB P-24					
@ Rs 8906.30/M ³			Rs.	2,17,225=00	
$\frac{13}{28} \rightarrow$ S/P and Placing HYSD bar — Do — all comp. job.					
4.237 M.T vide TMB P-24					
@ Rs 76528.69/M.T			Rs.	3,24,252=00	
$\frac{14}{37} \rightarrow$ P/V RCC 14.25 in Super str — Do — all comp. job.					
37.006 M ³ vide TMB P-24					
@ Rs 10092.52/M ³			Rs	3,73,484=00	
$\frac{15}{39} \rightarrow$ P/F joint sealing — Do — all comp. job.					
75.00 M vide TMB P-25					
@ Rs 55.25/M			Rs.	4144=00	
$\frac{16}{40} \rightarrow$ P/V weephole — Do — all comp. job.					
202.00 nos. vide TMB P-25					
@ Rs 109.70 each			Rs.	22,159=00	
$\frac{17}{41} \rightarrow$ Drainage spouts — Do — all comp. job.					
14.00 nos. vide TMB P-25					
@ Rs 662.42 each			Rs.	9274=00	
		C.O	—	Rs	81,38,690=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F					Rs. 81,38,690=00
18/07 > constn. of Subgrade					
-do- all comp. job.					
1116.00 m ³ vide TMB P-28					
@Rs. 264.42/m ³					Rs. 2,95,093=00
19/03 > Excavation for masonry					
-do- all comp. job.					
134.40 m ³ vide TMB P-29					
@Rs. 103.96/m ³					Rs. 13,972=00
20/04 > constn. of Embk. with					
approve material deposit					
-do- all comp. job.					
80.64 m ³ vide TMB P-29					
@Rs. 81.28/m ³					Rs. 6553=00
21/08 > constn. of G.B					
-do- all comp. job.					
1177.20 m ³ vide TMB P-30					
@Rs. 3247.68/m ³					Rs. 38,23,169=00
					Rs. 1,22,77,477=00
400 @ 18% GST					Rs. 22,09,946=00
400 @ 1% LC					Rs. 1,22,775=00
Seign fee					Rs. 3,06,724=00
					Rs. 1,49,16,922=00
less 0.26 % below					Rs. 38,784=00
C.O					Rs. 1,48,78,138=00
					/

Continuation

