

N/W:- RCD Road after MR-3054 Janardan Shah Kesthak
 Schedule XLV Form N.134. Se Muslim told.
 N/A:- P.W.D. Chandra Shekhar Kumar Raman.

Navgachha.

Cto Palpur

Ag No. 09MBD/2024-25

DIVISION

SUB DIVISION

MEASUREMENT BOOK

391

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
2nd and 3rd Aill					
Name of work - R.D. Road Jawardan					
shah ke ghar to muslim					
Tola.					
Block - Gopalpur.					
PKM No - MR-N/23-24 Nargachia/14					
Agency - chandra chekhar kumar					
Raman, At - Dhabinda					
Nargachhia.					
Agreement No - 09 MBD/2024-25					
Date of work start - 19/07/2024					
Date of work Completion - 18/04/2025					
Agreement Rate - Below @ 0.02%					
Record Entry.					
Date - 10-11-24					
① Pls Rec mis grade					
K.M Local stone - do					
(i) K.M stone					2 nos
(ii) 200 M stone					3 nos
② Consol of subgrade &					
Earthen shoulder - do					
in second part.					
2 x $30m \times \frac{1.0+2.0}{2} \times 1.20 =$					108.0 m ³

(Continuation)

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents or area
Particulars	Details of actual measurement				
	No.	L	B	D	
③ Plastering with c.m (1:4)					
on brick work - do					
A x	6.40	x	0.60	=	15.360 m²
2 x	6.40	x	0.40	=	5.120 m²
4 x	0.40	x	0.60	=	0.96 m²
					21.44 m ²
④ Painting two coats on					
new concrete surface -					
A x	6.40	x	0.60	=	15.360 m²
2 x	6.40	x	0.40	=	5.120 m²
4 x	0.40	x	0.60	=	0.96 m²
					21.44 m ²

~~S. E.~~
10/11/24
S-E

~~M.E.~~
10/11/24

Construction Work has been
completed as per specification
& direction -

~~S. E.~~
10/11/24
S-E

up to date material statement: S. Fee @ 10%.

(i) E/W = $189.0 \text{ m}^3 @ 33.0 / \text{m}^3 = 62400$

(ii) 25-12.5mm = $9.40 \text{ m}^3 @ 847.60 / \text{m}^3 = 79700$

(iii) S/W/P = $295.19 \text{ m}^3 @ 931.75 / \text{m}^3 = 2750400$

(iv) C/and = $152.83 \text{ m}^3 @ 502.80 / \text{m}^3 = 768400$

3660900

(v) Emulsion (1:1) = 2.25 MT

(Continuation)

~~S. E.~~
10/11/24
S-E

~~M.E.~~
10/11/24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	ABSTRACT OF COST				
①/1	clearing and grubbing				
	Road Land - do				
	Same qty wide T.M.B				
	9km - 12 Page - 6				
0.14 Ha	76926.08	Ha	Rs	10770 = 00	✓
②/2	Constn of subgrade				
	Earthen Chauluk - do				
	Same qty wide T.M.B				
81.0 m ³	9km - 9	Page - 8			
108.0 m ³	9km - 2	Page - 11			
189.0 m ³	264.51	m ³	Rs	49992 = 00	✓
③/3	Constn of Dry Lean				
	Cement Concrete - do				
	Same qty wide T.M.B				
	9km - 2 Page - 6				
10.48 m ³	4575.41	m ³	Rs	47722 = 00	✓
④/4	Constn of Pavement				
	Concrete Paving cement				
	Concrete Pavement -				
	Same qty wide T.M.B				
	9km - 3 Page - 6				
327.989 m ³	8502.02	m ³	Rs	2788589 = 00	✓
			Rs	2897073 = 00	✓

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
⑤/c	Plv x Fixing Rec m/c				
	grade km stone -				
	Same qty wide Tm-B				
	q tem - 12 Page - 11				
(i)	km stone				
2 Nos @	2768	27	Nos	RA	5537=00
(ii)	200 m stone				
3 Nos @	784	78	Nos	RA	2354=00
⑥/6	Plv and erecting dir				
	Place board - do				
	Same qty wide Tm-B				
	q tem - 4A Page - 617				
3.84 m ² @	1478	1.88	m ²	RA	56762=00
⑦/7	Plv x Fixing 4 Retro -				
	Reflector and board -				
	Same qty wide Tm-B				
	q tem - 52 Page - 7				
(i)	600 mm equilateral				
	x triangle				
4 Nos @	4313.89	Nos	RA	17256=00	
(ii)	600 mm circular				
4 Nos @	4225.75	Nos	RA	16903=00	
(iii)	600 mm x 450 mm Rectangular				
4 Nos @	4082.01	Nos	RA	16328=00	

(Continuation)

RA 3012213=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(iv)	900 mm	side			
	octagon.				
4 Nos @	852	6.75 / Nos	RA		34107=00
⑨/8	Plaster fixing	rec m/s			
	grade boundary				
	Pillar	do			
	same qty wide T.M.B				
	9 tem - 6 x Page - 7/8				
14 Nos @	663	10 / Nos	RA		9283=00
⑨/10(ii)	Pl and laying				
	Road marking	do			
	same qty wide T.M.B				
	9 tem - 7 x Page - 8				
140.0m ² @	995	20 / m ²	RA		139328=00
⑩/11	Plaster fixing of typical				
	main to intern sign				
	board with logo	do			
	same qty wide T.M.B				
	9 tem - 8 x Page - 8				
4 Nos @	1150	9.44 / Nos	RA		46038=00
⑪/12	Painting on parapet				
	wall (Black &				
	white) do				

(Continuation)

RA 3240969=00

(Continuation)

Allo-tment- 63773=00
Lecturer- 125 dt 29.11.24
→ (3)

17

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
		<u>Memo of payment</u>			
5% SD				318.9/-	✓
1% GT				638/-	✓
1% CC				438/-	✓
1% CUST				4470/-	✓
1% SVST				447/-	✓
ROY/6/w				3564/-	✓
SF				384/-	✓
by ch				54666/-	✓
Total				63773/-	✓
Passed for 63773 ✓					
Sixty three thousand seven hundred and seventy three					
<i>[Signature]</i> Div. Accts. Officer R. W. D., W. D., Naugachia <i>[Signature]</i> Executive Engineer W. D., W. D. Naugachia					

19