

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work.	Construction of road from				Tola
	Aukaha PWD To Jolaha				
Block :	Narkotha				
Agency Name:	Rajard Kumar, Bispur Begusarai				
	Pin code - 851127				
Package no:	MR-N/22-23 / Biskinjhari - Baklani / 10				
Agg. no:	01/MBD/3054MA/2024-25				
Agg. rate:	7.33% below on schedule rate				

Date of commencement: 14/03/2024

Date of completion: - 23/12/2024 (13/12/24)

Date of Entry

① cleaning & grubbing road land.

$$2 \times 736 \times 0.7 = 2430.4 \text{ m}^2$$

$$= = 0.243 \text{ ha}$$

② Construction of subgrade & earthen shoulder

BT $2 \times 556 \times 0.7 \times 0.45 = 350.28 \text{ m}^3$

CC $2 \times 1180 \times 0.3 \times 0.15 = 106.20 \text{ m}^3$

Total = 456.48 m³

③ Providing & setting out materials

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) cleaning & scrubbing road lane Qty 0.243 ha taken vide page no - 1 494 @ Rs 76926.08/ha = Rs 18693.03					
(2/2) Construction of subgrade & earthen shoulder Qty 456.48 m ³ taken vide page no - 1 7 MB 494 @ Rs 264.72/m ³ = Rs 120839.38					
(3/3) Providing WSB - cr-II material Qty 11.02 m ³ taken vide page no - 1 7 MB 494 @ Rs 254.40/m ³ = Rs 28035.76					
(4/4) Providing WSB - cr-II material Qty 7.59 m ³ taken vide page no - 2, 2 7 MB 494 @ Rs 5459.32/m ³ = Rs 41444.32					
(5/5) Providing WSB - cr-III material Qty 17.29 m ³ taken vide page no - 2 7 MB 494 @ Rs 5346.85/m ³ = Rs 92489.81					
(6/6) Providing D/LC over surface Qty 16.33 m ³ taken vide page no - 2 7 MB 494 @ Rs 5232.13/m ³ = Rs 85440.68					
(7/7) Providing Panel concrete pavement Qty 558.66 m ³ taken vide page no - 3, 2 7 MB 494 @ Rs 9080.59/m ³ = Rs 5072971.8 5072962.40					
(8/8) Providing Prime coat over WSB - cr-III in cut portion Qty 230.64 m ³ taken vide page no - 4, 2 7 MB 494 @ Rs 56.87/m ³ = Rs 13116.29					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/14) Road marking with hot applied thermoplastic compound. -- on					
i) at edge of BT pavement					
Qty 110m ² taken vide page no. 5					
2 MB 494 @ Rs 886.5/m ² = Rs					97515.0
ii) At edge of carpeting & Paved area					
Qty 260m ² taken vide page no. 5					
2 MB 494 @ Rs 1005.95/m ² = Rs					261547.00
(15/15) Planting of tree and maint. of one year -- on					
Qty 28 nos taken vide page no. 5					
2 MB 494 @ Rs 1305.1/no = Rs					36542.8
(16/16) Providing & Fixing of logs of maint. Project -- on					
Qty 2 nos taken vide page no. 5					
2 MB 494 @ 11655.18/no = Rs					23310.00
(17) Parapet repair work. (Plastering & Painting) of 4 nos of knee pipe (1 x 60 cm dia)					
i) Plastering with cement mortar (1:4)					
Qty 82.56 m ² taken vide page no. 5					
2 MB 494 @ Rs 219.56/m ² = Rs					18126.87
ii) Painting two coat on plaster surface					
Qty 82.56 m ² taken vide page no. 5					
2 MB 494 @ Rs 139.16/m ² = Rs					11489.04
					11493.22
Total = Rs					1679972.66
Add 8% GST					67998.66 = 679972.66
					(+) Rs 1223950.28
Add 11% LC					1223976 = 0
					(+) Rs 67997.22
Add 5% F					67999 = 0
					(+) Rs 91026.273
Total = 8172596.23					
Less (-) 7.22% below schedule rate Rs					599051.3
					590081 = 0
Total = Rs					7573544.93
Qty Rs					7573545.00
					= 7582786 =

Continuation