

2c Road measurement

1st

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road - Kullip Chowk					
Paswan Tola Sri Prakash					
Barnawal Reghar to					
Sahni Tola Mahadevi					
Tola Kali Asthan Gate					
Ludh Bhuthana Yogi					
Baba Asthan Talc					
Path Naxman Kargha.					
Agency - Animesh K. Singh					
Agg. no. - 33 MBP/2023-24					
Package no - M.R.N./22-23/mastru 14					
Date of Commencement - 04-12-2023					
Date of completion - 03.03.24					
Date of measurement - 01.03.2024					
1) clearing and grubbing road land					
$2 \times 20 \times 30.0 \times 0.60 = 720.0$					
$2 \times 20 \times 30.0 \times 0.80 = 960.0$					
$2 \times 20.0 \times 30.0 \times 0.90 = 1080.0$					
$2 \times 20.0 \times 30.0 \times 0.80 = 960.0$					
$2 \times 20 \times 30.0 \times 0.75 = 900.0$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16) Boundary pillar/					
gauxd post					
80 nos. vide TM B P. 10 (8)					
	(a)	671=59/m	-		53927=
17) Planting of trees. and					
1/2 x 8' mungu.					
73 nos. vide TM B P. 10 (3)					
	(a)	1201=50/m	-		87703=
18) Road making on					
1) BF position					
vide TM B P. 10 (3)					
	(a)	825=75/m	-		490288=
2) PCC position					
	(a)	326=38/m	-		384448=
19) Paving and filling.					
Large of main road					
3 nos vide TM B P. 10 (3)					
	(a)	10747=62/m	-		32243=

Continuation

20252696

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26) Plastering with cement mortar (1:4) on brick wall in S/S.					
93.12 m ² vide TMB No. (18)					20084 = 14763 =
(27) Paintwork two coats					
93.12 m ² vide TMB No. (11)					196 = 31/10 - 11763 =
(28) Paving and Drying of concrete 3 cm thick R.P. bed					
30 cm wide Trench (11)					30.000 =
(29) 387 = 64/4					29625 =
Add 18% GST.					20531967 =
Add 1% L.C.					20536967 =
Add S/F					3695754 =
					3696654 =
					2053920 =
					2053700 =
					192031 =
					24625072 =
					24631022 =
Less 10% as per agreed					2462507 =
					2463102 =
					22167920 =
Work is completed as per specification.					
Handwritten notes:					
Handwritten signatures and dates:					

Continuation

~~Sanying~~
28/10/24