

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल- डुमरौव।

पत्रांक: 1771, डुमरौव/

दिनांक: 27/12/24

प्रेषक ,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, डुमरौव।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बुद्ध मार्ग, पटना

विषय :- शीर्ष 3054(बिहार ग्रामीण पथ अनुरक्षण निति-2018) योजनान्तर्गत राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल अंतर्गत शीर्ष 3054 मरम्मति (बिहार ग्रामीण पथ अनुरक्षण निति-2018) अन्तर्गत कराये गये कार्यों के भुगतान हेतु राशि की आवश्यकता है जिसका अधियाचना प्रपत्र के साथ संलग्न कर भेजा जा रहा है।


अतः अनुरोध है कि अधियाचित राशि उपलब्ध कराने की कृपा की जाए ताकि संवेदक द्वारा कराये गये कार्यों का भुगतान किया जा सके।


अनु०:- यथोक्त।

विश्वासभाजन


28/12/24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल डुमरौव।


27/12/24


27/12/2024

Requisition Format for Scheme Head- MR (3054) Under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division:- RWD, Works Division, Dumraon.

Sr. No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA Letter No & Date)	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No/Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen (in mm)	Value of Bitumen content in Percentage	Previous Total Amount Alloted (in Lakh)	up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (In lakh)	Remarks
					Length (in KM)	Amount (In Lakh)	Initial Rectification Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		Buxar jila antargat Brahpur prakhand antargat choiki nanijor uttari paswan tola bhagar Badki Nanijor Primary Health Center Via Nanijor High School.	10402005001	6120 /04.12.2023	3.300	152.98	116.29662	26.34880	07MBD/2024-25/20-09-2024	19.06.2025	Ongoing	2748	25	5.02	0.00000	0.00000	92.12608	1st & A/c Bill
2	RM/BU/ DUM/24/ 0001	BHADI - OJHA BARAON	10401902026	6120 /04.12.2023	3.490	158.26	96.54716	20.59880	06 MBD 2024-25/04-09-2024	03.06.2025	Ongoing	2922	25	5.02	0.00000	0.00000	62.10942	1st & A/c Bill
3	RM/BU/ DUM/24/ 0001	Changai Nahar Pool - Ojha Brawn Gaon	NEA22000950	6120 /04.12.2023	3.165	123.78	66.78381	19.50455	06 MBD 2024-25/04-09-2024	03.06.2025	Ongoing	2086	25	5.02	0.00000	0.00000	63.94698	1st & A/c Bill
4	RM/BU/ DUM/24/ 0003	Kesadh Nahar - Dangoli Pool Path via Pokhara Tola	NEA220001340	6120 /04.12.2023	3.830	169.368	107.74080	16.07460	08 MBD/2024-25/27-09-2024	26.06.2025	Ongoing	3294	25	5.02	0.00000	0.00000	81.03306	1st & A/c Bill

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2 Up-to-date Physical Progress has been Uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Dumraon

27/12/24

27/12/24

FORM GFR 19-A

(SEE government of India's decision (1) below rule -150)

Form of utilization certificate up to the month of Dec 2024

New Maintainance Policy 2018 Through CFMS

PIU:-RWD(W),Div:- Dumraon

Sl No.	Name of Schemes	Sanctione No. & Date with Amount (in Rs Lakh)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintainance Policy 2018	Letter No:- 125, Dated:-29.11.2024	3856.14059	Certified that out of Rs.3856.14059 lacs received during the years in favours of Ex-Engineer , RWD(W), Div -Dumraon, Bihar. A sum of Rs 3851.71976 lacs has been utilized for the purpose of New Maintainance Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.4.42083 lacs remaining unutilized at the end of the period under.

2. Certified that I have satisfied myself that the condition on which the grant -in-aid was sanctioned have been duly fulfilled /are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose which it was sanctioned.

Kinds of checks exercised :-

- (i) Works have been supervised by Executive Engineer /Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer /Superintending Engineer.
- (iii) Construction material have been tested.
- (iv) Measurement have been recorded in the MBs and test checks conducted by the assistant .
- (v) All other codal formalities have been observed.

3. Physical Progress archived :-

- (i) Construction of road works.
- (ii) Construction of CD works.

5-27/11/24

[Signature]
29/11/24
Executive Engineer
R.W.D Work Division
Dumraon.
[Signature]
27/12/2024

Name of Road:- Kesadh Nahar - Dangoli Pool Path via Pokhara Tola, Name of Contractor:- Ramanand Rai


Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	ROAD CATEGORY	IRI	Latitude	Longitude	Event	
26/12/24	15:13:3	13	0.1	320	20.2	3200	3026	G	4.05	25.41554	84.24561	Normal	$Y = 0 * X^2 + 0.840 * X + 339.0$
26/12/24	15:13:3	13	0.1	310	20.2	3100	2942	G	3.95	25.41539	84.24653	Normal	$X = 3000$
26/12/24	15:13:3	13	0.1	340	20.2	3400	3194	G	4.25	25.41492	84.24712	Curve	$Y = 2858$
26/12/24	15:13:38	13	0.1	300	30.3	3000	2858	G	3.85	25.41448	84.24779	Normal	
26/12/24	15:14:0	13	0.1	400	20.2	4000	3698	G	4.85	25.41414	84.24862	Normal	(R) RURAL ROAD
26/12/24	15:14:14	13	0.1	380	20.2	3800	3530	G	4.65	25.41327	84.24867	Normal	Good
26/12/24	15:14:14	13	0.1	350	20.2	3500	3278	G	4.35	25.41238	84.24882	Curve	Average
26/12/24	15:15:0	13	0.1	390	20.2	3900	3614	G	4.75	25.41166	84.24887	Normal	Poor
26/12/24	15:15:0	13	0.1	380	30.3	3800	3530	G	4.65	25.41134	84.24975	Curve	
26/12/24	15:15:24	13	0.1	380	30.3	3800	3530	G	4.65	25.41108	84.25066	Normal	
26/12/24	15:15:24	13	0.1	390	30.3	3900	3614	G	4.75	25.41104	84.25167	Culvert	
26/12/24	15:16:0	13	0.1	350	20.2	3500	3278	G	4.35	25.41087	84.25259	Normal	
26/12/24	15:17:10	13	0.1	330	20.2	3300	3110	G	4.15	25.41082	84.25342	Normal	
26/12/24	15:17:45	13	0.1	370	20.2	3700	3446	G	4.55	25.41075	84.25421	Normal	
26/12/24	15:18:0	13	0.1	380	30.3	3800	3530	G	4.65	25.41065	84.25517	Normal	
26/12/24	15:18:0	13	0.1	350	30.3	3500	3278	G	4.35	25.41059	84.2562	Normal	
26/12/24	15:18:21	13	0.1	310	20.2	3100	2942	G	3.95	25.41044	84.25721	Normal	
26/12/24	15:18:21	13	0.1	350	20.2	3500	3278	G	4.35	25.41014	84.25916	Normal	
26/12/24	15:18:21	13	0.1	320	20.2	3200	3026	G	4.05	25.40999	84.26012	Normal	
26/12/24	15:18:56	13	0.1	300	20.2	3000	2858	G	3.85	25.40985	84.26116	Normal	
Total IRI							69174						
Avg IRI value							3294						

27/12/24

27/12/24

27/12/24

File : C:\Users\DELL\Desktop\STECO\Ramanand Rai\Deharapul pokhra tola\Kesath Nahr Dangoli pool.xlsx
 Name of Customer : Ramanand Rai, Name of Work/ Road : Kesath Nahar - Dangoli Pool path via Pokhara Tola.



[Signature]
 27/11/2022

[Signature]
 27/11/2022

[Signature]
 27/11/2022

ਭੋਗਰੋ-152 ਏ ਚਾਨੀ
1 Schedule XLV-Form No. 134
੯੧੨੯੨੧੩੧ ੨੧੭੧

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

9
2194921-2110012121

11289

Name for work 1st on A/A B111

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Keshab Na-					
-bat to Dangauli Panchayat					
Palsana Tola.					
Scheme:- MR (New 2019)					
Agency:- Ramnandan Pr. A.					
Dharaon, Ghazipur, U.P.					
Agreement No:- 08.MBD/2023-24					
Date of start:- 27.09.2024					
Date of completion:- 26.06.24					
1) Clearing and grubbing					
road land (By manual					
means) including de-					
	10	30.0	2	1.00	= 600.00m ²
	12	30.0	2	1.00	= 720.00m ²
	11	30.0	2	1.00	= 660.00m ²
	10	30.0	2	1.00	= 600.00m ²
	12	30.0	2	1.00	= 720.00m ²
	Total				3300.00m ²
					= 0.33 Hae.
2) Scarifying the existing					
bituminous surface road					
surface to a depth - do					
	5	25.0	2	2.50	= 312.50m ²
	2	15.0	2	2.25	= 67.50m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1) Clearing and grubbing road land (by manual)					
0.33 Hec. vide TMB, P-01					
@ 76926.08/Hal. ₹					25386.00
2) Construction of subgrade and earthen shoulder					
459.00 m ³ vide TMB, P-11					
@ 269.72/m ³ ₹					121506.00
3) Screeding the existing 4 min. surface - do do					
536.00 m ² vide TMB, P-02					
@ 20.64/m ² ₹					11067.00
4) Dismantling of existing structures, like as, bed					
1) Cement concrete					
0.80 m ³ vide TMB, P-02					
@ 687.18/m ³ ₹					550.00
2) Brkly./tile work/slab					
29.70 m ³ vide TMB, P-02					
@ 321.23/m ³ ₹					9561.00
5) Removing all type of m/c pipes and stacking					
7.50 Rm. vide TMB, P-02					
@ 356.13/Rm. ₹					2671.00
6) Providing, laying and padding with G.P.S. paper					
88.36 m ² vide TMB, P-05					
@ 536.75/m ² ₹					44200.00
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
114) Earth work in excavat -200 in foundation work					
72.33 m ³ vol. TMB.P-03					
@ 405.33/m ³ ₹					29357.00
115) Providing plain cement concrete in gen found.					
11.84 m ³ vol. TMB.P-03					
@ 6936.55/m ³ ₹					82129.00
116) Plain/reinforced cement concrete in substructure.					
74.16 m ³ vol. TMB.P-03					
@ 7977.66/m ³ ₹					591629.00
117) Providing and laying R.R. pipe R.P-3 for culvert.					
(1) 1000 mm Ø - R.P.					
7.50 Rm. vol. TMB.P-04					
@ 7198.37/Rm. ₹					53988.00
(2) 600 mm Ø - R.P.					
15.00 Rm. vol. TMB.P-04					
@ 3258.72/Rm. ₹					48881.00
Total ₹					674134.50
Add GST @ 18% ₹					121344.20
Add L.C @ 1% ₹					67413.00
Add S.F.C ₹					84369.00
Total ₹					810659.70
Less Agreement rate @ 0.04% ₹					324.30
Total ₹					8103306.20