

691
2024-25 R.W.D Road Pakeriya to Saheni talq
Dhawalhi
Schedule XLV-Form No. 134

Daraul DIVISION

Harsidhi SUB-DIVISION

Prasant Kumar Pandey
MEASUREMENT BOOK

श्री अशिव कुमार मादव सहोत अमिठ

1st on A/c bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road from PWD road Pakaria to Sahni Tola					
Dhawadi under Ministry- NDB					
Agency- Prashant Kumar Pandey					
Vill+P.O- Sareya, Nawada Goringojing					
Agreement No- 10/SBP/Ministry/2.24-25					
Agreement value- 1,80,16,227=0					
Constn cost- 1,69,71,133=0					
Maintenance cost- 10,45,094=0					

Date of start - 03/10/2024					
Date of completion - 02/10/2025					
① Prov and fixing benchmark- 2 May					
② Prov and fixing Ref. Pillar- 6 May					
③ (i) Prov and fixing ministry					
informatory sign board- 2 May					
(ii) citizen information board- 1 May					
					3 May
④ Clearing and grubbing road land-					
2 X 10 X 30 X 3.50 = 2100.00m ³					
2 X 20 X 30 X 3.50 = 4200.00m ³					
2 X 20 X 30 X 3.50 = 4200.00m ³					
					10500.00m ³
					= 1.05 hect

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>E/W calculation sheet</u>					
<u>ch</u>	<u>Area</u>	<u>M. Area</u>	<u>length</u>	<u>Volume</u>	
0	0.921				
50	1.157	1.039	50	51.950	
100	1.237	1.197	50	59.850	
150	1.105	1.171	50	58.550	
200	1.428	1.296	50	64.800	
250	1.674	1.581	50	79.050	
300	1.636	1.655	50	82.750	
350	1.413	1.525	50	76.225	
400	1.560	1.487	50	74.325	
450	1.525	1.543	50	77.125	
500	1.641	1.583	50	79.150	
550	1.507	1.574	50	78.700	
600	1.554	1.531	50	76.525	
650	1.534	1.544	50	77.200	
700	1.237	1.286	50	64.300	
750	1.105	1.171	50	58.550	
800	1.117	1.126	50	56.300	
850	1.135	1.141	50	57.050	
900	1.188	1.162	50	58.075	
950	1.255	1.222	50	61.075	
1000	1.161	1.208	50	60.400	
1050	1.277	1.229	50	61.450	
1100	1.229	1.267	50	63.150	
1150	1.094	1.162	50	58.075	
1200	1.268	1.181	50	59.050	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1250	1.661	1.465	50		73.250
1300	1.252	1.456	50		72.800
1350	0.981	1.116	50		55.200
1400	0.725	0.853	50		42.650
1450	0.816	0.771	50		38.550
1500	0.684	0.750	50		37.500
Total R/W Qty			19		1914.225 m ²

① Constn of embankment

Lead up to 100 m

Qty - 15% of 1914.225 m² = 287.131 m²

② Constn of embankment

Lead up to 1000 m

Qty - 25% of 1914.225 m² = 1627.09 m²

③ Constn of subgrade and earthen shoulder

5 x 30 x 7.70 x 0.30 = 346.50 m²

5 x 30 x 7.70 x 0.30 = 346.50 m²

3 x 30 x 7.70 x 0.30 = 207.90 m²

1 x 10 x 7.70 x 0.30 = 23.10 m²

924.00 m²

Drawn
20/11/2024
J.E

26/11/24
A.E

Continuation

[illegible]

Continuation