

LO-63 to Home Bay Sawaiya Mathiya (NWGS
Green)

Schedule XLV Form No. 134.

116 DISIPUR
DIVISION

116 DISIPUR
SUB-DIVISION

Prashant Kumar OJha

Measurement Book

904

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st Year maintenance					
Name of work: construction of fence from L 163 to 11111 (Baj Samratya Mathiya)					
Name of Agency: Pradhant Kr. ogha					
Agreement No: 20/SPD/2011-2					
D/Start Work: 30/10/2021					
D/completion Work: 29/07/2022					
D/Entry: 21/6/2023					
Actual date of completion: 18/05/2022					
(1) Making up of beams / should stripping & left soil					
- do - do - all completion job					

3 x 10m x 0.5m	= 27 m ²
2 x 5m x 0.95m	= 9.5 m ²
5 x 5m x 1.0m	= 25 m ²
7 x 8m x 0.95m	= 53.2 m ²
	8 + 119.7 m ²

(2) maintenance of C/D Work (House pit & culvert) - do -					
- do - do - all completion job					
					Qt = 2 Nos

(3) maintenance of Road Signs					
- do - do - all completion job					
					Qt = 0.04 km

(4) maintenance of 200 m rd km					
- do - do - all completion job					
					Qt = 0.05 km

21/6/23

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Road marking with applied thermoplastic — do — do — do — all completion job ABSTRACT of COST					
1/15.2 making up of Berms/ shoulder, etc. by excavating from the shoulder to — do — do — all completion job					
Qt - 117.7 m ² vide TMB P- (22)					
(a) Rs 60.28/m ² Rs = 6914 = Rs					
2/15.7(1) maintenance of C/D Work (Hampshire Lakshmi) — do — — do — all completion job					
Qt - 2 Nos vide TMB P- (22)					
(a) Rs 1166.58 / Nos Rs = 2333 = Rs					
3/15.9 maintenance of Road Signal — do — do — all completion job					
Qt - 0.04 km vide TMB P- (22)					
(a) Rs 1104.58/km Rs = 45 = Rs					
4/15.11 maintenance of 200 m x 1 km stones — do — do — all completion job					
Qt - 0.05 km vide TMB P- (22)					
(a) Rs 583.43 / km Rs = 29 = Rs					
					Rs = 9,321 = Rs
Less 13.51 % w ² per agreement (b) Rs 1259 = Rs					
					Rs 8062 = Rs

Continuation