

1

Name for work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

the measurements relating to each work					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Name of work:-</u> Construction of road RCD					
Work from PMGSY road to					
Ahr to 1/2 m/s besti Sital					
Bardaha Under PMGSY (WB)					
Agency - Sri Anand Mishra					
Agreement No-35 MBD/PMGSY WB 2017-18					
Agreement amount (C) - INR 270,43,512 = 00					
(m) -					
Date of Start 17-12-16 ✓					
Date of Completion 16-12-17 ✓					
Date of measurement - 29/08/17					

RECORD MEASUREMENT:-

①	Cleaning & grubbing				
5	road land - 06 - 00				
	as per E1				
	30 x 30.00 x 4.00 m = 3600.00 m ²				
	25 x 30.00 x 4.00 m = 3000.00 m ²				
	30 x 30.00 x 4.00 m = 3600.00 m ²				
	32 x 30.00 x 4.00 m = 3840.00 m ²				
	14040.00 m ²				
	1.00 1.40 k				
②	Dismantling of structure				
7	Rises Culvert, bridges - 06				
	as per E1				
	3 x 2.00 x 0.50 + 0.90 x 1.25 = 5.67 m ³				
	4 m ³ to 5.30 m ³				

Continuation

5th Year Maindri Bill

56

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/W— PM Cusy road to Akir					
— Tali Naya Bashi					
Rital baraha under					
MH Cusy (WB) scheme.					
Agency — eni Anand Mishra.					
Agreement No— 35/NB/ MH Cusy (WB)					
2017-2018					
Date of start — 17/12/2016					
Actual Date of completion —					
					26/6/2019
Record entry					

(1) Restoration of Rain					
cuts — as per spec.					
2	4	25.00	1.00	0.30	60.00m ³
2	6	30.00	1.00	0.30	96.00m ³
2	8	25.00	1.00	0.30	38.40m ³
2	6	20.00	1.00	0.30	00
					194.40m ³
Limit Qty —					169.49m ³
(2) Making up Bony shoulder					
stripping mass — as per					
2	10	30.00	1.00	0.40	600.00m ³
2	3	25.00	1.00	0.40	90.00m ³
2	5	25.30	1.00	0.40	253.00m ³
					943.00m ³
Limit Qty —					941.63m ³

Continuation

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>Date of entry -</u>					
(1) Restoration of Rain cuts/burns 0.4x wide p.No (56) item (1) 169.49m ³ @ Rs 320.58/m ³ - Rs 54336/-					
(2) Making up burns/shoulder , stripping 0.4x wide p.No (56) item (2) 941.63m ² @ Rs 48.99/m ² Rs 46127/-					
(3) Provide and laying 1100 coarse surface dressing 0.4x wide p.No (57) item (3) 217.75m ² @ Rs 189.24/m ² Rs 41221/-					
(4) Mouth of hum pipe culvert 0.4x wide p.No (57) item (4) 6m ² Rs 920.49/m ² - Rs 5523/-					
(5) Mouth of Road signs 0.4x wide p.No (57) item (5) 0.53 km ² Rs 910.70/km ² - Rs 478/-					
(6) Mouth of road nr and km stone 0.4x wide p.No (57) item (6) 0.84m ² @ Rs 592.00/m ² = Rs 497/-					

Continuation

Rs 148782/-
142645/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7 15.12(i) cutting of branches of tree City wide PNO (57) item (7) 2 NO @ Rs 81.99/NO = 164/00					
8 15.12(ii) cutting of shrubs from roadways City wide PNO- (58) item (8) 8.00 NO @ Rs 5.08/NO = 41/00					
9 15.12(iii) mowing of grass and weeds City wide PNO (58) item (9) 1569.38 M ² @ Rs 1.68/M ² = 2629/00					
10 15.12(iv) white washing of parapet City wide PNO (58) item (10) 216.46 M ² @ Rs 15.07/M ² = 3262/00					
Less 0.000008679 as per agreement					
					Rs 1755/00
					Rs 153371/00
					147234-
					201.00
					153370/00
					147233=
25/9/24 JTB					DAO exp 25/12/24