

ममूस्य (मोब)

Schedule XLV-Form No. 134

मगधखी रोड to Bal chand Bighra
~~Kochoona Road To Dhakani~~

DIVISION

Bipin Baidtech Private Limited

SUB-DIVISION

~~मगधखी रोड~~

MEASUREMENT BOOK

म.स.नं. - (1336)

ABSTRACT OF WORK

26

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1/1 (a) Bench mark pillar.					
TWB, P-17 = 1 No					
@ 4510.41/No = Rs. 4510 = Rs.					
(b) Reference pillar only.					
TWB, P-17 = 3 Nos					
@ 2082.15/No = Rs. 6246 = Rs.					
2/2 Clearing & grubbing Ring land					
TWB, P-17 = 0.6895179.					
@ 72697.86/179 = Rs. 50128 = Rs.					
3/3 Cost of embankment with optimum material do-do 100m					
TWB, P-17 = 5055.146m ³					
@ 175.01/m ³ = Rs. 884701 = Rs.					
4/4 Cost of embankment with optimum material do-do 1000m					
TWB, P-17 = 266.06m ³					
@ 258.52/m ³ = Rs. 68782 = Rs.					
5/5 Cost of subgrade & earthwork shoulder do-do					
TWB, P-17 = 2049.695m ³					
@ 262.06/m ³ = Rs. 537143 = Rs.					
6/6 WSB grading-1					
TWB, P-17 = 670.19m ³					
@ 2379.36/m ³ = Rs. 1594623 = Rs.					
7/7 WBM grading-3					
TWB, P-18 = 277.518m ³					
@ 3718.39/m ³ = Rs. 1031920 = Rs.					
8/8 prime coat.					
TWB, P-18 = 2593.98m ³					
@ 60.77/m ³ (continuation) = Rs. 157636 = Rs.					

4325686 =

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(11) 600mm x 450. meter per					
TWB, P-24 = 3 Hrs					
@ 5377.54/140 = 14					161333 = 00
(15/18) Road marking on BT					
TWB, P-18 = 138.00 m ²					
@ 828.75/m ² = 14					113954 = 00
(16/19) Road marking CC					
TWB, P-18 = 59.00 m ²					
@ 932.76/m ² = 14					55033 = 00
(17/20) planing of base & thin					
Manul de do					
TWB, P-25 = 11 Hrs					
@ 1233.13/140 = 14					13564 = 00
(18/24) E/W in excavation for					
foundn de d					
TWB, P-18 = 56.447 m ³					
@ 410.66/m ³ = 14					23181 = 00
(19/25) pouring M15 RCC (1/2, 1/8)					
TWB, P-19 = 8.875 m ³					
@ 6188.46/m ³ = 14					54923 = 00
(20/26) plan/reinforced cement curb de d					
TWB, P-19 = 61.812 m ³					
@ 7186.43/m ³ = 14					441208 = 00
(21/27) pour & lay RCC pipe HP 3					
TWB, P-19 = 15.00 m					
@ 7871.76/m = 14					118076 = 00
					7280957 =

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(22/28) painting on parapet wall do do					
TWB, P-19 =	30	960	m ²		
@ 127.28/m ² =	Ms.	3940	=	∞	
(23/29) E/w 1" excavation in found'n do do					
TWB, P-19 =	74	321	m ³		
@ 410.66/m ³ =	Ms.	30521	=	∞	
(24/30) sand filling in found'n					
TWB, P-19 =	1.01	m ³			
@ 591.17/m ³ =	Ms.	597	=	∞	
(25/31) painting M15 PCC (1215) of curb & kerb do					
TWB, P-19 =	10	986	m ³		
@ 6188.46/m ³ =	Ms.	67986	=	∞	
(26/32) painting PCC M15 (PCC 11'215) concrete do					
TWB, P-20 =	47	216	m ³		
@ 6188.46/m ³ =	Ms.	292194	=	∞	
(27/33) plan/section cent cent do do					
TWB, P-20 =	22	686	m ³		
@ 6669.13/m ³ =	Ms.	151296	=	∞	
(28/34) plan/section cent cent (M20) do do					
TWB, P-20 =	6	672	m ³		
@ 7186.43/m ³ =	Ms.	47948	=	∞	

Continuation

78754392

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(29/35) masonry RCC m/s m deud slab					
TWB, P-20 = 3.686 m ³					
@ 8412.34/m ³ = Rs. 31008					
(30/36) S/F/P Hysd bar deud					
TWB, P-20 = 0.537 m ⁷					
Lt = 0.49 m ⁷					
@ 83814.33/m ⁷ = Rs. 41320					
(31/38) masonry weep holes					
TWB, P-20 = 20148					
@ 144.58/m ² = Rs. 2892					
(32/40) masonry on parapet wall masonry. two leaf deud					
TWB, P-25 = 2856 m ²					
@ 127.28/m ² = Rs. 3381					
= Rs. 79,54,040					
Add GST @ 18.0% = Rs. 14,31,727					
Add L.C @ 1.0% = Rs. 79,540					
S.F = Rs. 1,52,876					
= Rs. 96,78,183					
Less 10% of cost = (-) Rs. 9,61,818					
Agreement = Rs. 86,56,365					
Less 10% of cost = (-) Rs. 8655798					
Agreement = Rs. 1,00,567					
100 m ² 12/08/21 SK					

Continuation