

## Sch. XLV-Form No. 134

| Particulars                                | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------|-------------------------------|----|----|----|------------------|
|                                            | No.                           | L. | B. | D. |                  |
| 1 <sup>st</sup> on A/c Bill.               |                               |    |    |    |                  |
| <u>Name of work</u> - Construction of Road |                               |    |    |    |                  |
| and CD from Malwa Dargauli                 |                               |    |    |    |                  |
| main Road to Majhwaliya under              |                               |    |    |    |                  |
| mmsy (S.C)                                 |                               |    |    |    |                  |
| Agency - Bangra Construction Pvt Ltd.      |                               |    |    |    |                  |
| Agreement No - 10/MCU/57/2019-20           |                               |    |    |    |                  |
| (less 0.25%)                               |                               |    |    |    |                  |
| Date of Commencement = 03/07/2020          |                               |    |    |    |                  |
| Date of Completion = 11/06/2021            |                               |    |    |    |                  |
| Date of measurement = 03/08/2020 to        |                               |    |    |    |                  |
| 21/09/2020                                 |                               |    |    |    |                  |
| Date of entry = 21/09/2020                 |                               |    |    |    |                  |

Record Measurement

- ① Providing and fixing of  
working Benchmark pillars  
do do all Complete job = 1.20 km
- ② Providing and fixing  
Reference pillar do  
do all Complete job = 1.20 km
- ③ Clearing and grubbing  
of road land do do  
all Complete job

Continuation

# 2nd year maintenance Bill

66

Sch. XLV-Form No. 134

| Particulars            | Details of actual measurement |    |    |    | Contents of area |
|------------------------|-------------------------------|----|----|----|------------------|
|                        | No.                           | L. | B. | D. |                  |
| Name of work:-         | maintenance of Road           |    |    |    |                  |
| From                   | mashwa - Brauli main          |    |    |    |                  |
| Road                   | TO mashwaul 40 under          |    |    |    |                  |
| mmcsy (sc)             |                               |    |    |    |                  |
| Agency :-              | Bariga Const. PVT. LTD        |    |    |    |                  |
| Agg. No:-              | 10/SBD/mmcsy/sc/2019-2020     |    |    |    |                  |
| Date of start:-        | 12/06/2020                    |    |    |    |                  |
| Date of compl:-        | 11/06/2021                    |    |    |    |                  |
| Actual date of compl:- | 29/01/2022                    |    |    |    |                  |

## ① Restoration of Raincut Berms with soil do - do -

|    |      |      |      |   |                           |
|----|------|------|------|---|---------------------------|
| 4x | 4.50 | 1.25 | 0.30 | = | 7.20m <sup>3</sup>        |
| 6x | 7.20 | 1.20 | 0.30 | = | 15.55m <sup>3</sup>       |
| 3x | 9.50 | 1.20 | 0.30 | = | 10.26m <sup>3</sup>       |
| 6x | 5.20 | 1.25 | 0.30 | = | 11.70m <sup>3</sup>       |
| 5x | 6.80 | 1.20 | 0.30 | = | 12.24m <sup>3</sup>       |
| 4x | 8.20 | 1.20 | 0.30 | = | 11.81m <sup>3</sup>       |
| 3x | 2.40 | 1.00 | 0.30 | = | 4.10m <sup>3</sup>        |
|    |      |      |      |   | Qty = 72.86m <sup>3</sup> |

## ② making up of Berms/ shoulder, stripping, Excess

|                  |      |      |   |                     |  |
|------------------|------|------|---|---------------------|--|
| Soil - do - do - |      |      |   |                     |  |
| 6x               | 4.20 | 1.25 | = | 31.50m <sup>2</sup> |  |
| 3x               | 3.80 | 1.20 | = | 13.68m <sup>2</sup> |  |

Continuation

B/f B = 45990 = 60

71

Sch. XLV Form No. 134

| Particulars                                    | Details of actual measurement |    |    |                          | Contents<br>of area |
|------------------------------------------------|-------------------------------|----|----|--------------------------|---------------------|
|                                                | No.                           | L. | B. | D.                       |                     |
| (8) ty:                                        | 1.00 Nos                      |    |    |                          |                     |
|                                                | vide Pg. No. 68               |    |    |                          |                     |
|                                                | @ 106-12/Nos Rs.              |    |    |                          | 106 = w             |
| (9) cutting of shrubs from Road ways           |                               |    |    |                          |                     |
| Qty:                                           | 5.00 Nos                      |    |    |                          |                     |
|                                                | vide Pg. No. 68               |    |    |                          |                     |
|                                                | @ 6.51/NOS RS=                |    |    |                          | 33 = w              |
| (7) white washing of parapet.                  |                               |    |    |                          |                     |
| Qty = 42.00 m <sup>2</sup>                     | vide Pg. NO-68                |    |    |                          |                     |
|                                                | @ 10.03/m <sup>2</sup>        |    |    | R₃ =                     | 673 = w             |
| (10) maint. of Already planted OF Trees etc -- |                               |    |    |                          |                     |
| Qty = 50.00 NOS                                | vide Pg. 68                   |    |    |                          |                     |
|                                                | @ 655.00/NOS                  |    |    | R₄ =                     | 32750 = w           |
|                                                | Total R₅ =                    |    |    |                          | 79,552 = w          |
| Add GST @ 12% → (+)                            | R₆ =                          |    |    |                          | 9546 = w            |
| Add L.C @ 1% → (+)                             | R₇ =                          |    |    |                          | 796 = w             |
|                                                | R₈ =                          |    |    |                          | 89,894 = w          |
| Less Below @ 0.25% → (-)                       | R₉ =                          |    |    |                          | 225 = w             |
|                                                | R₁₀ =                         |    |    |                          | 89,669 = w          |
|                                                | (B)<br>02/12.24<br>T.S.       |    |    | A.B.<br>02/12.24<br>A.K. |                     |

Continuation