

Est A/c bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W $\Rightarrow$ Const. of road from PMGSY					
road to Naya Tola Semra					
under PMGSY (S.C.) length 1.1 km					
Block - Kuchai Kote					
Agency - M/S Perwan Construction					
At - Makadpur A - Sasaram					
Dist - Gopalganj					
Agreement No. 27 / S.W.D. / PMGSY / SC					
2018-19					
Agreement value $\text{Rs } 74,90,830 = \text{Rs } 75,09,628 = \text{Rs } 75,09,628$					

Date of commencement of work - 11-6-2019

Date of completion - 10-6-2020

Date of entry - 21-6-2019

Record Measurement

(1/4) Reference Pillar as
 Per Standard Data
 1/5 = 5 M

(2/5) clearing and grubbing
 road land including
 uprooting wild vegeta-
 -tion, grass bushes,
 shrubs etc. - 10
 $2 \times 13 + 50.00 \times 2.40 = 312.00$

Continuation

2nd Year Maintenance Bill

64

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/WL PMOxy road to Naga					
Tola Sema under NMCA					
(SC) scheme					
Agency - M/S Pawan Conam					
Agreement No- 26/SB/ NMCA/SC					
2018-2019					
Date of commencement of work- 11.6.19					
Date of Actual completion- 15.07.2020					
Date of entry -					
Record entry					
① Restoration of Raincut/					
berms - as per spec					
10 x 9.00 x 1.00 (Ar) x 0.30 = 27.00M ³					
8 x 3.75 x 1.00 x 0.25 = 7.50M ³					
7 x 11.00 x 1.00 x 0.30 = 23.10M ³					
57.60M ³					
Limit Qty - 56.70M ³					
② Making up berm/shoulder					
stripping excess soil up					
2 x 5 x 11.00 x 1.00 (Ar) = 110 M ³					
1 x 4 x 8.00 x 1.00 (Ar) = 64.00M ³					
2 x 5 x 9.60 x 1.00 (Ar) = 96.00M ³					
270.00M ³					
③ Repair of pot holes filled					
with 75mm - as per spec					
14 x 1.50 x 1.20 x 0.075 = 1.89M ³					
10 x 0.90 x 0.80 x 0.075 = 0.54M ³					
3 x 2.30 x 1.90 x 0.075 = 0.98M ³					
Continuation					
Limit Qty - 3.41M ³					
3.38M ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Date of entry					
(2) Restoration of Reincuts					
City vide p No. (64) Item (1)					
56.70 m ² @ Rs 359.74/m ² = 20397/-					
(3) Making up hump/shoulder					
stripping excess City					
vide p. No. (64) Item (2)					
270.00 m ² @ Rs 53.70/m ²					
					Rs 14498/-
(3/3) Repair of pot holes					
filled City vide p No.					
(64) Item (3) 3.35 m ²					
@ Rs 11293.08/m ² = 38114/-					
(4) patch repair over					
pot City vide p No.					
(65) item (4) 56.01 m ²					
@ Rs 219.20/m ² = Rs 12277/-					
(5/5) patch repair over					
bituminous surface City					
vide p No. (65) item (5)					
56.01 m ² @ Rs 305.96/m ²					
					Rs 17136/-
10.1(1) printing New letters					
and figure City vide					
p No. (65) Item (5) 1210.00					
@ Rs 0.82/each = 992/-					

[illegible]