

SC
MB No- 3820

Schedule XLV-Form No. 134

Purmer

DIVISION

Srinagar

SUB-DIVISION

Sangeev Marathe

MEASUREMENT BOOK

Nahar to Nahar Tols

1st on A/C Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:—					
of road from Mohan to					
Mahan Tala nearly 44687					
(SC) year 2020-21					
Agency—					
Sanjiv Hazarika,					
Chatter Bazar, Lurnea					
Agreement no.—					
H/SB/2022-22					
Date of commencement—					
4/5/22					
Date of completion—					
31/5/22					
Contract rate—					
0.087 per					
Record Entry rate					
(1/1) Pro. and Hvy of					
existing Benchmarks					
reference pillars—					
Benchmark pillars—					
240					
Reference pillars—					
44687					

Continuation

B/E Rs 74,21,776.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(35/38) Perimeter Const wall. H-20					
4.00 m ³ C.V. T.M.B.P-49					
@ Rs 6198.85/m ³					Rs 24795.00
(36/39) Painting on perimeter wall of RCC Culverts.					
27.65 m ² C.V. T.M.B.P-50					
@ Rs 100.76/m ²					Rs 2786.00
(37/40) Prov. drainage spout as per d/s					
4.00 Nos C.V. T.M.B.P-50					
@ Rs 4222.5/each					Rs 16890.00
(38/41) Prov. & fixt. of RCC N.P.B.H.P.					
15.00 m C.V. T.M.B.P-50					
@ Rs 8901.40/m					Rs 13356.00
(39/42) Planting of trees by the road side					
51.00 Nos C.V. T.M.B.P-50					
@ Rs 844.59/each					Rs 43074.00
Total					Rs 75,07,476.00
Add 1% Less					Rs 75075.00
Add 18% U.S.T. &					Rs 1351346.00
Add S. Fee &					Rs 99450.00
					Rs 90,33,347.00
Less 0.08% Below					Rs 7227.00
					Rs 90,26,120.00
Less Previous payments					Rs 75,11,878.00
					Payable Rs 15,14,242.00

Continuation

25/01/24
AE25/01/24
AE