

mm65y

(71)

m.B.No. 485
20.21

mm65y. B.N. 612 & 613 & 614
Shedule XLV Form No. 134.

445cm. 21/2/42 DIVISION

3492 445cm. 21/2/42 SUB-DIVISION

485

Measurement Book

RAMBARAN CHODHARY

प्रमाणित किया जाता है कि इस
मापी-पुल मं. मशीन द्वारा
अंकित कुल - 100 (एक सौ) पन्ने-
हैं जिस सी-अरविन्द कुमार
सहायक अभियंता ग्रामीण कार्य
विभाग कार्य अवर-प्रमंडल, गोगरी
को निर्गत किया जाता है

20.11.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अवर-प्रमंडल-गोगरी
Book No.
26-11-20

Sch. XLV-Form No. 134

प्रमंडल, गोगरी DIVISION

अवर-प्रमंडल, गोगरी SUB-DIVISION

Re-Issued to M.B.No-485 from Page No-39
to A.E.R.W.D. works Sub Division Gogri.

Executive Engineer

R.W.D. WORKS C

Gogri

29/11/23

MEASUREMENT BOOK

No.

485

Name of Officer

Date of first entry

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road					
- from B.N. Barch to Mangaludi - M.M. Lasy.					
Name of Agency:- Ram Suman choudhary.					
Agreement NO:- 41530/2020-21					
Date of Commencement:- 21/9/2020.					
Date of Completion:- 20/9/2021					
①/②) Bordring and fixing of logs					
of projects - M.M. Lasy bound.					
Nos vide T.M. B.P. 42 - 2 Nos.					
Nos vide T.M. B.P. 61 - 4 Nos.					
6 Nos.					
@ ₹ 8901 = 86 / Nos					
₹ 53411 =					
②/③) Bordring and fixing of					
Working bench mark pillars.					
Nos vide T.M. B.P. 42 - 2 Nos.					
@ ₹ 3905 = 22 / Nos.					
₹ 7810 =					
③/④) Reference pillars.					
Nos vide T.M. B.P. 42 - 8 Nos.					
@ ₹ 1789 = 80 / Nos.					
₹ 14318 =					
④/⑤) Clearing and grubbing					
road land by manual means.					
Nos vide T.M. B.P. 42 - 1.33 Hect					
@ ₹ 5133 = 76 / Hect					
₹ 68008 =					
⑤/⑥) E/W in excavation for					
foundry of structure.					
Qty vide T.M. B.P. 42 - 231.743 m ³					
@ ₹ 269 = 32 / m ³					
₹ 62413 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥/②7 Ridge RCC 1:2:5:5 as					
levelling course					
Qty vide T.M.B.P-43					29.317 m ³
@ Rs 50.34 = 53/m ³					— 14759 =
⑦/②8 Brick Masonry work in					
cm 1:4 in hand wall.					
Qty vide T.M.B.P-43					80.490 m ³
@ Rs 58.41 = 50/m ³					— 470182 =
⑧/③2 Ridge RCC for N/S force curb					
Length vide T.M.B.P-43					7.5 m
@ Rs 38.57 = 81/m					— 28933 =
⑨/③3 Sand filling in foundation					
Qty vide T.M.B.P-43					2.5 m ³
@ Rs 400 = 57/m ³					— 1001 =
⑩/③4 Brick Masonry work in cm 1:4					
in hand wall.					
Qty vide T.M.B.P-43					123.952 m ³
@ Rs 55.68 = 62/m ³					— 690241 =
⑪/④1 Providing we-plates					
Nos vide T.M.B.P-43					56 Nos.
@ Rs 111 = 74/Nos					— 6257 =
⑫/③5 Plain Reinforced Cement					
Concrete (M20) in substructure.					
Qty vide T.M.B.P-43					8.136 m ³
@ Rs 57.62 = 10/m ³					— 46880 =
⑬/③6 S/F/P - HYSD bar reinforcement					
in substructure.					
Qty vide T.M.B.P-44					1.320 m
@ Rs 46981 = 58/MT					— 62015 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) (37) Rtd/laying or reinforced cement concrete in Superstructure in D. & C. Lab.					
Qty vide T.M.B.P-44				9.216 m ³	
@ Rs. 6720 = 64/m ³					Rs. 61932 =
(15) (40) Brick Masonry work in CM 1:3 in Parapet Wall.					
Qty vide T.M.B.P-44				3.292 m ³	
Qty vide T.M.B.P-51				2.607 m ³	
				5.999 m ³	
@ Rs. 6127 = 84/m ³					Rs. 36761 =
(16) (29) Plastering with cement mortar 1:4 on brick work or substructure					
Area vide T.M.B.P-51				41.6578 m ²	
@ Rs. 177 = 64/m ²					Rs. 7404 =
(17) (36) Build in Driveway/5m during					
Area vide T.M.B.P-51				12.287 m ²	
@ Rs. 45 = 92/m ²					Rs. 564 =
(18) (31) Painting two coats on new concrete surface also do.					
Area vide T.M.B.P-51				30.245 m ²	
@ Rs. 97 = 96/m ²					Rs. 2963 =
(19) (4) E/W with land upto 1000 mlt					
Qty vide T.M.B.P-44				587.124 m ³	
Qty vide T.M.B.P-59				159.15 m ³	
				746.275 m ³	
@ Rs. 174 = 94/m ³					Rs. 130553 =
(20) (5) E/W with land upto 1000 mlt					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide T.M.B.P-44	-			1369.956 m ³	
Qty vide T.M.B.P-59	-			1371.355 m ³	
				1741.311 m ³	
@ 150 = 38/m ³					Rs 261858=
(21) (6). Cost of Subgrade and					
earth shoulder					
Qty vide T.M.B.P-44	-			3127.50 m ³	
Qty vide T.M.B.P-48	-			185.22 m ³	
Qty vide T.M.B.P-50	-			1306.890 m ³	
				4619.61 m ³	
@ 171 = 58/m ³					Rs 815730=
(22) (7). Cost of granular subbase					
by providing well graded material					
Qty vide T.M.B.P-48	-			1330.30 m ³	
Qty vide T.M.B.P-48	-			95.692 m ³	
				1425.992 m ³	
@ 2470 = 67/m ³					Rs 3523155=
(23) (8). Providing, laying, spreading					
and compacting W.B.M. III					
Qty vide T.M.B.P-48	-			253.124 m ³	
Qty vide T.M.B.P-49	-			332.899 m ³	
				586.023 m ³	
@ 2970 = 95/m ³					Rs 1741045=
(24) (9). Providing and applying concrete					
Area vide T.M.B.P-45	-			3375 m ²	
Area vide T.M.B.P-49	-			2666.60 m ²	
				6041.60 m ²	
@ 45 = 44/m ²					Rs 274530=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(36) (12). Boundary laying & settling of					
Close ground of M/S.					
Area vide T.M.B. 115-				2375	
Area vide T.M.B. 119-				2666	
				6041.6	
@ 15 = 15/m					94430 =
(37) (13). Boundary laying & settling of					
Close ground of M/S.					
Area vide T.M.B. 115-				3375	
Area vide T.M.B. 119-				2666	
				6041.6	
@ 2.4 = 46/m					1235765 =
(38) (14). Constn of window in					
C.C. Durum.					
Area vide T.M.B. 119-				182.22	
Unit - 183.6					
@ 648 = 07/m ²					1178357 =
(39) (15). Hand Shouldering - double					
Area vide T.M.B. 115-				113.50	
				98.50	
@ 487 = 98/m					48066 =
					73147 =
					155386 =
(40) (16). Planting of trees and					
there available					
No. vide T.M.B. 115-			59	82	Nos
@ 819 = 92/Nos.					67233 =
(41) (17). K17 Stone -					
No. vide T.M.B. 115-			59	3	Nos
@ 2.11 = 11/Nos					6333 =
(42) (18). 200 mtr stone					
No. vide T.M.B. 115-			59	8	Nos
@ 579 = 55/Nos.					4631 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32) (16) Ben plany fill mts.					
Nos vide T.M. B.P. - 59 -					32 Nos.
@ Rs. 473 = 54 / Nos					- Rs. 15153 =
(33) (17) 600 mm equilateral triangle.					
Nos vide T.M. B.P. - 60 -					6 Nos.
@ Rs. 3710 = 61 / Nos.					- Rs. 22264 =
(34) (18) 600 mm circular pipe with					
Nos vide T.M. B.P. - 60 -					4 Nos.
@ Rs. 4982 = 52 / Nos					- Rs. 19930 =
(35) (19) 800 x 450 mm rectangular					
Nos vide T.M. B.P. - 60 -					2 Nos.
@ Rs. 4690 = 47 / Nos					- Rs. 9381 =
(36) (20) Road marking on B.T. Surface.					
Area vide T.M. B.P. - 60 -					316.80 m
@ Rs. 735 = 44 / m					- Rs. 23292 =
(37) (21) Road marking on C.C. Surface.					
Area vide T.M. B.P. - 60 -					57.40 m
@ Rs. 735 = 44 / m					- Rs. 42214 =
(38) (22) Drencher or affix identification					
Nos vide T.M. B.P. - 61 -					1 Nos.
@ Rs. 2766 = 25 / Nos.					- Rs. 2766 =
					11501819 =
					11494570 =
Add 12% G.S.T. + 1% L.C.				+	1495546 =
					12957065 =
Less 5% p.p. as per below				(-)	740325 =
					12256232 =
Less Provision for binding and. (-)					7994123 =
					4262376 =
					4261109 =
By <u>31/12/2023</u>					
By <u>31/12/23</u>					

Continuation

Handwritten signature and date: 2/2/2024