



प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. श्री. सुन्दर सिंह
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल, राजनगर, को निर्गत
किया जाता है।


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी
12/10/20

Re-issued to Sh. Vijay Kumar
Thakur J.E., Rajnagar.


12/10/20
AE

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

2398

Name of officer

Date of first entry

Date of last entry

1st on ALC bill.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Construction of					
Road from LOU Paliwari					
to Chakdoh Mand nagari					
Mokadait tal. Under Munsy (S)					
Agency: → Sri Rangaraj Kumar Singh					
Agreement No: → 51. S.B.D/2020-21					
Date of Commencement: → 23.06.2020					
Date of Completion: → 22.06.2021					

Record measurement dt - 20.10.20.

Item No-① PIF Setting out Piles

--- of E.I.

$$4 \times 1.00 \text{ Nos} = 4 \text{ Nos.}$$

$$\text{Total} = 4 \text{ Nos}$$

Item No-② Clearing / grubbing

of vegetation --- of E.I.

$$40 \times 30 \times 3.50 = 4200 \text{ m}^2$$

$$1 \times 4 \times 3.50 = 14 \text{ m}^2$$

$$\text{Total} = 4214 \text{ m}^2$$

$$\text{Qty} = \frac{4214}{10000} \text{ Hec} = 0.42 \text{ Hec}$$

$$\text{Total Qty} = 0.42 \text{ Hec}$$

Item No-③ PIF Munsy Banded.

Continuation

C.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8. Providing & applying SS-1 a... of city wide TMD P- (28)					
					$2394.02 \text{ m}^2 @ 44.60/\text{m}^2 - 106773/2$
9. Providing & applying RS-1 ... of city wide TMD P- (28)					
					$2394.02 \text{ m}^2 @ 15.17/\text{m}^2 - 36317/2$
10. Providing laying & spreading ... of city wide TMD P- (28)					
					$2394.02 \text{ m}^2 @ 217.60/\text{m}^2 - 520939/2$
11. Road marking ... of city wide TMD P- (28)					
					$264.20 \text{ m}^2 @ 735.44/\text{m}^2 - 194745/2$
12. Construction of subgrade ... of city wide TMD P- (32)					
					$370.10 \text{ m}^2 @ 178.86/\text{m}^2 - 65456/2$
13. Reinforced cement concrete M.U. ... of city wide TMD P- (34)					
(a) 100mm stone - 62110 @ 2267.09/m ² - 4534/2					
(b) 100mm stone - 66110 @ 600.34/m ² - 3602/2					
14. Providing & fixing retro-reflective board ... of city wide TMD P- (34)					
(a) 600mm Δ - 10 Nos @ 2638.80 - 36388/2					
(b) 900mm - 02 Nos @ 8937.69 - 17955/2					
(c) 600 x 450 - 02 Nos @ 4887.22/m ² - 9637/2					

Continuation

Continuation