

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, पीरो (भोजपुर)

पत्रांक.....125

/पीरो दिनांक 31/01/2024

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल पीरो, भोजपुर

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी सह-सचिव
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:- योजना शीर्ष बिहार ग्रामीण पथ अनुरक्षण नीति-2018 (एम0आर0) के तहत पथों की अधियाचना के संबंध में ।


महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि योजना शीर्ष बिहार ग्रामीण पथ अनुरक्षण नीति-2018 (एम0 आर0) के अंतर्गत प्रमंडल में चल रहे कार्य के मद में भुगतान हेतु संलग्न प्रपत्र में आवंटन की अधियाचना की गई है।

अतः अनुरोध है कि कुल 31.30040 लाख (एकतीस लाख तीस हजार चालिस) रुपये मात्र आवंटन उपलब्ध कराने की कृपा किया जाय, जिससे संवेदक का भुगतान किया जा सकें ।

अनु0-यथोक्त ।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल पीरो
31-1-24 31.01.24

Requisition Format for Scheme Head - MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Work Division:- Piro

Sl. No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (In mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In Lakh)	Up-to-date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (In km)	Amount (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BH/PIR/23/0001	L028-T03 to BHARSAR (L28)	10401802054	1447/28.02.2023	1.600	48.920	31.38900	13.91225	02/MB.D./M/R/-2023-24 & 14.07.2023	13/04/2024	10/1/2024	2323	25mm	5%	0.00	0.00	31.30040	Completed
Total					1.600	48.92000	31.38900	13.91225							0.00	0.00	31.30040	

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2. Up-to date Physical Progress has been uploaded in MIS.

Pradyumn Kumar
31-01-24
Divisional Account Officer
Rural Works Department
Works Division, Piro

Pradyumn Kumar
31/01/24
Executive Engineer
Rural Works Department
Works Division, Piro

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)

Form of utilisation Certification up to month of UPTO 31.01.2024

MR (3054) under Bihar Rural Road Maintenance Policy - 2018

R.W.D. Works Division-Piro (Bhojpur)

SL. NO.	Name of Scheme	Sanction No & Date with Amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1.	Construction of Rural Road under MR (3054) under Bihar Rural Road Maintenance Policy - 2018	Secretary cum Empowered officer B.R.R.D.A Letter No- Date-	4170.66514	Certified that out of Rs 4170.66514 Lacs of grant in aid received during the Year 2022-23 in favour of Executive Engineer RWD Bihar R.W.D. Piro A sum of Rs 4141.71662 Lacs has been utilized for the purpose of MR (3054) under Bihar Rural Road Maintenance Policy - 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs 28.94852 Lacs remaining unutilized at the end of the period under.
		Total	4170.66514	


2. Certified that I have satisfied myself that the conditions on which the grants-in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


Kind of Checks exercised:-

- I. Works have been supervised by Executive Engineer/ Superintending Engineer.
- II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- III. Construction material have been tested.
- IV. Measurements have been recorded in the MBS and test check conducted by the Assistant Engineer/Executive Engineer.
- V. All other codal formalities have been observed.

3. Physical progress achieved:


- i. Construction of Road Works.
- ii. Construction of CD Works.


31.01.24
Divisional Accounts Officer
R.W.D. (W) Div, Piro


31/01/24
Executive Engineer
R.W.D. (W) Div, Piro
31-1-24

File :C:\Users\Raush\Downloads\24011228.Xls, Section No. :87, Eqn : $Y = 0 * X^2 + 0.954 * X + 247.70$

Name of Customer :M/S RAMJEE SINGH AND CON, Name of Work/ Road :L028-T03 TO BHARSAR(L28), Lab Job



Sent
25/1/2024
J.E

G-k
25/1/2024
Ae

ZMB
31/01/24
Executive Engineer
R.W.D Work Division
Piro

ROAD NAME - L028-T03 TO BHARSAR(L28) CONTRACTOR NAME - M/S RAMJEE SINGH AND CON

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
24/1/24	11:53:33	87	0.1	220	0	2200	2347	G	25.30335	84.411363	Normal
24/1/24	11:54:0	87	0.1	210	30.2	2100	2251	G	25.30247	84.411212	Normal
24/1/24	11:54:8	87	0.1	210	30.3	2100	2251	G	25.30157	84.41106	Curve
24/1/24	11:54:8	87	0.1	250	30.2	2500	2633	G	25.30072	84.41106	Normal
24/1/24	11:54:8	87	0.1	210	30.3	2100	2251	G	25.29985	84.410908	Normal
24/1/24	11:54:43	87	0.1	200	30.2	2000	2156	G	25.29889	84.41074	Normal
24/1/24	11:55:0	87	0.1	280	30.2	2800	2919	G	25.29822	84.411245	Curve
24/1/24	11:55:18	87	0.1	220	30.1	2200	2347	G	25.29747	84.411245	Normal
24/1/24	11:55:18	87	0.1	280	30.2	2800	2919	G	25.29664	84.410925	Curve
24/1/24	11:56:0	87	0.1	230	30.2	2300	2442	G	25.29587	84.410638	Normal
24/1/24	11:56:0	87	0.1	200	30.1	2000	2156	G	25.29494	84.410522	Normal
24/1/24	11:56:29	87	0.1	220	30.2	2200	2347	G	25.29917	84.409915	Normal
24/1/24	11:57:0	87	0.1	190	30.2	1900	2060	G	25.2983	84.409645	Normal
24/1/24	11:57:43	87	0.1	180	30.2	1800	1965	G	25.29755	84.40914	Normal
24/1/24	12:8:19	87	0.1	160	30.1	1600	1774	G	25.29678	84.408502	Normal
24/1/24	12:9:20	87	0.1	220	30.1	2200	2347	G	25.29733	84.40948	Normal
TOTAL LENGTH :			1.6	AVERAGE :		2323					

$$Y = 0 * X^2 + 0.954 * X + 247.70$$

$$X = 2200$$

$$Y = 2347$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Say
25/1/24
Junior Engineer

Rural Works Department
Work Section, Piro

GK
25/1/24
Assistant Engineer

Rural Works Department
Works Sub-Division, Piro

25/1/24
Executive Engineer

Rural Works Department
Works Division, Piro

Lo28 To3 To Bhassare

~~Ex-305A~~
Schedule XLV-Form No. 134

PIRO

DIVISION

PIRO

SUB-DIVISION

Name of Contractor — M/s Ramjee Singh & Co.

Measurement Book

Ag No —

021 M.B. D.1 M/R — 2023-24

Ag value —

2,52,75,007 = 00

656

M. B. H.

1st on A/c bill.

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: -	L028	T03	to	Bharsara	
Agency: -	M/s	Ramjee Singh			
	and Co.				
Agg no:-	02	MBD	M/R	2023-24	
date of start:-	14-7	2023			
date of completion:-	13-04	2024			
date of M/s:-					

① clearing and grubbing road					
land ——— E/I.					Calc
$2 \times 20 \times 30 \times 2.0$					$= 2400 m^2$
$2 \times 10 \times 30 \times 2.0$					$= 1200 m^2$
$2 \times 5 \times 30 \times 2.0$					$= 600 m^2$
$\Sigma = 4200 m^2$					
$= 0.42$					hect.

② P/L/S and Compacting Stone -					
aggregates of specific size					
to W.B.M for grading - 3 - Ft					Calc
$3.54 \times 0.75 \times 0.075$					$= 0.20 m^3$
$5.48 \times 1.45 \times 0.075$					$= 0.60 m^3$
$2.02 \times 0.87 \times 0.075$					$= 0.13 m^3$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty:- 120.96 m ² , TMB, P-8					
@ Rs:- 192.84/m ²					Rs:- 23,325=0
(14) Painting two coats including primer coats					
Qty:- 120.96 m ² , TMB, P-8					
@ Rs:- 127.28/m ²					Rs:- 15,395=0
Total Rs:- 29,08,343=0					
Add 1% L-cess					(+) Rs:- 29,083=00
Add 1% S.T. G.S.T.					(+) Rs:- 5,23,496=00
Add Seig. Fee					(+) Rs:- 16,930=00
Total Rs:- 34,77,822=0					
10% below					(-) Rs:- 3,47,782=00
Total Rs:- 31,30,040=00					
Sesg					
10/1/2024					
T.E.					