

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

Mob. No- 8986915775

E-Mail Id :- rwd.barsoi@gmail.com

पत्रांक 247 /

बारसोई, दिनांक 01/02/2024 /

प्रेषक:-

ई० विश्वबंधु राजीव रंजन
कार्यपालक अभियंता०

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
BRRDA, 3rd Floor भूमि विकास बैंक भवन,
बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुसंधान नीति-2018 के तहत स्वीकृत कार्यों का
आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल,
बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुसंधान नीति-2018 के तहत
स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अध्याचना विहित प्रपत्र में तैयार कर आपके अग्रेतर
कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, बारसोई, कटिहार

01/02/2024

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, बारसोई (कटिहार)

Mob. No- 8986915775

E-Mail Id :- rwd.barsoi@gmail.com

पत्रांक /

बारसोई, दिनांक..... /

प्रेषक:-

ई० विश्वबन्धु राजीव रंजन
कार्यपालक अभियंता०

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
BRRDA, 3rd Floor भूमि विकास बैंक भवन,
बिहार, पटना।

विषय : शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों का
आवंटन उपलब्ध कराने के सम्बन्ध में।

प्रसंग:- भवदीय का पत्रांक 4843 दिनांक 06.12.2021

महाशय,

उपर्युक्त विषयक एवं प्रासंगिक पत्र के आलोक में ग्रामीण कार्य विभाग, कार्य प्रमंडल,
बारसोई, कटिहार के अधीन शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत
स्वीकृत कार्यों में निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर
कार्रवाई हेतु समर्पित किया जाता है।

अतः आप से अनुरोध है कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त।

विश्वास भाजन




कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार

ज्ञापांक 247 दिनांक 01/02/2024

प्रतिलिपि - नोडल पदाधिकारी, 3054 MR, ग्रामीण कार्य विभाग, बिहार पटना को सूचनार्थ एवं
आवश्यक कार्रवाई हेतु समर्पित।



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बारसोई, कटिहार



Rural Works Department, Works Division, Barsoi, Katihar.
MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and Surface Renewal)

Name of Division :- Barsoi (Katihar)

Sl No	Package No	Name Of Road	Project ID as per MIS	Administrative Approval (AA) Letter No / Date	Length of (in KM)	Administrative Approval (AA) Amount of (in Lakh)	Agreement Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)	Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Total Value of Measurement (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	
1	MR-N-23-24 BARSOI-02	L038 T05 Khilyangawan To Gora Salempur	21105602091	1941 / 29.03.2023	2.497	155.45600	115.36955	26.9084	22 MBD /2023-24		On Going	On Going	2907.40	25mm	5.1%	0.00000	0.00000	41.07022	41.07022	
		Babkoti Swash Kenaddra To Manjhauti Hanuman Chowk Via Kala Pahar	21105612005	1942 / 29.03.2023	1.833	130.64800	97.24055	23.75346					2792.32	25mm	5.1%	0.00000	0.00000	40.21019	40.21019	
		Kirauna To NH 31 Via Bagdogara Kathalbari	21105612009	1942 / 29.03.2023	2.39	125.81400	87.90137	30.09905					2685.29	25mm	5.1%	0.00000	0.00000	57.50247	57.50247	
		Antika Das Mall To Balrampur Dakshin Tola Digbu Tola	21105612008	1942 / 29.03.2023	2.015	123.37800	90.73526	21.68856					2788.76	25mm	5.1%	0.00000	0.00000	32.73225	32.73225	
				Total :-	8.735	535.29600	391.24673	102.50947								0.00000	0.00000	171.51513	171.51513	


 Executive Engineer
 R W D, Works Division
 Barsoi, Katihar

FROM GFR 19 - A

(See Government of India's Decision (I) Below Rule - 150)

Form of Utilisation Certificate

Sl No	Name of Scheme	Sanctioned No Date with Amount (in Lacs Rs.)	Amount Received (in Lacs Rs.)	Particulars
1	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year-2021-22, 2022-23 & 2023-24)	MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Year- 2021-22, 2022-23 & 2023-24) Lt No 32 Dt- 28.05.2021 Lt No 40 Dt- 14.06.2021 Lt No 05 Dt- 25.01.2022 Lt No 10 Dt- 21.02.2022 Lt No 49 Dt- 27.04.2022 Lt No 22 Dt- 08.08.2022 Lt No 12 Dt- 03.02.2023 Lt No 38 Dt- 14.03.2023 Lt No 42 Dt- 20.03.2023 Lt No 72 Dt- 10.05.2023 Lt No 78 Dt- 24.05.2023 Lt No 84 Dt- 08.06.2023 Lt No 96 Dt- 07.07.2023 Lt No 106 Dt- 02.08.2023 Lt No 113 Dt- 14.08.2023 Lt No 136 Dt- 10.10.2023 Lt No 140 Dt- 16.10.2023 Lt No 144 Dt- 20.10.2023 Lt No 152 Dt- 16.11.2023	238.50541 2476.51485	Certified that out of Rs.- 2715.02026 Lakh of grants in aid sanctioned during the Years 2021-22, 2022-23 & 2023-24 In Favour of Executive Engineer, Rural Works Department, Works Division, Barsoi sum of Rs.- 2685.18483 Lakh has been utilized for the purpose of MR(3054) under Bihar Rural Road Maintenance Policy- 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs.- 29.83543 Lakh remaining unutilized at the end of the period under report.purpose.
	Total -		2715.02026	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
- Construction materials have been tested
- Measurements have been recorded in the MIBs and test checks conducted by the Assistant Engineer/ Executive Engineer
- All other codal formalities have been observed

3 Physical Progress achieved :-

- Construction of Road Works.
- Construction of C.D. Works.

tn
11/2/24

[Signature]
11/02/24
Executive Engineer
Rural Works Department
Works Division, Barsoi, Katihar

Schedule XLV-Form Nq. 134

Kireura to NH3/ TAK

VIC Bangalore
Kathod

Bargur

DIVISION

Balrampur

SUB-DIVISION

MEASUREMENT BOOK

Krishnarefali Construction Pvt. Ltd.

208

Agreement No-22/74/23-24

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

line measurements relating to each work					Contents of area
Particulars	Details of actual measurement				
	No.	L	B.	D	
Name of work:- Repair of					
Road from kiraura to					
NH-31 via Bagdogara					
kathalbari.					
Agency:- Krishnapali const ⁿ					
Pvt. Ltd.					
satya deo singh					
chankya puram					
(chulaichak) Ropaspur					
Dandapur, Patna					

30/10/23

Agreement NO— 22 MBD

2023—24

(Under MR 3054)

Date of commencement :- 13-10-23


Date of completion :- 12-07-24

Date of measurement :- 25/10/23 to 07/11/23

Record entry

(1/1)

clearing and
Grubbing road
land — do — do —
all complete work

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/10 providing and laying semi-dense bituminous concr. - do - do - all complete work 198-715m ³ @ 14758.35 = Rs 2932705 Qty. vide TMB-P-10					
10/28 providing and fixing of typical MMSY Informatory sign-board - 02 Nos @ 13752.39 = Rs 27505=00 Qty. vide TMBP-10 Rs = 5335875=00 Add 18% GST (+) Rs = 960457=00 Add 01% L-cas (+) Rs = 53359=00 Add S.F 10% (+) Rs = 39472=00 Rs = 6389163=00 less 10% Below (-) Rs = 638916=00 as per agreement Rs = 5750247=00					
 J.E. Chandimur distdms Mn Atk Road, TMBP-10 Executive Engineer Rural Works Department Works Division, Barsoi					

Lab Job number :24

Date :25-01-2024

Name of Customer :Krishnapali Construction Pvt. Ltd.

Name of Work/ Road :Kiraure To NH-31 Via Bagdogara Kathalbari

Sr.no	Location of test (in km)	Corrected U.I value (mm/km)	Road catagory
1	0.100	2593	G
2	0.200	2690	G
3	0.300	2497	G
4	0.400	2593	G
5	0.500	2303	G
6	0.600	2593	G
7	0.700	2787	G
8	0.800	2012	G
9	0.900	3175	G
10	1.000	3078	G
11	1.100	3175	G
12	1.200	2593	G
13	1.300	2884	G
14	1.400	2690	G
15	1.500	2884	G
16	1.600	2497	G
17	1.700	2593	G
18	1.800	2690	G
19	1.900	2593	G
20	2.000	2981	G
21	2.100	2787	G
22	2.200	2400	G
23	2.300	2593	G
24	2.400	2766	G
Average IRI value		2685.29	

[Signature]
25/01/2024
J.E

[Signature]
25.1.24

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

Lab Job number :24
Date :25-01-2024

Name of Customer :Krishnapali Construction Pvt. Ltd.

Name of Work/ Road :Kiraure To NH-31 Via Bagdogara Kathalbari

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
25/1/24	17:1:15	24	0.1	260	0	2600	2593	G	25.85604	87.83267	Curve
25/1/24	17:1:48	24	0.1	270	20.2	2700	2690	G	25.85568	87.83183	Normal
25/1/24	17:2:13	24	0.1	250	20.2	2500	2497	G	25.85528	87.83089	Normal
25/1/24	17:2:45	24	0.1	260	10.1	2600	2593	G	25.85525	87.83002	Curve
25/1/24	17:3:10	24	0.1	230	20.2	2300	2303	G	25.85524	87.82920	Curve
25/1/24	17:3:42	24	0.1	260	20.2	2600	2593	G	25.85585	87.82865	Speed Breaker
25/1/24	17:3:59	24	0.1	280	20.2	2800	2787	G	25.85631	87.82792	Curve
25/1/24	17:4:24	24	0.1	200	30.3	2000	2012	G	25.85617	87.82688	Normal
25/1/24	17:4:47	24	0.1	320	30.3	3200	3175	G	25.85622	87.82595	Normal
25/1/24	17:5:12	24	0.1	310	30.3	3100	3078	G	25.85648	87.82525	Normal
25/1/24	17:5:42	24	0.1	320	30.3	3200	3175	G	25.85687	87.82441	Normal
25/1/24	17:5:58	24	0.1	260	10.1	2600	2593	G	25.85749	87.82377	Speed Breaker
25/1/24	17:6:23	24	0.1	290	20.2	2900	2884	G	25.85734	87.82294	Curve
25/1/24	17:6:53	24	0.1	270	20.2	2700	2690	G	25.85675	87.82233	Normal
25/1/24	17:7:13	24	0.1	290	10.1	2900	2884	G	25.85671	87.82128	Curve
25/1/24	17:7:50	24	0.1	250	10.1	2500	2497	G	25.85661	87.82025	Normal
25/1/24	17:8:15	24	0.1	260	20.2	2600	2593	G	25.85650	87.81924	Normal
25/1/24	17:8:44	24	0.1	270	20.2	2700	2690	G	25.85580	87.81900	Curve
25/1/24	17:9:14	24	0.1	260	10.1	2600	2593	G	25.85489	87.81867	Normal
25/1/24	17:9:46	24	0.1	300	20.2	3000	2981	G	25.85393	87.81841	Normal
25/1/24	17:10:8	24	0.1	280	20.2	2800	2787	G	25.85341	87.81789	Curve
25/1/24	17:10:45	24	0.1	240	10.1	2400	2400	G	25.85310	87.81706	Curve
25/1/24	17:11:10	24	0.1	260	20.2	2600	2593	G	25.85350	87.81615	Normal
25/1/24	17:11:47	24	0.09	250	10.1	2778	2766	G	25.85371	87.81507	Normal

$$Y = 0 * X^2 + 0.969 * X + 74.60$$

$$X = 2778$$

$$Y = 2766$$

(R) RURAL ROAD

Good <4000
Average 4001-5000
Poor >5001


2/Jan-25
25/01/24
J.E

Chandra Kumar
25/1/2024

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

File : E:\Bump Integrator\Balrampur\Kiraure To NH-31 Via Bagdogara Kathalbari\25011714.xls, Section No. 24.

Name of Customer : Krishnapali Construction Pvt. Ltd., Name of Work/ Road : Kiraure To NH-31 Via Bagdogara



[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

[Signature]
25/1/24

[Signature]
29/01/24
J.E