

MHGSY 316257 Const of RCC Bridge 3x18.75m.
Span with Approach Road: 137.68m at Ch.
Schedule XLV-Form No. 134-2550m
Agreement No-120/SAD/MHGSY-2021-22

Name of Agency:- Raj Kishor Singh

(4) Const. Cost. 35547918:
Maint. Cost 358360:
DIVISION
ARARIA

Total. 35906278:

SUB-DIVISION

Date of Commencement:- 23.08.2021
Date of Completion:- 22.02.2023
ARARIA

MEASUREMENT BOOK

2511

Bidi to Perwarhori (MHPV Sec)

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
5th & 6th Pail					
Name of Work:- Construction of RCC H.L					
Bridge 8x18.75 m span with					
Approach Road at Ch- 2550m by					
Main chowk to Panchgauri Road					
Name of Agency:- Raj Kishor Singh					
Agreement No:- 1205BD/MHUSY/2021-22					
Date of Commencement:- 28-08-2021					
Time of Completion as per Agg:- 22-02-2022					
Actual Date of Completion:- 28-12-2023					
Abstract of Cost					
(1)	142	E/W Excavation in foundation			
		do complete job			
663.134 ³ (TMB Pg- (35)/1)					
@Rs 305-423/4 ³ =Rs 2,02,535-0					
(2)	144	P/W Const of drain service			
		Road do			
56.254 (TMB Pg- (35)/2)					
@Rs 3971-139/4 =Rs 2,23,377-					
(3)	146	P/W & laying RCC M-15			
		kerb & curb do			
34.9904 ³ (TMB Pg- (35)/3)					
@Rs 6489-606/4 ³ =Rs 2,27,071-0					
(4)	148	P/W & laying RCC M-30			
		in pile cap do			
385.554 ³ (TMB Pg- (36)/1)					
@Rs 7783-71/4 ³ =Rs 30,01,000-					

[illegible]