

Ladania

Part B H.L. Bridge

Schedule XLV-Form No. 134

Part-A - Nandarkhi Road PMGSY to Sidhapakala Seema

Part-B - Proposed H.L. RCC Bridge on SO 26 - Nandarkhi
Road PMGSY to Sidhapakala Seema A ✓ 166.5 m

DIVISION

PMGSY (SC)

R.W.D. LADANIA

SUB-DIVISION

942

MEASUREMENT BOOK

M/S. LAXMANI KUMAR

Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of
 the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construct H.L Bridge on Road					
from Nandwahi Road pmtly to					
Biddhar Kala Seema under					
masonry (S.C.)					
Agency: M/s Laxman Kumar, Pro.					
Laxman Kumar Prasad, Ram-					
nagar, Sector 04, Ashwari Nagar.					
Particulars -					
Agreement/Value Rs 560,92,999.00					
Agreement No- 64,880/2020-21					
Date of Commence - 22.09.2020					
Date of Completion - 21.09.2021					
Rate: 12.00% Below					
Date of Measurement - 30/11, 06/12, 13/12					
9/01, 15/01/21					
Part B. H.L. Bridge					
(1) Clearing & grubbing of Road Comp					
— do — do — all complete job					
174.00m x 8.00 = 1392.00m ²					
1392.00/10000 = 0.1392 Hec					
(2) Protection Edge of masonry beam					
— do — do — all complete job					
01 Nos — 01 Nos					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32) Prov. road newly - do Qty vide p- (65) 87mm					
$34.80 \text{ m}^2 @ ₹ 738.44/\text{m}^2 = ₹$					25593=00
(33) Prov. 2 ply traffic way Board Qty vide p- (65) 87mm					
2 NOS @ ₹ 4867.09/20520					97342
(34) Const. of embankment wid - 50M Qty vide p- (66) 87mm					
$2013.42 \text{ m}^3 @ ₹ 29.57/\text{m}^3 = ₹$					59537=00
(35) Const. of embankment with appropriate drainage Qty vide p- (66) 87mm					
$1324.21 \text{ m}^3 @ ₹ 175.22/\text{m}^3 = ₹$					2320282
(36) Const. of subgrade Qty vide p- (66) 87mm					
$545.85 \text{ m}^3 @ ₹ 176.86/\text{m}^3 = ₹$					96539=00
T= ₹					19561689=00
(37) Add W.C. @ 1%. (4)					195617=00
(38) Add GST @ 12%. (4)					2347403=00
(39) Add S.F. @ 10%. (4)					89502=00
T= ₹					22194211=00
Less 12% as per rule (4)					2663306=00
T= ₹					19530905=00
Less Previous Payment vide p- (59) 87mm					16763488=00
Net Total amt= ₹					2767417=00
By 30/12/23 J.S.					
For 30/12/23 h					