

Ram Naresk Thakur House Dumag Dumbor
to SH Road Purni Chornat Path

Shedule XLV Form No. 134.

(SC)

अधीनस्थ विभाग की प्रसंग सूची

DIVISION

अधीनस्थ विभाग की प्रसंग सूची (अधीन)

SUB-DIVISION

Measurement Book

102826

Agency:- Munna Singh

3rd & final Bill Measurement

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
n/work - Constn of pd					
from Ram Naray Thakur					
House Daman Dumar patti					
to st Road pwpai charaut					
under masonry in pwpai block					
re/Refering - Munna Singh					
Kemwarpur, Parsarampur					
Pipra East Champaran (Fisher)					
Agreement No - 90SBD/2021-22					
Date of Start - 30.12.21					
Date of Comp - 29.09.22					

① Constn of embankment with approved material obtained from borrow pit do-do-all Comp. 20h.

② Plv & fixing working bench mark do-do-all Comp. 20h Bty - 0.550 1cm.

③ Plv & fixing reference pillar do-do-all Comp. 20h Bty - 0.550 1cm.

④ Site clearing & grubbing do-do-all Comp. 20h
 $2 \times 550m \times 3.50mpL = 0.385$
 10000 Hae.

Continuation

3rd & final Bill
ABSTRACT.

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(1) P.V. & Fixing working bench mark - T.M.B. page (14)					
Qty -	0.500 km.				
@ 4015.40 / km =					220820
(2) P.V. & Fixing reference pillar. T.M.B. page (19)					
Qty -	0.550 km.				
@ 1845.98 / km =					101520
(3) Site clearing & grubbing - T.M.B. page (19)					
Qty -	0.385 Hae.				
@ 52970.23 / Hae. =					2039420
(4) Box putting - T.M.B. page (20) Qty - 47.25 m					
@ 75.57 / m =					357120
(5) Constn of embankment - T.M.B. page (21)					
(a) lead 1 km. Qty - 706.46 m					
@ 152.15 / m =					10748820
(b) lead 1000m. Qty - 235.49 m					
@ 190.57 / m =					4482720
(6) Constn of subgrade - T.M.B. page (21) Qty - 373.02 m					
@ 191.76 / m =					7153020
(7) e/v of cam in form - T.M.B. page (15) Qty - 29.20 m					
@ 279.09 / m =					831720
Continuation					
Total					25940020

Sch. XLV Form No. 334

Particulars	Units of measurement				Contents of
	No	L	B	T	
(8) Plv P.C.M. 15 m levelling Course. TMB, page (16)					
Qty - 2.96 m ³					
@ 5960.15 / m ³ =					1764220
(9) Plv P.C.M. 20 m levelling TMB, page (16) Qty - 30.25 m ³					
@ 6519.18 / m ³ =					19785720
(10) Plv & laying R.C. HP 5 HP of 1000 mm ϕ TMB, page (16)					
Qty - 7.50 m ³					
@ 3710.87 / m ³ =					2783220
(11) painting + 100 Cont.					
TMB, page (16)					
Qty - 115.29 m ²					
@ 100.17 / m ² =					1154920
(12) Contn of WB HT (131)					
TMB, page (20) Qty - 124.22 m ³					
@ 2733.44 / m ³ =					33954820
(13) Contn of WB HT (100)					
TMB, page (16) Qty - 37.28 m ³					
@ 2733.44 / m ³ =					10190320
(14) Plv & laying WB HT (BT)					
TMB, page (20) Qty - 55.17 m ³					
@ 3326.04 / m ³ =					18349720
(15) Plv & laying WB HT (100)					
TMB, page (16) Qty - 96.10 m ³					
@ 3326.02 / m ³ =					31963120

Continuation

Total 1. 145885920

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Plv & [writing] pcc m 30					
TMB, page (17) Qty - 205.10 m					
@ 7309.27 / m ² =					15175962
(17) Plv & applying paint					
Coat (25) TMB, page (23)					
Qty - 753.50 m ²					
@ 43.02 / m ² =					3241620
(18) Plv & [writing] TMB (27) Qty - 753.50 m ²					
@ 14.72 / m ² =					1109220
(19) Plv & [writing] TMB, page (27) Qty - 753.50 m ²					
@ 213.01 / m ² =					16050320
(20) Plv & Fixing 1 cm stand.					
TMB, page (23) Qty - 02 m					
@ 2297.87 / each =					459620
(21) Plv & Fixing 2 cm stand.					
TMB, page (23) Qty - 02 m					
@ 594.76 / each =					119020
(22) Plv & Fixing boundary					
Pillar - TMB, page (27)					
Qty - 20 m					
@ 520.79 / each =					1041620
(23) Plv & Fixing R/R					
isablic sign board					

Continuation

Total = 319666620

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
TMB, page (24)					
(a) 600mm circular					
Qty — 03 nos					
@ 475.28 / each =					1426320
(b) 900mm 294 lateral					
Qty — 04 nos					
@ 5237.46 / each =					2095020
(c) 600mm x 450mm rectangular					
Qty — 07 nos					
@ 1987.90 / each =					1391530
(d) Road marking					

TMB, page (24)					
(a) 13T port 7m					
Qty — 40.10 m ²					
@ 721.95 / m ² =					2887820
(b) pcc portion					
Qty — 70.10 m ²					
@ 721.95 / m ² =					5053720
(c) pm & fixing					
direction & place					
identification sign					
on it					
TMB, page (24)					
Qty — 01 nos					
@ 3031.25 / each =					303120
Continuation					

Total Rs. 3328 21220

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) p/w & p/w (w) typical					
to p/w masonry, int. & ext.					
Sign bond. TMB, p/w (w)					
Qty — 05 MM.					
@ 9576.80 / each =					0.478842L
Total p.					33760962L
Add 12% W —					(+) 4051322L
Add 1% (about 1255 p. (+)					337612L
Add SF —					(+) 396002L
Total p.					38545892L
10.10% / 200 —					(-) 3893132L

Total p.					34652762L
less previous payment.					(-) 29638192L
Total p.					5014572L

(Signature)
25/12/20
S.E.

Material Statement.

(I) e/w —					399.00 m ³
(II) metal —					15.55 m ³
(III) Screening material —					3.87 m ³
Particular item.					