

9-11-9-2-3

RUP PRAK SH. SINGH
22-4-2024-22
55-5734

Part-A Sec. to Naitpur, Part-B contd of H.L.R. (C. 8m)
4x18-7.5m Span with approach road 2000m

UNDER. MM937 PART-A

Schedule XLV-Form No. 134

MM937-5C

Bancey DIVISION

Padma SUB-DIVISION

MEASUREMENT BOOK

MB335 1946

6th and final Bill

80 ABSTRACT OF COST

Sch. XLV-Form No. 134

PART 'P'

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work — Const. of U.L.R.C.C. Bridge 4x1875m span with 200.0m approach Road Part 'B' SO51 - Nagarpur under mmsy - (SC)					
Agency — Sri Rup Prakash Singh					
Ag. No. — 55 SBD/0021-22					
Date of Agr. — 01.12.2021					
Date of Completion — 30.11.2022					
Actual date of Completion — 12/5/23					
					15/09/23
Management vide m.s. no. 1942.					

1/1) E/work in excavation for structure Comp. as per draw and T.S.					
384.78 m ³ vide TMB Pg (61)					
@ Rs 305.42/m ³ —				Rs	117519.00
(2) P/v and laying R.C.M-15 levelling course					
42.29 m ³ vide TMB Pg (61)					
@ Rs 6763.07/m ³ —				Rs	286010.00
(3) P/v and laying R.C.C 30 in pile cap					
465.42 m ³ vide TMB Pg (61)					
@ Rs 2222.22/m ³ —				Rs	2026690.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(38) Div and fixing RCC m-15					
grade boundary pillar					
269 Nos Viche Trib py (38)					
@ Rs 532.00/each					Rs 143108.00
					Rs 38540655.00
Add 18% GST (F)					Rs. 6037318.00
Add 1% L.Cess (F)					Rs. 385407.00
Total 3. Fee @ 10% (F)					Rs 159836.00
					Rs 4,60,23216.00
Less 10.99% Below (F)					Rs 5057951.00
					Rs. 4,09,65,265.00
Less previous payment (F)					Rs. 3,89,06,963.00

Rs. 2058302.00

25/12/23
J.E.

H. H. H. H.

Executive Engineer
Rural Works Department
Works Division, Barsoi