

ਸੀਏ ਡੀਮ ਏ .T06 (M.M.G.S.Y.S.C.)

Schedule XLV-Form No. 134

Darbanga - 1.

DIVISION

Darbanga -

SUB-DIVISION

M.B.N. 3593

Measurement Book

ਬੰਦੋਬ - ਸੀ ਯੂਕੇਯ ਕੁਮਾਰ ਸਿੰਹ

1st on AIC Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Construction of Road					
from Dih Tola to T06					
Agency - Sri Subodh K. Singh.					
Ag. No - 61-SBD/2020-21					
D/Start - 24/9/20					
D/Comp - 23/6/21					
Rate - 1.75% Below					
Ag. Value - 6044.718 = 00					

					Measurements.
(1) PIA - 14 MWSY Project					
Informatory Sign Boards.					
as per Specifica.					
					= 02 Nos.
(2) PIA - Bench Mark Pillars					
as per Specifica.					
					= 01 No.
(3) PIA - Reserve Mark Pillars					
					= 03 Nos.
(4) Clearing & Grubbing					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1) P/F- M.N.W.S.Y. Boards					
17 vide T.M.B, item-1, P-1					
		= 02 Nos			
@ Rs-	9493.15/cu-ft				18986=
(2) P/F- B.M. Pillars.					
vide item-2, P-1 = 01 No					
@ Rs 3889.13/m					3889=
(3) P/F- Reference Pillars					
vide item-3, P-1 = 03 Nos					
@ Rs 1786.70/cu-ft					5360=
(4) Clearing & Grubbing					
Road-level					
vide T.M.B, item-4, P-1/2					
		= 0.13 Hect.			
@ Rs- 52970.33/Hect					6886=
(5) Constr. of Embank-					
ment-level 1600ft.					
vide T.M.B, item-6/A, P-2/3					
		= 254.89 m ³			
@ Rs- 190.36/m ³					48521=
(6) Constr. of embank-					
ment-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. ord. 100 mt					
Vide T.M.B. it-6/B, P-1/3					
= 394.74 m ²					
@ A- 154.28/m ² - A- 91,756 =					
(7) Box-cutting - Road side					
for widening					
Vide T.M.B. item-5, P-2 = 13.79 m ²					
@ 8- 75.57/m ² - A- 1042 =					
(8) P/C - U.S.B					
Vide T.M.B. item-1, P-4 = 20.16 m ²					
item-1, P-6 = 103.18 m ²					

Total = 123.34 m²@ A- 2539.41/m² - A- 3,13,211 =

(9) P/C - W.B.M. 8x-3

Vide T.M.B. item-2, P-5 = 71.85 m²item-2, P-6 = 37.41 m²Total = 109.26 m²@ A- 3183.97/m² - A- 3,47,881 =

(10) P/C - C.C. Pavement

Vide T.M.B. item-3, P-5

= 203.68 m²@ A- 6670.09/m² - A- 13,58,564 =

Total A- 21,96,096 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BIF- Amount - A -	2	196	096	=	00
Add - 12.1.4.5.7	-		263	532	=
1.7. C15	=		219	61	=
87 Fee	=		278	09	=
Total - A -		250	9398	=	00
Less - 1.7.5.7	=	(-)	43	914	=
Balance A -		246	5584	=	00
25/01/24					
25/01/24					

C & P
Q & Q
25/01/24
CB

Materials					
Item	Metal	Dust	Chips	Sod	E/W
1) Enbalant	-	-	-	-	849.63
2) U.S.B.	103.60	-	-	42.0	-
3) W.B.M.S.	132.20	26.22	-	-	-
4) C.L. Pum	-	-	183.30	91.66	-
Total	235.80	26.22	183.30	133.66	849.63
	ms	ms	ms	ms	ms
S / Fee					
1) E/W - 1x0.10x849.63x A - 23.78	=				2020
2) Metal - 1x0.10x235.80x A - 458.22	=				10805
3) Chips - 1x0.10x183.30x A - 516.12	=				9460
4) Sod - 1x0.10x159.88x A - 345.52	=				5524
Total A -					27809