

Name/Road - "Tara tola End Point to myshar tola"

Agreement No :- 6 SBD/MMHSY, NDB/2023-024

Schedule XLV-Form No. 134

481
Tara tola - 2

DIVISION

Tara tola

SUB-DIVISION

MEASUREMENT BOOK

M.B. No - 481

Ghanna Construction

1st on A/C Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name/Work—const. of Road and CD from 'Tar tola End point to Mushar Tola' (mmnsy, NDB)					
Agency—Shama construction					
AT—Ward No—24, Mastan tola					
Boys—1 (West Champaran)					
Agreement No—06 SBD/MMNSY/NDB/023					
Date/commence—09-08-2023					024
Date/Completion—08-08-2024					
Approved Rate—0.09% Below.					
1/(01)—setting out const. of					
Reference & Working B.M.					
—do—do—all 450%					
84 nos x 30m = 2520m = 2.50 km					
2/(02)—const. of Reference					
pillars —do—do—					
84 nos x 30m = 2520m = 2.52 km					
3/(03)—Clearing & Grubbing					
Road land including					
uprooting wild—do—do—					
84 nos. x 30m x 3.w (4) =					
= 7560m = 0.76 Hect.					
4/(40)—providing and fixing of typical mmnsy informatory					
Sign board with 'logo'—do—					
—do—do—all 450%					

Continuation

84 = 1 x 2 nos = 2 nos.

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5/ (68) - Loosening of the Ground					
upto a level of 300 mm					
below do do all jobs					
Earth to BT					
$10 \times 30 \text{ m} \times \frac{8.20 + 7.40}{2} \times 0.30$					
					$= 684.6 \text{ m}^3$
$1 \times 26 \text{ m} \times \frac{8.30 + 7.10}{2} \times 0.30$					
					$= 60.06 \text{ m}^3$
Earth to PCC					
$1 \times 30 \text{ m} \times \frac{7.50 + 6.38}{2} \times 0.30$					
					$= 62.46 \text{ m}^3$
$1 \times 18 \text{ m} \times \frac{7.50 + 6.40}{2} \times 0.30$					
					$= 37.53 \text{ m}^3$
					$T = 844.05 \text{ m}^3 = 844.05 \text{ m}^3$
6/ (64) - Excavation for Roadway					
in soil using manual mode					
do do all jobs					
Box cutting					
in BT portion					
$2 \times (32 \times 30 \text{ m}) \times 0.525 \times 0.100 = 100.80 \text{ m}^3$					
$2 \times 11.4 \text{ m} \times 0.525 \times 0.100 = 1.16 \text{ m}^3$					
in PCC portion					
Exit - ACC -					
$2 \times (18 \times 30 \text{ m}) \times 0.375 \times 0.175$					
					$= 70.88 \text{ m}^3$
$2 \times 16 \text{ m} \times 0.375 \times 0.175$					
					$= 2.10 \text{ m}^3$
Exit - Brick Soling					
$2 \times (21 \times 30 \text{ m}) \times 0.375 \times 0.100$					
					$= 47.25 \text{ m}^3$
$2 \times 7.4 \text{ m} \times 0.375 \times 0.100$					
					$= 0.525 \text{ m}^3$
					$T = 222.72 \text{ m}^3$

Continuation

Continuation

Sch. XLV-Form No. 134

of Qty. =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH	Area	Mean Area	Dist. D	Volume	
(in m)	(m ²)	(m ²)	(m)	m ³	
150-700	1.573	1.713	50	85.650	
700-750	1.284	1.429	50	71.425	
750-800	1.562	1.423	50	71.150	
800-850	2.588	2.075	50	103.750	
850-900	0.542	1.565	50	78.250	
900-950	1.144	0.843	50	42.150	
950-1000	1.598	1.371	50	68.550	
1000-1050	1.586	1.592	50	79.600	
1050-1100	0.921	1.259	50	62.675	
1					
1100-1150	0.777	0.849	50	42.450	
1150-1200	3.485	2.131	50	106.500	
1200-1250	2.647	3.066	50	153.300	
1250-1300	2.703	2.675	50	133.750	
1300-1350	2.278	2.791	50	124.525	
1350-1400	0.805	1.542	50	77.075	
1400-1450	1.692	1.249	50	62.425	
1450-1500	1.768	1.730	50	86.500	
1500-1550	1.817	1.793	50	89.625	
1550-1600	1.460	1.639	50	81.925	
1600-1650	1.585	1.523	50	76.125	
1650-1700	1.158	1.372	50	68.575	
1700-1750	0.911	1.035	50	51.725	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH	Area	mean Area	Dist	Vol/m ²	
(1 m)	(m ²)	(m ²)	(m)	(m ³)	
1750-1800	1.030	0.971	50	48.525	
1800-1850	1.895	1.463	50	73.125	
1850-1900	1.203	1.549	50	77.450	
1900-1950	1.150	1.177	50	58.825	
1950-2000	0.378	0.764	50	38.200	
2000-2050	0.319	0.349	50	17.425	
2050-2100	1.451	0.885	50	44.250	
2100-2150	1.442	1.447	50	72.325	
2150-2200	1.596	2.519	50	725.950	
2200-2250	2.066	2.831	50	141.550	checked M. nand 10/08/23 AC
2250-2300	2.579	2.323	50	116.125	
2300-2350	2.501	2.540	50	127.000	
2350-2400	1.714	2.108	50	105.375	
2400-2450	1.788	1.751	50	87.550	
2450-2500	2.404	2.096	50	704.800	
2500-2538	1.024	1.714	38	65.132	
			T =	3916.757	
				= 3916.457	m ³
Deduction for					
(1) stem No 6 (64) - wide	P(02)	TMB = (-) 222.72 m			
(1) stem No - 7 (63) - wide	P(03)	TMB = (-) 155.90 "			
		Net Qty = 3537.837			m ³
Lead up to 1000 m = 3537.837					
			X 80%	= 2830 m ³	

Continuation

10/08/23
J.C.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/(67) - Construction of Embankment with approved material					
- do - do - all of job.					
Lead up to 100 m					
Qty wide P(05)/TMB = 97 m 2/106					
					$= 3537.837 \times 20\% = 707.60 \text{ m}^3$
10/(33) - Dismantling of st.					
Dismantling of existing structures - do - do					
P.C.C. $1 \times 0.45 \times 5 \text{ m} \times 0.15$					$= 0.34 \text{ m}^3$
11/(34) - Dismantling of st. & c. checked					
Dismantling of existing structure - do - do					
R.C.C. work					
$1 \times 0.45 \times 5 \text{ m} \times 0.30$					$= 0.68 \text{ m}^3$
$2 \times 0.45 \times 0.30$					$= 0.084$
					$T = 0.76 \text{ m}^3$
2/(35) - Dismantling of st. & c.					
Dismantling of existing st.					
- do - do - all of job.					
Rubble masonry work					
$2 \times 5 \text{ m} \times 0.825 \times 3 \text{ m}$					$= 24.75 \text{ m}^3$
13/(16) - Erosion Drainage st. H.P. 41.300 mm					
Excavation for foundation of st. & c.					$= 8.413$
- do - do - all of job.					
$8 \times 7 \text{ m} \times 0.70 \times 0.60$					$= 23.52 \text{ m}^3$
14/(32) - Type 'B' - 1st class bedding on well - do - do					
$8 \text{ m} \times 7 \text{ m} \times 0.30 \times 0.250$					$= 4.20 \text{ m}^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15/(36) - Providing and laying R.C.C. Pipe N.P. for Culvert 300mm dia. do do all 4 nos.					
8 nos x (3 x 2.50 m) = 60.00 m					
16/(16) - R.C.C. Box Cul. - 2 Nos Earth work Excavate for open foundry of structure do do all 1/100					
Note A = 1st R.C.C. Box Cul. (2x2m) B = 2nd R.C.C. Box Cul. (2x2m)					for All site of R.C.C. Box Cul.
(A) + (B) - Box Cul. - 2 x 6m x 2.50 x 0.65					
					= 27.20 m ³
Cut-off Wall - 2 x 2 x 3.50 x 1.3 x 1.80					
					= 32.76 m ³
R/Wall - 2 nos x 4 x 3.32 x 3.41 x 1.80					
					= 163.03
					T = 223.09 = 223.09 m ³
17/(17) - PCC (M-10) - P/V. concrete for plain conc. in open foundry complete do do all 1/100					
Box Cul. (A + B) = 2 x 6m x 2.50 x 0.1					
					= 3.00 m ³
R/Wall (A + B) = 2 x 4 x 3.32 x 2.41 x 0.20					
					= 12.80 m ³
					T = 15.80 m ³ = 15.80 m ³

Continuation

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Qty —————					= 1087.71M
Munch bar - 4 x 41 x 1.150M					= 188.60
'In cut-off bar)					
Vertical bar - 2 x 13 x 3.42M					= 89.18M
Dist/bar - 2 x 2 x 7 x 2.42M					= 67.76M
(A+B) x T =					1433.25M
② 0.62 kg/m —					= 888.615 kg — (a)
for well (10mm φ bar)					
A = Inner m/b face					
M/bar 2 x 3 nos x 2.570 =					159.340M
B = Inner face					
Bar 2 x 3 nos x 2.570 =					159.340
					= 318.68M
A x L / bar (12mm φ bar)					
n (A+B) = 2 nos x 4 x 44 x 1.420M					
checked					= 499.84M
Refer					
05/01/17					T = 818.52M
③ 0.89 kg/m —					= 728.783 kg — (b)
In wall (10mm φ bar)					
A = outer face main bar					
M/bar = 2 x 44 nos x 3.840M =					337.92M
Dist/bar - 4 x 11 nos x 5.920M =					260.48M
B = in outer face					
M/bar = 2 x 44 nos x 3.840M =					337.92M
Dist bar - 4 x 11 nos x 5.920M =					260.48M
T, (A+B) =					1196.80M
④ 0.62 kg/m —					= 742.916 kg — (c)
total (a+b+c)					2359.114 kg
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. f. gty					$= 2359.114 \text{ kg}$
					or 2.358 MT
Arch 0.31×1.024					
20/(18) - R.C.C (M-15) - P/V.					
R.C.C. mis for in open					
found - do - do - all 4/5th					
for cut-off wall					
(A + B) = $2 \times 2 \times 2.50 \times 0.30 \text{ m}$					
				$\times 1.50 \text{ m}$	$= 4.50 \text{ m}^3$
21/(19) - P.C.C (M-15) - P/V.					
Plain Cement concrete					
in sub-structure complete					
as per - do - do - all 4/5					
Return wall. (Above used/L)					
(A + B) = $2 \times 2 \times 4 \times 2.92 \times \frac{1.310 + 0.40}{2}$					
				$\times 1.95 \text{ m}$	$= 38.95 \text{ m}^3$
22/(26) - R.C.C Grade (M-25)					
R.C.C. in sub structure					
Complete as per - do - do -					
all 4/5					
Qty (A + B) in box cul					
Bottom slab = $2 \times 2 \times 6 \times 2.5 \text{ m} \times 0.250 \text{ m}$					
				$= 7.50 \text{ m}^3$	
Side wall = $2 \times 2 \times 6 \text{ m} \times 2 \text{ m}$					
				$\times 0.250 = 12.4 \text{ m}^3$	
Heach = $2 \times 2 \times 4 \times 6 \text{ m} \times \frac{1}{2} \times 0.15 \times 0.15$					
				$= 0.48 \text{ m}^3$	
				$T = 19.98 \text{ m}^3$	$= 19.98 \text{ m}^3$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
23/(25) - providing weep holes in R.C.C. Abtment, R/Walls - do - do - all 4 jobs.				
Qty (A+B) R/Wall = $2.14 \times 4 \times 4$				$= 32.4$
Abtment - $2.14 \times 2 \times 8 = 32.14$				$T = 64.23 = 64.23$
24/(28) - providing and laying filter media with granular crushed aggregates - do - do - all 4 jobs.				
Qty (A+B) Behind Box C/S Wall				
$2.14 \times 2 \times 3.38 \times 0.6$				$\times 2.25m = 18.252m^3$
Behind R/Wall = $2.14 \times 4 \times 2.32 \times 0.60$				$\times 1.95m = 21.715m^3$
				$T = 39.967m^3 = 39.967m^3$
25/(24) - Back filling behind Abtment and R/Wall - do - do - all 4 jobs.				
Qty (A+B) Behind Abt. and R/Wall				
$2.14 \times 2 \times 2.92 \times 3.38$				$\times 1.95m = 76.982m^3$
Dechut: for filter media.				
$2.14 \times 2 \times 2.92 \times 3.38 \times 1.95$				
Qty of g/cm No-24/(28) = $(-)$ $39.967m^3$				
Net Qty = $37.014m^3$				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26/(19) - PCC Grade (M-15)					
PCC in sub structure					
complete as per detail					
all C/S job.					
Qty (A+B) Over Retaining wall					
2 Nos x 4 x 2.92 x 0.40					
				$2 \times 0.150 \text{ m} = 1.402 \text{ m}^3$	$= 1.402 \text{ m}^3$
27/(20) - Supplying fitting and placing HYSD bar Reinforce ment					
all C/S job.					
12 mm ϕ bar on top slab					
A = m/bars - $49 \times 2.570 \text{ m} = 125.93 \text{ m}$					
$46 \times 2.570 \text{ m} = 118.22 \text{ m}$					
D/bars - $2 \times 15 \times 5.920 \text{ m} = 177.60 \text{ m}$					
B = m/bars - $49 \times 2.570 \text{ m} = 125.93 \text{ m}$					
$46 \times 2.570 \text{ m} = 118.22 \text{ m}$					
Dist/bars = $2 \times 15 \times 5.920 \text{ m} = 177.60 \text{ m}$					
T = 843.50 m					
@ 0.89 kg/m					
= 750.715 kg - (a)					
10 mm ϕ bar (in kerb)					
Qty (A+B) = 2 Nos x 2 x 6 x 2.420 = 58.08 m					
@ 0.62 kg/m = 36.40 kg - (b)					
8 mm ϕ bar Ring					
Qty (A+B) = 2 Nos x 2 x 23 x 0.88 m = 80.96 m					
@ 0.40 kg/m Continuation = 32.40 kg - (c)					
Total Qty (a+b+c) = 819.115 kg					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
31/09) — G.S. B.					
	Const. of G.S.B. by				
	providing well graded				
	Materials — do — do —				
	all c/s to b.				
(a) — Profile correction over					
Damaged brick soling.					
1x 2.4m x 1.5m x 0.10m = 0.30m ³					
1x 5.4m x 2.4m x 0.10 = 1.296					
1x 10.4m x 3.4m x 0.10 = 3.536					
1x 8.4m x 2.50 x 0.10 = 2.10					
1x 12.4m x 3.4m x 0.10 = 4.216					
1x 15.4m x 2.50 x 0.10 = 3.85					
1x 12.4m x 2.4 x 0.10 = 2.976					
1x 8.4m x 3.4 x 0.10 = 2.856					
1x 11.4m x 2.50 x 0.10 = 2.85					
1x 18.4m x 3.4m x 0.10 = 6.256					
1x 16.4m x 2.50 x 0.10 = 4.10					
1x 14.4m x 3.4m x 0.10 = 4.896					
1x 15.4m x 3.4m x 0.10 = 5.236					
1x 18.4m x 2.4 x 0.10 = 4.416					
1x 12.4m x 1.50 x 0.10 = 1.86					
1x 14.20 x 2.50 x 0.10 = 3.55					
				T = 48.24m ³	(4)
(b) Box cutting					
1x 30.4m x 4.05m x 0.10 = 12.516					

Continuation

15
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. f. Bty					$= 12.157$ PCC
1x 18m x 4.05 x 0.10					$= 7.29$ PCC
In box cutting					
PCC to } 2x (18x30m) x 0.375 x					
PCC }				$x 0.10 = 40.50 m^3$	
2x 16m x 0.375 x 0.10					$= 1.20 "$
B/soling } 2x (21x30m) x 0.375 x 0.10					$= 47.25 "$
to PCC }					
2x 7m x 0.375 x 0.10					$= 0.525 "$
B/soling } 2x (32x30m) x 0.525					
to PCC BT }				$x 0.10 = 100.80 m^3$	
2x 11m x 0.525 x 0.10					$= 1.155 "$
					$T = 191.43 m^3$ (b)
Earthwork } 1x 30m x 4.05 x 0.10					$= 12.150 m^3$
to PCC }					$1x 18m x 4.050 x 0.10 = 7.29 "$
Earthwork BT } 1x (10x30m) x 4.05					
				$x 0.20 = 243.00 "$	
1x 26m x 4.05 x 0.20					$= 21.06 "$
Basic Soling } 29x 30m x 4.05					
to BT }				$x 0.10 = 352.35 m^3$	
					$T = 635.85 "$ (c)
Total Bty (a+b+c)					$= 875.52 m$
10/8/10/10/24 J-E					
10/8/10/10/24 J-E					
32/(10) - WBM Gr - 3					
providing, Laying SPB					
ending and compacting					
Stone Aggregates - do -					
do - all C/Job -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Widening</u>					
(PCC to PCC)	2	(18 x 30M)	X 0.375		
			X 0.075	= 30.375m ²	
	2	16 M	X 0.375	X 0.075	= 0.90"
	20	X 30M	X 3.75	X 0.075	= 168.75"
	20	X 30M	X 3.75	X 0.075	= 168.75"
	20	X 30M	X 3.75	X 0.075	= 168.75"
	2	X 30M	X 3.75	X 0.075	= 16.875"
	1	X 21M	X 3.75	X 0.075	= 5.906"
				T = 560.306m ²	= 560.306 m ²
10/10/24	07/10/24	5-E	07/10/24	07/10/24	

Materials statement

- ① Earth work - (R-35.01/m³) = 4381.89 m³
- ② Stone Aggregates
 - (i) (53 mm to 9.5) (R-915.67/m³) = 525.31 m³
 - (ii) 9.5 mm to 20 mm + stone screening
 - 16.2 mm (R-424.21/m³) = 344.60 m³
 - (iii) 53 mm to 22.4 mm (R-1080.50/m³) = 677.97 m³
- ③ Coarse sand. (R-454.4/m³) = 386.76 m³
- ④ Crushed Aggregates
 - (i) 40 mm Aggregates (R-975.4/m³) = 60.474 m³
 - (ii) 20 mm Agg. (R-1186.4/m³) = 45.44 m³
 - (iii) 10 mm Agg. (R-586.4/m³) = 20.27 m³
- ⑤ Reinforcement (Steel) = 2.358 mT
(R-54,100.00/mT)

Continuation

~~10/10/24~~
~~07/10/24~~
~~5-E~~

~~10/10/24~~
~~07/10/24~~
~~AC~~

Abstract of Cost

for 1st D.M. Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name/work - const. of Road from					
" Take to End point to Muskhada Tola					
(M.M. 454, N.D.B.)					
Agency - Sharma construction					
At Ward No - 24, Muskhada Tola, Bageha-1					
(West Champaran)					
Agreement No - 06 S.B.D. / M.M. 454, N.D.B.					
					(2023-024)
Date/commence - 09/08/2023					
Date/Completion - 08/08/2024					
Approved Rate - 0.097, Below					
1/(01) - Setting out const.					
of Rect. & working B.M.					
Qty wide P(01) / T.M.B = 2.50 km					
@ Rs 5383.90 / km = Rs 13,460 =					
2/(02) - Const. of R/Pillar - do -					
Qty wide P(01) / T.M.B = 2.50 km					
@ Rs 2511.31 / km = Rs 6,278 =					
3/(03) - Clearing and grubbing					
Ground Level - do - do -					
Qty wide P(01) / T.M.B = 0.76 Hect					
@ Rs 72697.86 / Hect = Rs 55,250 =					
4/(04) - Excavation for Road					
Wry in Soil using - do -					
Qty wide P(02) / T.M.B = 222.72 m ³					
@ Rs 179.66 / m ³ = Rs 40,014 =					
					= Rs 1,15,002 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B-f- Amount					= Rs 1,15,002 =
5/(05) - construction of Embankment					
- executed with Approved					
mat. - do - do - all					4/505.
8ty wide P(03)/TMB =					155.90 m ³
@ Rs 68.85/m ³					= Rs 10,734 =
6/(06) - Const. of embankment					
With Approved mat. Lead					
up to 1000 M - do -					
8ty wide P(05)/TMB =					2830 m ³
@ Rs 259.4/m ³					= Rs 7,32,970 =
7/(07) - Const. of Embankment					
With Approved mat. Lead					
up to 100 M - do -					
8ty wide P(06)/TMB =					707.60 m ³
@ Rs 183.61/m ³					= Rs 1,29,922 =
8/(08) - Loosening of the Ground					
upto a level of 300 mm					
below - do - do - all 45.					
8ty wide P(02)/TMB =					844.05 m ³
@ Rs 262.54/m ³					= Rs 2,21,597 =
9/(09) - Const. of G.S.D. by P.V.					
Well graded mat - do -					
8ty wide P(15)/TMB =					875.52 m ³
@ Rs 4179.22/m ³					= Rs 36,58,991 =
Continuation					= Rs 48,69,216 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B f Amount = Rs			48,692.16 =
10/(10) - W/BM-Gr-3				P/V. Laying	
				Spreading & compacting	
				Stone Reg. - do - do - all 4 J.	
				Qty wide P(16)/TMB = 560.306 m ³	
				@ Rs 5530.44/m ³	= Rs 30,987.39 =
11/(16) - Earthwork in excavation					
				for found ³ & struc - do -	
				Qty wide P(06)/TMB = 23.52 m ³	
				Qty wide P(07)/TMB = 223.09 m ³	
				T = 246.61 m ³	
				@ Rs 410.66/m ³	= Rs 1,01,271 =
12/(17) - P/V. Concrete for plain					
				Concrete in open found ⁴	
				(M-10) - do - do - all 4 J.	
				Qty wide P(07)/TMB = 15.80 m ³	
				@ Rs 8923.41/m ³	= Rs 1,40,990 =
13/(18) - P/V. Concrete for plain					
				Concrete in open found ⁴	
				(M-15) - do - do - all 4 J.	
				Qty wide P(08)/TMB = 62.04 m ³	
				Qty wide P(10)/TMB = 4.50 m ³	
				T = 66.54 m ³	
				@ Rs 8497.82/m ³	= Rs 5,65,445 =
					= Rs 87,75,661 =

Continuation

Continuation

Continuation

21
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Amount				= Rs	92,47,286/-
18/(26) RCC grade (M-25)					
R.C.C. (M-25) in sub					
structure - do - do -					
Qty wide P(13)/TMB =					8.188 m ²
Qty wide P(10)/TMB =					19.98 m ²
@ Rs 10843.91/m ² =					Rs 88,790/-
19/(27) - supplying fitting					
and placing HYSD					
bar Reinforcement					
(Fe-415) in substructure					
do - do - all 4/5th					
Qty wide P(10)/TMB =					2.358
@ Rs 80,897.73/m ² =					1,90,756/-
20/(28) - P.V. and Laying filter					
media with granular					
crushed aggregates -					
do - do - all 4/5th					
Qty wide P(11)/TMB =					39.967 m ²
@ Rs 4641.42/m ² =					Rs 1,85,504/-
21/(29) - Draining spoofs - do					
do - complete as per					
all 4/5th					
Qty wide P(12)/TMB =					6 Nos
@ Rs 817.20/cut =					Rs 4903/-
22/(30) - R.C.C. M-25 - P.V. and					
Laying R.C.C. in 8/10					
do - do - all 4/5					
Qty wide P(13)/TMB =					8.188 m ²
@ Rs 10843.91/m ² =					Rs 88,790/-
Continuation					
					Rs 98,06,029/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. f. Amount					= Rs 98,06,029=
23/(31) - const. of R.C.C. Railing					
of m-25 grade in					
Cast. - do - do - all c/s.					
Qty wide P(13)/TMB = 10 M					
@ Rs 6647.67/m					= Rs 66,477=
24/(32) - Bedding for Type-					
'B' PCC(M-20) - bedding					
Laying (1st class) - do					
do - all c/s.					
Qty wide P(06)/TMB = 4.20 m ³					
@ Rs 574.77/m ³					= Rs 2414=
25/(33) - Dismantling of struct.					
- turn / P.C.C. - do - do -					
do all c/s.					
Qty wide P(06)/TMB = 0.34 m ³					
@ Rs 658.99/m ³					= Rs 224=
26/(34) - Dismantling of struct.					
- wire / R.C.C. - do - do -					
Qty wide P(06)/TMB = 0.76 m ³					
@ Rs 1649.22/m ³					= Rs 1253=
27/(35) - Dismantling of struct.					
- wire / rubble stone masonry					
do - do - all c/s.					
Qty wide P(06)/TMB = 24.75 m ³					
@ Rs 467.35/m ³					= Rs 11,567=
					= Rs 98,87,964=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
B. f. amount				= Rs 98,87,964 =
28/30 - Plv. & laying R.C.C.				
pipe N.P. for cul. or				
1st class bedding - do				
do - do - do				
Qty vide P(07)/TMB = 60.44				
@ Rs 876.030/m				= Rs 52,562 =
29/40 - Plv. and hanging				
fixing of typical				
mmmsy in formatory				
sign board with Logo				
do - do - do				
Qty vide P(01)/TMB = 2 Nos				
@ Rs 1500/- each				= Rs 30,002 =
				T= Rs 99,70,528 =
Add - 1% L/CSS				= Rs 99,705 =
Add - 18% GST				= Rs 17,94,695 =
				G-T = Rs 1,18,64,928 =
Add - Seignorage fee (S.f.)				
= Rs 18,28,942.40 x 10% =				= Rs 1,82,894 =
Total Value of work done				= Rs 1,20,47,822 =
Less, 0.09% Below				
(As per Agreement) =				= Rs 10,843 =
Total payable Amount value =				= Rs 1,20,36,979 =
<i>Sd/-</i>				
<i>Sd/-</i>				

Continuation