

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Const. of road from PM 6.57 Charahiya to Gaunahliya.					
Agency = Ramvir Nirman Pvt. Ltd.					
Agreement No. - 39/SB/D/2022-23.					
D.O.W/Order = 19-01-2023					
P.O.W/Completion = 18-07-2024.					
Rate of Agreement - 0.26% Below to S/R					

Agreeded Const. Cost = 5,85,05,611 =					
Maint. Cost = 19,59,793 =					
(including Part B (Pm) cost) 6,04,65,404 =					
D/E					
1. Const. of B.M. & Ret. Pillar					
to do all - 7.505 = 1.59 km.					
2. Const. of Ret. Pillar (Burr) = 1.59 km.					
3. Clearing and grubbing					
of road land - 20-7.505					
2x 40 30.0 x 1.50 = 3600 m ²					
= 0.36 Ha					
4) P/automatic signboard.					

Continuation

= 2 nos

15/11/23
T.E.

Aradhya
15/11/23
As



Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				R ₁ /R ₂ No.	18,69,105 =
13) P/Laying RCC Pipe					
H.P. NB 1000mm Lr c job					
TMB Pipe 4 item (7) =					
37.50M @ 7909.77/-				%	2,96,616 =
					1
				A _g .	21,65,721 =
Add L Cess 1%				b.	21,657 =
Add GST 12%				k.	2,59,887 =
S. Fee			(+)	No.	37,992 =
					1
				%	24,85,257 =
Product 0.26% below + S/R (+)					6462 =
					1
				b.	24,78,795 =
Pull 18/01/24 J.E					
Approved by 18/01/24 AS					

Continuation