

MMCSY

Schedule XLV-Form No. 134

Road Name - PHD Sakti Road NO-07 Pashan
Tola to Malta Tola.

DIVISION

Tivani gang.

SUB-DIVISION

7-681

MEASUREMENT BOOK

5004 Kumar

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: — PWD Sadak					
Ward No-7 Paswan					
Tola to Mehta Tola.					
Agreement No- 10/SBD/MNGSY/19-20					
Agency — Sonu Kumar Suman					
Date of Start: — 28.01.2020					
St. of Date of completion 27.07.2020					
Record entry					

① Cleaning and Grubbing
road land do - -10 30 3.50 (avg) = 1050 m³

Say 0.105 Hec

② P/R Reference mark

pillar - do - -

Qty: 1 No

③ construction of

Granular sub base

G.S.B Gr-1 - do - -

2 30 4.05 0.20 = 48.60 m³4 30 4.05 0.20 = 97.20 m³

Continuation

Total 145.80 m³

— (M)



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qb vide TMB P-3					
3.56 m ² @ Rs 391.79/m ²					
				=Rs	1395.00
Item ⑧					
24					
pouring PCC					
in open found ⁿ					
Grade M-15					
Qb vide TMB P-3					
2.71 m ² @ Rs 6379.14/m ²					
				=Rs	17287.00
Item ⑨					
25					
pouring Brick masonry					
for head wall					
CM (1:4) - -					

Qb vide TMB P-4					
26.73 m ² @ Rs 6570.08/m ²					
				=Rs	175618.00
Item ⑩					
26					
PL NP pipe					
1000 mm dia - -					
Qb vide TMB P-4					
7.50 m @ Rs 4563.86/m					
				=Rs	34229.00
Item ⑪					
27					
plastering with					
CP (1:4) - do - -					
Qb vide TMB P-4					
34.62 m ² @ Rs 212.03/m ²					
				=Rs	7340.00


Continuation

Rs 1051468.00



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Bf	—	Rs	1051468.00
Add 12% GST —				Rs	126176.00
1% LC —				Rs	10515.00
Gross Amt				Rs	1188159.00
less 0.10% below					1188.00
Net Payable				Rs	1186971.00

SK
22-12-23
JFE

 12-12-2023
 88

Continuation