

Name of Work - 1

1st on A/c Drill

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
N/Work -	Prm 457 Road Nadiyama Kali				
	Asthani to Naya Tola Jicho				
	yadav Jee Ghar Tale Under				
	Goradli Block, mmo 457 (SB)				
N/Agency -	murari yadav.				
	Tintengekurani, Gopalpur				
	Bhagalpur.				
Ag No -	37/813D/ 2020-21				
Date of work start -	06.01.2021				
Date of work complete -	05.01.2022.				

Actual Date of completion - 25/11/21

work in progress.

(1/2)

Cleaning and Grubbing

Road Land including

removing wild veget.

$$20 \times 30 \text{ m} \times 3.50 = 2100 \text{ m}^2$$

$$15 \times 30 \text{ m} \times 3.50 = 1575 \text{ m}^2$$

$$10 \times 30 \text{ m} \times 3.50 = 1050 \text{ m}^2$$

$$5 \times 30 \text{ m} \times 3.50 = 525 \text{ m}^2$$

$$5250 \text{ m}^2$$

$$\text{or } 0.525 \text{ Hec.}$$

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Part-(A)					
		65.91	490.00		
Asf S.f @ 107			44198.00		
WSM-Sf		161.99	m ²		
@ 714.30/m ² x 107.			11751.00		
CCP		546.82	m ²		
@ 602.90/m ² x 107.			32968.00		
(B) Total S.f			88917.00		
Total (A+B)			6680407.00		
less 0.35% below			23381.00		
			6657026.00		
less previous bill			2647099.00		
Amount			4009927.00		

Due
05.02.2024
AE

5/2/24
J.E

materials Consumption

Sand 246.07 m³

WSM-Sf 176.07 m²

S/chips- 492.14 m³

S. screening - 38.88 m³

(Continuation)

Due
05.02.2024
AE

5/2/2024
J.E