

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- SH-56 to Masjid (Gadua Tola)					
Agency:- Arjun Singh					
Agreement No:- 13 SOD of 2021-22					
Date of Work order:- 19.2.21					
Date of completion					
per agreement:- 18.2.22					
Date of completion actual:- 30.1.23					
Date of ending:- 13.1.24					
1/1 Restoration of rainwater					
by using with 80%					
$2 \times 9 \times 30.0 \times 1.0 \times 0.30 \text{ m}$					72.0 m ³
Limited to					55.69 m ³
2/2 Making up of bitumen					

shoulder					
$2 \times 6 \times 30.0 \times 1.0 \text{ m}$					360.0 m ³
Limited to					337.50 m ³
3/5 Patch repair on already					
filled pot hole					
$4 \times 3.30 \times 2.25 \text{ m}$					29.70 m ³
Limited to					25.78 m ³
4/7 Maintenance of lane					
pipe culvert					2 Nos.
5/5 Maintenance of road					
sign					0.12 KM
6/10 Maintenance of HM					
and KM post					0.14 KM
7/11(i) cutting of branches of					

Continuation

<u>8/11(II)</u>	cutting of shrubs	
	from road way	
	Nide THD Page 90	
	11 Nov. ch. 1:98 east	R _a 76:74
		R _a 52942:16
	LCC 1%	R _a 528:92
	GST C 12%	R _a 6341:06
	S.F.	R _a 920:00
		R _a 60631:69
	Len @ 0.05% at per acre (-)	R _a 30:31
		R _a 60601:00
ckd Amit 20/11/24	A B/11/24 A.B	Hish 15.1.24 SE/Singha

Continuation