

RCD Road to Madhu Sangraam MUSHARRI

Schedule XLY-Form No. 134

Executive Engineer

Rural Works Department
Works Division, Jhargharpur

WORKS (CC)

DIVISION

MADHEPUR

SUB-DIVISION

1986

MEASUREMENT BOOK

Pooja Dharti

Sch. XIV Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Name of work & description				
of road and on works				
from Red Road to				
Madhusangam mughai				
under mughai (sc).				
Agency :-	Pooja Bhang, vill-Kurnai			
	Po - Nani vi Benipur			
	P.S - Chhanshyampur			
	Darbhanga.			
Agreement No :-	18.530 / 2020-2021			
Date of start :-	11/01/2021			
Date of Completion :-	10/01/2021			
Date of measurement :-	03/02/2024			
work done detail				
($\frac{1}{3}$)	Box Cutting Excavation			
	for roadway.			
				$2 \times 5 \times 30 \times 0.625 \times 0.10 = 18.75 m^3$
				$2 \times 4 \times 30 \times 0.625 \times 0.10 = 15.0 m^3$
				$2 \times 3 \times 30 \times 0.625 \times 0.10 = 11.25 m^3$
				$2 \times 1 \times 10 \times 0.625 \times 0.10 = 1.25 m^3$
				$2 \times 1 \times 30 \times 0.625 \times 0.10 = 3.75 m^3$
				50.00 m ³
($\frac{2}{12}$)	Construction of Granular			
	Sub-base			
				$2 \times 5 \times 30 \times 0.625 \times 0.10 = 18.75 m^3$
				$2 \times 4 \times 30 \times 0.625 \times 0.10 = 15.0 m^3$
				$2 \times 3 \times 30 \times 0.625 \times 0.10 = 11.25 m^3$

Continuation

Abstract of Cost

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Setting out pillars.					
13 Nos (vide TmSP-13)					
	@ Rs	2526 = 98		Rs	32848 =
(2) Clearing and grubbing					
Road land					
0.559 Hec (vide TmSP-13)					
	@ Rs	52970 = 33		Rs	29610 =
(3) Construction of embankment.					
- met.					
a) For 100 m length					
436.87 m ³ (vide TmSP-13)					
	@ Rs	190 = 07		Rs	83036 =
b) For 100 m length					
1747.48 m ³ (vide TmSP-13)					
	@ Rs	153 = 49		Rs	268745 =
(4) Providing and fixing logs					
of masonry. Project.					
2 Nos (vide TmSP-13)					
	@ Rs	10972 = 54		Rs	21985 =
(5) Construction of granular					
Sub base.					
729.6 m ³ (vide TmSP-13)					
	@ Rs	3463 = 11		Rs	2524607 =
(6) Graveling					
236.79 m ³ (vide TmSP-13)					
	@ Rs	4316 = 85		Rs	1019726 =
				Rs	3980.557 =

Continuation

Scanned with CamScanner

Scanned with CamScanner

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{7}{3}$) Box Cutting Excavation for roadwork					
SD. W m ³ (Vide TMBP-16)					
@ Rs 75 = 57					Rs 3778 = ₹
($\frac{8}{12}$) Construction of Gravel Sub-base					
SD. W m ³ (Vide TMBP-17)					
@ Rs 3463 = 11					Rs 173155 = ₹
($\frac{9}{13}$) WB m Graveling 3					
11248 m ³ (Vide TMBP-17)					
@ Rs 4316 = 85					Rs 485559 = ₹
($\frac{10}{14}$) Construction of concrete for road plain cement					
240. W m ³ (Vide TMBP-17)					
@ Rs 7715 = 07					Rs 1851617 = ₹
					Rs 6494666 = ₹
Add 12% G.S.T					Rs 779360 = ₹
1% L.C.B					Rs 64947 = ₹
S.F					Rs 2530 = ₹
					Rs 7364273 = ₹
Below 10.77%					Rs 773132 = ₹
					Rs 6571141 = ₹
Less Previous Payment					Rs 4029647 = ₹
					Rs 2542494 = ₹
03/02/24					
03/02/24					

Executive Engineer
Rural Works Department,
Works Division, Jhansi Harpur

Continued
09/01/24