

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल अररिया।

पत्रांक-330 (अनु0)/ अररिया,

दिनांक-09.02.2024

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, अररिया।

सेवा में,

सचिव सह शक्ति प्रदत्त पदाधिकारी
ब्राडा (BRRDA)
बिहार पटना।

विषय:-


मुख्यमंत्री ग्राम सम्पर्क (SC) योजना के पथ में कराए गए कार्य के भुगतान हेतु अधियाचना के संबंध में।

महाशय्

उपर्युक्त विषय के संबंध में कहना है कि अधोहस्ताक्षरी कार्यालय से कार्यान्वित हो रहे मुख्यमंत्री ग्राम सम्पर्क (SC) योजना के पथ में संवेदक के विपत्र का भुगतान मापीपुस्त के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0 – विवरणी।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, अररिया।

Rural Work Department
MMGSY (SC) Allotment Requisition Format

Name of Division :- RWD Works Division Araria

S.No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (in Lacs)		Alotment Receieved (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurment (in Lacs)	Curent Demand (in Lacs)	Remarks
				Length (Road in Km/ Bridge in M.)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	9	10	11	12	13	14
1	2020-21	Prathmic Vidaliye Pipra Kothi to Kamlanand Singh Tola	Amar Kumar Yadav	0.530	51.544	43.7123	4.4960	18.14643	18.14643	42.05441	23.90798	
2	2020-21	Ramnagar Mukhay Sadak West Se Mandal Tola Tak	Vijay Udyog Proprietor Rashmi Kumari	1.100	103.121	81.98405	11.25735	0.000	0.0000	59.98930	59.98930	
3	2020-21	Part-A Brahman Tola to Dumgarah Tola Part-B Construction of RCC Bridge 2X8.0 m Span with Approach Road=82.05m at CH-200m in Brahman Tola to Dumgarah Tola	Prakash Construction, Prop. Dinesh Prasad	17.950	130.742	115.700	2.05132	0.000	0.0000	46.42385	46.42385	
4	2020-21	Part-A Brahman Tola to Dumgarah Tola Part-B Construction of RCC Bridge 3X8.0 m Span with Approach Road=133.75m at CH-920m in Brahman Tola to Dumgarah Tola	Prakash Construction, Prop. Dinesh Prasad	26.250	183.392	162.17937	5.74773	0.000	0.0000	61.37190	61.3719	
5	2020-21	Baachi Gulab Sharma ke Ghar to Subodh Mandal Tola	M/S Bharat Infrastructure	1.200	106.814	92.68581	14.32247	0.000	0.0000	63.03727	63.03727	
6	2020-21	Jhoba Tola Tagchya to Samda Tola	M/S S.S Construction Prop- Avinash Kumar Singh	3.800	326.063	275.00087	39.55092	214.141	214.1406	271.92585	57.78521	