

KARMASI TO CHAUDHARY TOLA

Shedule XLV Form No. 134.

GOPALGANJ CONSTRUCTION DIVISION

BLOCK - BHOBE SUB-DIVISION

MR-N-2022-23-HATHUA-03
Measurement Book

MR-NO-506

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	Kammasi to				
	Chaudhary to Bunder				
	MR-3054 in Bhotey				
	Block.				
Agency:-	Gopalanji Construction Pvt. Ltd.				
Agreement No-	DA/MSD/2023-24				
Date of work started-	27-06-2023				
Date of Completion:-	26-03-2024				

	Record measurement				
(14)	clearing and grubbing				
	road land - do - do - HF				
(15)	$2 \times 30 \times$	$\frac{1.0 + 1.10}{2}$	$=$	$63m^2$	
	$2 \times 30 \times$	$\frac{1.10 + 0.90}{2}$	$=$	$60m^2$	
	$2 \times 30 \times$	$\frac{0.90 + 1.0}{2}$	$=$	$57m^2$	
	$2 \times 3 \times 30 \times$	$\frac{1.0 + 1.10}{2}$	$=$	$189m^2$	
	$2 \times 10 \times 30 \times$	$\frac{1.10 + 0.90}{2}$	$=$	$600m^2$	
	$2 \times 10 \times 30 \times$	$\frac{0.90 + 1.0}{2}$	$=$	$570m^2$	
	$2 \times 10 \times 30 \times$	$\frac{1.0 + 1.15}{2}$	$=$	$645m^2$	
	$2 \times 10 \times 30 \times$	$\frac{1.15 + 0.90}{2}$	$=$	$615m^2$	
	$2 \times 10 \times 30 \times$	$\frac{0.90 + 1.10}{2}$	$=$	$600m^2$	

Continuation

3399m²

Sch. XLV-Form No. 134 BT 14- 6579630=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
de - de - GIE					
(TMB Page No-11)					
Qty - 41.23 m ²					
@ 247/m ²					10196=00
(24/145) Preliminary Painting work					
Coat - de - de - GIE					
(TMB Page No-12)					
Qty - 41.23 m ²					
@ 126.32/m ²					5214=00
Total 14 - 6595040=00					
Add list @ 18% 14 - 1187107=00					
Add L-Comp @ 1% 14 - 65950=00					
Add S-fee 14 - 55930=00					
Total 14 - 7904027=00					
less 1.26% Below 14 - 99590=00					
7804436=00					
RR 08/12/2023 J.E.					
R.L. Raj (A.E.)					
LC+CC NO-14 dt- 6-2-2024					
1110+2222+ - 5463105 (FMS)					

Continuation

1st Final Bill

Unit A101-5463105

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Memo of Payment</u>					
Rs. No					
1. SD	5%	-			273155 ✓
2. PT	2%	-			109262 ✓
3. CMT	1%	-			54631 ✓
4. SGT	1%	-			54631 ✓
5. L.CMT	1%	-			54631 ✓
6. Royalty		-			100129 ✓
7. CF		-			39151 ✓
Total		-			685590 ✓
8. Pay by CMTS					4777515 ✓
Total		-			5463105 ✓

Paid for Rs 5463105
(Piffy four Lakhs Sixty
three thousand one hundred
five) only

[Signature]

13-02-24

[Signature]
09-02-24

Executive Engineer
R.W. Works Division
Hathua

[Signature]
09/02/24

Continuation