

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction of Road					
from Semaxiya Purana					
Bazar to Amir Tola					
manja tak under					
MMGSY (SC)					
Block - Naufan					
Agency - Robin Kumar Singh					
Agreement No. :- 52 / MBD / MMGSY (SC)					
of 2020-21					
Construction cost - 2617259 = 0					
Maintenance cost - 294005 = 0					
Date of start :- 14/07/2020					
Date of completion :- 13/07/2021					
Date of Entry -					
Measurement					
1/1) Providing and fixing of working Bench mark					
pillar - do - do					
Qty - = 0.300km					
2/2) Providing and fixing of					
Reference pillar do - do					
Qty - = 0.300km					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				applied for maplastic-	
				do - do -	
				38.60m ² (City wide TMAP-173)	
				@ B - 735.44/m ² - B -	28,388 = 0
<u>21</u> <u>23</u>)				Planting of trees by the	
				road side do - do -	
				12.0 nos (City wide TMAP-173)	
				@ B - 819.92/each - B -	9839 = 0
<u>22</u> <u>25</u>)				Providing and erecting	
				ad place identification	
				do - do	
				1.0 nos (City wide TMAP-173)	
				@ B - 3166.47/each - B -	3166 =
<u>23</u> <u>26</u>)				Providing and fixing of	
				typical MMSY information -	
				2 nos - (City wide TMAP-6)	
				4.0 nos (City wide TMAP-173)	
				6.0 nos @ D - 10919.73/each -	65518 = 0
				R -	1847834 =
				Add 1.1. L. cess	R - 18478 =
				Add 12.1. GST	R - 22,1740 =
				Add S.F. Amount	R - 14597 =
				R -	2102649 =
				less 0.22.1. As per Ast	R - 4626 =
				R -	2098023 =
				less previous payment Bill -	1648,722 =
				R -	449,301 =

Continuation

15/02/2024
AE

14/02/2024
JE