

11/10- Jogisohm: House-topology Road Maine, Indg

Behag

(SC)

Schedule XLV-Form No. 134

21/10- 1st floor and 1st floor DIVISION

21/10- 1st floor and 1st floor SUB-DIVISION

Measurement Book

110-2843

Agency: - SS Enterprises

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -

These four items should be repeated at the commencement of the measurements relating to each work.

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
M/Work - Contn of 1st.					
From Sri Sakani Havel to					
pantry Rd. Mungdol Bazar					
under M.M.H. in charcuterie.					
Agency - SS Enterprises.					
(Laxmi Nagar, Noida)					
R. No. Bihari Mohanpur.					
Agreement No - 1125 BD/2021-22					
Date of start - 15.2.2022					
Date of Comp - 14.11.2022					

- Item ① PIV & Fixing work -
 ing back mark. Qty - 0.600
 (2) PIV & Fixing reference
 pillar. Qty - 0.600 km.
 (3) Site clearing & grubbing
 do do - all Comp. 2ch
 ex 6 cm x 1.50 m x $\frac{1}{10000}$ = 0.00006
 (4) Contn of embankment
 with approved material obt-
 ined from borrow pits. do
 do - all Comp. 2ch.
 (a) lead 100 m. Qty - $610.38 \times \frac{70}{100} = 427.27 \text{ m}^3$
 (b) lead 1000 m. Qty - $110.34 \times \frac{70}{100} = 77.24 \text{ m}^3$

1st and final Bill
ANATAPUR.

14

Boh. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) PIV 7 fixing working bench measure.					
TMB, page (9)					
@ 4. 4015.40/m ²					2910.2
(2) PIV 7 fixing reference pillar TMB, page (5)					
@ 4. 0.625 m					
@ 4. 1845.98/m ²					1154.2
(3) site clearing & gubbing. TMB, page (5)					
@ 4. 0.194 m					
@ 4. 52970.33/m ²					10067.2
(4) Constn of embankment.					
TMB, page (10)					
(a) lead 100 m.					
@ 4. 453.64 m ³					
@ 4. 152.15/m ³					6902.2
(b) lead 100 m.					
@ 4. 80.05 m ³					
@ 4. 190.57/m ³					15255.2
(5) Constn of Subgrade.					
TMB page (9)					
@ 4. 1610.83 m ³					
@ 4. 191.76/m ³					30889.2
(6) Constn of WB hr 5					
TMB, page (7) @ 4. 451.81 m					
@ 4. 2668.81/m ³					1205795.2

Continuation

Total

1612692.2

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(6) PIV & laying with 11 TMB, page (9) 07-166.00m ²					
@ 4.3247.92 / m ² =					v. 57195.2
(7) PIV & applying prime Coat (SS). TMB, page (12)					
Qty - 2213.36 m ²					
@ 4.40.75 / m ² =					v. 90194.6
(8) PIV & applying tank Coat (11). TMB, page (12)					
Qty - 2213.36 m ²					
@ 4.13.93 / m ² =					v. 30832.6
(9) PIV & laying 11x Seal surface with 20mm thickness TMB, page (12)					
Qty - 2213.36 m ²					
@ 4.198.25 / m ² =					v. 438799.6
(10) PIV & Fixing 1cm stone TMB, page (13) Qty - 02 mm.					
@ 4.2297.87 / each =					p. 4596.6
(11) PIV & Fixing 2cm stone TMB, page (13) Qty - 3 mm.					
@ 4.596.76 / each =					p. 1784.6
(12) PIV & Fixing boundary pillar, TMB, page (13) Qty - 20 mm.					
@ 4.520.38 / each =					p. 10408.6

Continuation

Total p. 2728460.6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Comments (if any)
	H ₂	L	B	D	
(13) Plv & Fixing PIR					
Identification sign board					
TMB, page (13)					
(a) 600mm circular					
Qty — 06 nos.					
@v. 4765.76 / each = v.					19063.20
(b) 900mm square lateral.					
Qty — 03 nos.					
@v. 5248.94 / each = v.					15747.20
(c) 600mm x 450mm					
Identification sign board					
Qty — 03 nos.					
@v. 4640.38 / each = v.					13921.20
(14) Road marking					
TMB, page (13)					
Qty — 125.00 m ²					
@v. 721.95 / m ² = v.					90244.20
(15) Plv & Fixing					
direction & place					
identification sign					
board					
TMB, page (13)					
Qty — 01 nos.					
@v. 3044.01 / each = v.					3044.20
(16) Plv & Fixing typical					
type of masonry work					
& maint. sign board					

Continuation

B/F R. 2870479=2

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
TMB, page (13)					
Bij — 04 MM					
@ 9576.80/each = 14 38307=2					
Total 14 2908786=2					
Add 12% GST — 1.14) 349054=2					
Add 1% labour cess 1.14) 29088=2					
Add SF — 1.14) 56092=2					
Total 14 3343020=2					
0.11% less — 1.14) 3677=2					
Total 14 3339343=2					
Approved 19/12/24 58					

Material Statement :

(1) E/W — 2144.52 m ³				
(II) Metal — 602.18 m ³				
(III) Screening material — 149.89 m ³				
Paving materials item :				
(A) Prime Coat (SS ₁) — 1.882 m				
b) Top Coat (PS ₁) — 0.609 m				
c) 2.049 m				