

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, टिकारी।

पत्रांक:- 2203-बु०

/टिकारी, दिनांक:- 05/02/2024

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, टिकारी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय— 3054/MR, New Maintenance Policy-2018 अंतर्गत आवंटित राशि का उपयोगिता प्रमाण पत्र तथा आवंटन अध्याचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल अंतर्गत 3054/MR, New Maintenance Policy-2018 अंतर्गत L048 - Beldari Bigha to Imanchak (VR48) पथ में चल रहे कार्यों के भुगतान हेतु उपयोगिता प्रमाण पत्र विहित प्रपत्र में संलग्न करते हुए आग्रह है कि माँग पत्र के अनुसार योजना में रुपये 57,17,550.00 (सत्तावन लाख सत्रह हजार पाँच सौ पचास रुपये) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०— यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, टिकारी।
30.1.24 30.1.24

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION TEKARI.**

Requisition Format for Scheme Head: - MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)																										
Name of Works Division:- Tekari																										
Sl. No.	Batch No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)			Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up to date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks							
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19								
1	RM/GA/TK/23/0007	L048 - Beldari Bigha to Imanchak (VR48)	10502202042	I.L. No. 1447 Dt. 28.02.202	1.169	76.49000	57.17550	11.10583	10 MBID/3054/M R/2023-24 Dt. 04.08.2023	03.05.2024	-	28.55	25 mm	5.04%	0	0	57.17550	RI का ठोस पंजीयन								
Total																								57.17550		
Amount In Word:- Fifty Seven Lakh Seventeen Thousand Five Hundred Fifty Only.																										

Amount in Word:- Fifty Seven Lakh Seventeen Thousand Five Hundred Fifty Only.

20.1.24

D.A.O.,
RWD, Works Division, Tekari

20.1.24

Executive Engineer
RWD, Works Division, Tekari

FORM GFR 19 - A

(See Government of India's Decision (1) below Rule - 150)
Form of utilisation Certificate as on :- **30.01.2024**
RURAL ROAD MAINTENANCE POLICY-2018

PIU :- R.W.D. Tekari.

Sl. no.	Name of Scheme	Sanction No.& Date with Amount (In Lacs)	Amount Received in Lacs	Decrease (in Lacs)	Particulars
1	2	3	4	5	6
	RURAL ROAD MAINTENANCE POLICY-2018	As on 10 Feb -2023	4181.59446	0.00000	Certified that out of Rs.:- 7212.75505Lacs received in the Financial Years 2023-24 In favour of Executive Engineer RWD Works Division Tekari, Gaya Bihar out of which a sum of Rs.:- 0.00 Lacs has been Surrender and 7219.11015 Lacs has been Utilized for the purpose of RURAL ROAD MAINTENANCE POLICY-2018 as given in the margin for which it was sanctioned and that the balance of Rs.:- 37.59324 Lacs remainig unutilized at the end of the said period.
		Lt. No. 21 Dt. 20.02.2023	87.13840		
		Lt. No. 39 Dt. 17.03.2023	163.80773		
		Lt. No. 42 Dt. 20.03.2023	144.52085		
		Lt. No. 67 Dt. 27.04.2023	78.26116		
		Lt. No. 72 Dt. 10.05.2023	497.42348		
		Lt. No. 78 Dt. 24.05.2023	432.88875		
		Lt. No. 81 Dt. 31.05.2023	41.9025		
		Lt. No. 89 Dt. 21.05.2023	453.51967		
		Lt. No. 92 Dt. 28.06.2023	98.20800		
		Lt. No. 100 Dt. 14.07.2023	246.5669		
		Lt. No. 126 Dt. 18.09.2023	31.25591		
			119.66327		
			378.19600		
		Lt. No. 152 Dt. 16.11.2023	101.34705		
		Lt. No. 151Dt. 10.11.2023	14.97911		
		Lt. No. 163 Dt. 04.12.2023	3.34825		
		Lt. No. 168 Dt. 2.12.2023	138.13359		
		Lt. No. 09 Dt. 10.01.2024	43.94831		
		Total	7256.70339	0.00000	

Memo No. :-

2 Certified that I have satisfied my self that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.
Kind of checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurment have been recorded in the MBs and test check conducred by the Assistant.
- All other codal formalities hav been observed.

3 Physical progress achieved

- Construction of Road works.
- Construction of cd works.

D.A.O.

**RURAL WORK DEPARTMENT
WORKS DIVISION TEKARI**

**EXECUTIVE ENGINEER
RURAL WORK DEPARTMENT
WORKS DIVISION TEKARI**

Name of work : L048 - Beldari Bigha to Imanchak (VR48)
Name of customer : Udayin Keyrocks Construction

(R) Rural Road		
Good	Average	Poor
< 4000	4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMP(cm)	Speed(Km/Hr)	UI(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
30/01/24	16:38:03	38	100	100	26.0 cm	16.5 Km/Hr	2600.0	2754	3.73	Good	24.915905	N	84.999104	E	Normal
30/01/24	16:38:24	38	100	200	25.0 cm	17.1 Km/Hr	2500.0	2661	3.62	Good	24.916782	N	84.999072	E	Normal
30/01/24	16:38:44	38	100	300	31.0 cm	18.5 Km/Hr	3100.0	3220	4.29	Good	24.91755	N	84.998924	E	Normal
30/01/24	16:39:07	38	100	400	30.0 cm	15.6 Km/Hr	3000.0	3127	4.18	Good	24.91797	N	84.998325	E	Normal
30/01/24	16:39:23	38	100	500	30.0 cm	21.3 Km/Hr	3000.0	3127	4.18	Good	24.91837	N	84.997334	E	Normal
30/01/24	16:39:39	38	100	600	29.0 cm	22.5 Km/Hr	2900.0	3034	4.07	Good	24.918426	N	84.996022	E	Normal
30/01/24	16:40:08	38	100	700	35.0 cm	24.4 Km/Hr	3500.0	3592	4.73	Good	24.918451	N	84.995039	E	Normal
30/01/24	16:40:21	38	100	800	22.0 cm	26.4 Km/Hr	2200.0	2382	3.28	Good	24.918433	N	84.994114	E	Normal
30/01/24	16:40:36	38	100	900	19.0 cm	27.2 Km/Hr	1900.0	2102	2.93	Good	24.918447	N	84.993389	E	Normal
30/01/24	16:40:59	38	100	1000	25.0 cm	23.9 Km/Hr	2500.0	2661	3.62	Good	24.917851	N	84.992844	E	Normal
30/01/24	16:41:14	38	100	1100	26.0 cm	16.2 Km/Hr	2600.0	2754	3.73	Good	24.917502	N	84.992576	E	Normal
30/01/24	16:41:14	38	100	1200	27.0 cm	22.6 Km/Hr	2700.0	2847	3.85	Good	24.917618	N	84.991778	E	Normal
Total			1200						Average = 2855						

31/01/24
J.E

31/01/24
J.E



Name of Customer: Udayin Keyrocka Construction , Machine no: 19211 , Road: E048 , Beddasi Bigha to Imnuchak (VR408) , Date: 31-01-24 , Section No: 3B , Equation: $V=0.93IX+333.6$



31/01/24
J.E

31/01/24
J.E

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, क्षेत्रीय प्रयोगशाला, गया।

पत्रांक 18 अगु

दिनांक 23/01/24

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
क्षेत्रीय प्रयोगशाला, गया।

सेवा में

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग
कार्य समझ - टुकारी

विषय: जांच प्रतिवेदन के संबंध में

सहायक अभियंता, ग्राम कार्य विभाग, कार्य अवर प्रमुख -

प्रसंग: आपका पत्रांक 2, 3, 6 अगु दिनांक 02/11/24 & 16/11/24 - बेलागंज

महाराष्ट्र

उपरोक्त विषय के संबंध में कहना है कि M.R.

योजना के अन्तर्गत चल रहे निम्नलिखित कार्यों का जांच का जांच प्रतिवेदन आवश्यक कार्रवाई हेतु भेजी जा रही है।

(1) LO 48. Beldar Bigha to Gmanchak

अगु - जांच प्रतिवेदन

विश्वासभाजन

J. Kumar
23/11/24

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

क्षेत्रीय प्रयोगशाला, गया

अगु
23/11/24

OFFICE OF THE EXECUTIVE ENGINEER

R.W.D. REGIONAL LABORATORY, GAYA SECOND TIER QUALITY CONTROL REPORT PHYSICAL AND GRADATION TEST OF COARSE AGGREGATE

1. Name of Work : 4048 Beldar Bigha to Smanchak
2. Name of Scheme : MR
3. Name of Agency : Udayin Key Rock Const.
4. Sample Collected By : A.E. RWD works Sub-Div - Belagany vide letter 06375 dt -16/1/24
6. Nature of Sample :- Stone Metal Gr.-III Date of Collection :-
7. Location :- Date of Test :- 23/1/24

Sl. No.	A.I.V.		Flakiness Index		Water Absorption		Remarks
	Test Value	Required Value (Max)	Test Value	Required Value (Max)	Test Value	Required Value (Max)	
1	/	30%	/		/	2%	
2	/		/		/		
3	/		/		/		

Sl. No.	Sieve Size in mm	Weight of Sample Taken : 27.830kg					Remarks
		Weight Retained kg	% of Wt. Retained	% of Cumulative Retained	% of wt. Passing	Required Value	
1	63	0	0	0	100	100	WBM GR -III Sample-27.830kg
2	53	0.913	3.28	3.28	96.72	95-100	
3	45	7.760	27.88	31.16	68.84	65-90	
4	22.4	16.915	60.78	91.94	8.06	0-10	
5	11.2	2.243	8.06	100	NIL	0-5	
6	90	0	0	0	100	100	WBM GR -II
7	63	1.501	5.14	5.14	94.86	90-100	sample-29.200kg
8	53	10.349	35.44	40.58	59.42	25-65	
9	45	14.355	49.16	89.74	10.26	0-15	
10	22.4	2.995	10.26	100	NIL	0-5	

L.A.
Regional Laboratory
R.W.D./Gaya

J.E.
Regional Laboratory
R.W.D., Gaya

A.R.O.
Regional Laboratory
R.W.D., Gaya

A.E.
Regional Laboratory
R.W.D., Gaya

E.E.
Regional Laboratory
R.W.D., Gaya



OFFICE OF THE EXECUTIVE ENGINEER

RURAL WORKS DEPARTMENT, REGIONAL LABORATORY, GAYA

SECOND TIER QUALITY CONTROL REPORT

CONCRETE CUBE TEST RESULT

1) Name of work - L-48 Beldar Bigha to Smanchak

2) Name of scheme - M.R.

3) Name of agency - Udaipur Key Rock Const.

4) Sample collected by - A.E. R.W.D. Works Sub-Div - Belagang vide letter 06373 dt-16/11/24

5) Nature of sample - cube

6) Location -

1st Tier Q.C. Report

Date of collection 20/11/23

DESCRIPTION

SL No	Date of Concreting	Member Under Construction	Proportion of Mix	Identification Marks	Date of Test	Weight of Sample Kg	Area of Cube Mould	Maximum Load Just Before Failure	TEST AFTER - 28 DAYS			Remark
									Compressive Strength	Required Value		
1	26/12/23	P.C.C	M-30	B-1	23/11/24	7.992	225 cm ²	670 kn	303.85			
2	26/12/23	P.C.C	M-30	B-2	23/11/24	8.165	225 cm ²	670 kn	303.85	300 kg		
3	26/12/23	P.C.C	M-30	B-3	23/11/24	8.277	225 cm ²	680 kn	308.38	end		

Copy submitted to / forwarded to :

Chief Engineer/ C.E. 1 & 4-R.W.D., Bihar, Patna.

Quality Co-ordinator, Patna

R.W.D., Works Circle,

R.W.D., Works Division,

Regional Laboratory
R.W.D., Gaya

J.E.
Regional Laboratory
R.W.D., Gaya

A.R.O.
Regional Laboratory
R.W.D., Gaya

A.E.
Regional Laboratory
R.W.D., Gaya

E.E.
Regional Laboratory
R.W.D., Gaya

Amman
23/11/24

Amman
23/11/24

Amman
23/11/24



OFFICE OF THE EXECUTIVE ENGINEER

RURAL WORKS DEPARTMENT, REGIONAL LABORATORY, GAYA
SECOND TIER QUALITY CONTROL REPORT

BINDER CONTENT TEST

Name of work:- Loy8 Beldar Bigha to Smamchak
Name of scheme:- MR

Name of agency:- Udayin Key Rock Const-

Sample collected by:- A.E. RWD works sub Divi- Belagany vide letter 06373 dt-16/11/24

Date of collection:-

Date of test:- 23/11/24

Nature of sample:- MSS & SDBC

Location:-

Sl. NO.	Description	MSS	SDBC
1.	Wt. of mix taken before extraction (A) gm	500	500
2.	Wt. of filter paper before extraction (B) gm	4.400	4.400
3.	Wt. of mix after extraction (C) gm	477.462	474.496
4.	Wt. of filter paper after extraction (D) gm	4.512	4.516
5.	Wt. of filler collected from extract after allowing for settling (E) gm	0.176	0.188
6.	Wt. of filler collected in filter paper (B-D) = F gm	0.112	0.116
7.	Wt. of aggregate + filter (C-E+F) = G gm	477.750	474.800
8.	% of bitumen in mix = $(A-G) \times 100 / A$	4.457	5.047

Regional Lab Gaya

Regional Lab Gaya

A.R.O
Regional Lab Gaya

A.E
Regional Lab Gaya

E.E
Regional Lab Gaya

J. Kumar
23/11/24

भारतीय नैर न्यायिक
भारत INDIA

रु. 500



FIVE HUNDRED
RUPEES

पाँच सौ रुपये

Rs. 500

INDIA NON JUDICIAL

बिहार BIHAR

17/11/23

7280-327

W 093331

उदयिन किरॉक्स कंस्ट्रक्शन प्रा. लि. रंगपुर 23 बेलदर बिल्डिंग
व रांगपुर 01247

Agreement



Rate Approved by S.E.-1, RWD, Circle, Gaya Letter No. 664 Dt. 27.08.2023 on
rate below 0.05 % (Rs. Zero Point Zero Five Percent Below)

Construction Rs.	57,17,550.00
Maintenance Rs.	11,10,583.00
Agreement Value Rs.	68,28,133.00

Certified by

Signature

Agreement No. : 10/MBD/3054/MR/2023-24

Executive Engineer
RWD, Works Division
Tekari, Gaya

This agreement, made the 17/11/23 Day of August 2023 between Executive Engineer., R.W.D., Works Division, Tekari. ("The E/I") of the one part, and Udayin Keyrocks Construction, At. Jail Road, Near Gaya College, Chiravatand, PO+PS-Rampur, Dist. Gaya [Name and address of Contractor] ("The Contractor") of the other Part. Whereas the Employer is desirous that the Contractor execute Output and performance based Rural Road Contact for the Maintenance of Roads MR-N/22-23 Tekari/09, [Tender 124141] (3054-MR Policy-2018 Under L048 Beldar Bigha To Imanchak) Length 1.169 km. (hereinafter called "The Works") and the Employer has accepted the Bid by the contractor for the execution of such work and the remedying of any defects therein, at a contract price of Rs. 68,28,133.00 (Sixty Eight Lakh Twenty Eight Thousand One Hundred Thirty Three Only). The Commencement of work is 01/08/23 and Completion of date upto one year i.e. 30/07/24 (36-Month)

For UDAYIN KEYROCKS CONSTRUCTION

PARTNER

Executive Engineer
RWD, Works Division
Tekari, Gaya

भारतीय गैर न्यायिक भारत INDIA

रु. 500



FIVE HUNDRED
RUPEES

पाँच सौ रुपये

सत्यमेव जयते

Rs. 500

INDIA NON JUDICIAL

बिहार BIHAR

17/11/23

72813009

W 093332

उडाईन के.आर. इन्फ्रास्ट्रक्चर्स

Work Details

Sl. No.	Name of Road	Length (in Km)	Construction Cost (In lakh)	Maintanance Cost (In lakh)	Total (In Lakh)
1	L048 Beldar Bigha to Imanchak	1.169	57.17550	11.10583	68.28133
Total—		1.169	57.17550	11.10583	68.28133

Agreement Amounts :- 68.28133 Lakh

NOW THIS AGREEMENT WITNESSETH and the Parties hereto agree as follows :

1. In this Agreement, words and expressions shall have the same meanings as are respectively assigned to them in the General conditions hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.
2. In consideration of the payments to be made by the Employer to the Contractor as hereinafter mentioned, the Contractor hereby covenants with the Employer to execute and complete the works and remedy any defects therein in conformity in all aspects with the provisions of the Contract.

For UDAIN KEYROCKS CONSTRUCTION

PARTY

Executive Engineer
RWD, Works Division
Jekari, Gaya



3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying the defects wherein the Contract Price or such other sum as may become payable under the provisions of the contract at the times and in the manner prescribed by the contract.
4. The following documents shall be deemed to form and be read and construed as part of this Agreement, viz :
- (i) Letter of Acceptance;
 - (ii) Contractor's Bid;
 - (iii) Section VI- General Conditions,
 - (iv) Section VII- Particular Conditions
 - (v) Section V- Technical Specifications, (General and Supplementary Technical Specifications)
 - (vi) Appendix A- Drawings
 - (vii) Section IV- Works Schedule
 - (viii) Quality Plan for output and Performance Based Road Contract as per Clause A14.1 of the Technical Specifications.
 - (ix) Appendices to the Contract .
 - (x) Addenda issued during bid period
 - (xi) All the Clauses of Applicable SBD/MBD is Applicable on this Agreement on All Forum

For UDAYIN KEYROCKS CONSTRUCTION