

## Sch. XLV-Form No. 134

| Particulars                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------|-------------------------------|----|----|----|------------------|
|                                     | No.                           | L. | B. | D. |                  |
| 2nd and final Bill                  |                               |    |    |    |                  |
| Name of work - Repair of            |                               |    |    |    |                  |
| Road from Gramharaha                |                               |    |    |    |                  |
| to Manpur (MIR3254)                 |                               |    |    |    |                  |
| Name of Agency - Suraj Kumar        |                               |    |    |    |                  |
| Kushwaha                            |                               |    |    |    |                  |
| Agreement No - 04/MBD/2023-24       |                               |    |    |    |                  |
| Date of work order - 23-6-2023      |                               |    |    |    |                  |
| Date of completion - 22-3-2024      |                               |    |    |    |                  |
| Date of measurement - 5-01-24       |                               |    |    |    |                  |
| Date of Entry - 5-01-24             |                               |    |    |    |                  |
| Actual date of completion - 9-02-24 |                               |    |    |    |                  |

Record Entry④ over all measurement① providing and laying  
Some dense bituminous  
concrete Bitumen (5-90)

CH-0.00 km to 0.550 km

$$\left\{ \begin{array}{l} 5 \times 30m \times 3.75m \times 0.025m \sim 14.06m^3 \\ 5 \times 30m \times 3.75m \times 0.025m \sim 14.06m^3 \\ 5 \times 30m \times 3.75m \times 0.025m \sim 14.06m^3 \end{array} \right.$$
C.O. = 42.18m<sup>3</sup>

Continuation

| Particulars                  | Details of actual measurement |    |    |     | Contents of area      |
|------------------------------|-------------------------------|----|----|-----|-----------------------|
|                              | No.                           | L. | B. | D.  |                       |
|                              |                               |    |    | BIF | 42.18 m <sup>3</sup>  |
| 3 x 30 m x 3.75 m x 0.025    |                               |    |    |     | 8.44 m <sup>3</sup>   |
| 1 x 10 m x 3.75 m x 0.025    |                               |    |    |     | 0.94 m <sup>3</sup>   |
| CH - 0.850 KM to 0.920 KM    |                               |    |    |     |                       |
| 2 x 30 m x 3.75 m x 0.025    |                               |    |    |     | 5.63 m <sup>3</sup>   |
| 1 x 10 m x 3.75 m x 0.025    |                               |    |    |     | 0.94 m <sup>3</sup>   |
| CH - 1.020 KM to 1.320 KM    |                               |    |    |     |                       |
| 5 x 30 m x 3.75 m x 0.025    |                               |    |    |     | 14.06 m <sup>3</sup>  |
| 5 x 30 m x 3.75 m x 0.025    |                               |    |    |     | 14.06 m <sup>3</sup>  |
| Extra widening               |                               |    |    |     |                       |
| 1 x 35.79 m x 0.89 m x 0.025 |                               |    |    |     | 0.796 m <sup>3</sup>  |
|                              |                               |    |    |     | 87.046 m <sup>3</sup> |

(2) providing laying and

rolling mix seal

premix surfacing

material Bitumen (RS-9)

overall measurement

8 x 24.50 m x 1.50 m 294 m<sup>2</sup>

6 x 12.50 m x 1.50 m 112.5 m<sup>2</sup>

7 x 12 m x 1.75 m 147 m<sup>2</sup>

8 x 24 m x 1.60 m 307.2 m<sup>2</sup>

2 x 30 m x 3.75 m 225 m<sup>2</sup>

1 x 15 m x 2.42 m 36.3 m<sup>2</sup>

1152 m<sup>2</sup>

(3) providing and applying

ack coat with bitumen

emulsion (RS-1)

## Sch. XLV-Form No. 134

| Particulars                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------|-------------------------------|----|----|----|------------------|
|                                  | No.                           | L. | B. | D. |                  |
| overall measurement              |                               |    |    |    |                  |
| Qty Same as item-2               |                               |    |    |    |                  |
|                                  |                               |    |    |    | $= 1152 m^2$     |
| Scall length                     |                               |    |    |    |                  |
| $30 \times 30 m \times 3.75 m$   |                               |    |    |    | $3375 m^2$       |
| $1 \times 20 m \times 3.75 m$    |                               |    |    |    | $75 m^2$         |
| Extra widening                   |                               |    |    |    |                  |
| $1 \times 35.75 m \times 0.89 m$ |                               |    |    |    | $31.85 m^2$      |
|                                  |                               |    |    |    | $4633.85 m^2$    |

(4) providing and  
applying primer  
coat with  
Bitumen emulsion

|                               |  |  |  |  |           |
|-------------------------------|--|--|--|--|-----------|
| (SS-1) overall measurement    |  |  |  |  |           |
| $7 \times 30 m \times 1.50 m$ |  |  |  |  | $315$     |
| $8 \times 24 m \times 1.40 m$ |  |  |  |  | $268.8$   |
| $6 \times 12 m \times 1.80 m$ |  |  |  |  | $129.6$   |
| $6 \times 10 m \times 1.50 m$ |  |  |  |  | $93.6$    |
|                               |  |  |  |  | $807 m^2$ |

(5) providing laying  
spreading and  
compaction Stone  
Aggregates WBM and-3  
overall measurement

|                                            |  |  |  |  |              |
|--------------------------------------------|--|--|--|--|--------------|
| $7 \times 30 m \times 1.50 m \times 0.075$ |  |  |  |  | $23.625$     |
| $8 \times 24 m \times 1.40 m \times 0.075$ |  |  |  |  | $20.16 m^3$  |
| $6 \times 12 m \times 1.80 m \times 0.075$ |  |  |  |  | $9.72 m^3$   |
|                                            |  |  |  |  | $53.505 m^3$ |

Continuation



## Sch. XLV-Form No. 134

| Particulars                  | Details of actual measurement |    |    |     | Contents of area |
|------------------------------|-------------------------------|----|----|-----|------------------|
|                              | No.                           | L. | B. | D.  |                  |
|                              |                               |    |    | BIF | 53.505           |
| 7 X 11.50 m X 1.65 m X 0.075 |                               |    |    |     | 9.96             |
| 8 X 23.50 m X 1.42 m X 0.075 |                               |    |    |     | 20.022           |
| 5 X 15 m X 2.5 m X 0.075     |                               |    |    |     | 14.062           |
| 2 X 30 m X 3.75 m X 0.075    |                               |    |    |     | 16.875           |
| 4 X 10 m X 2.2 m X 0.075     |                               |    |    |     | 6.60 m           |
| 3 X 20 m X 2 m X 0.075 m     |                               |    |    |     | 9 m <sup>2</sup> |
| 3 X 18 m X 1.7 m X 0.075 m   |                               |    |    |     | 6.88 m           |
|                              |                               |    |    |     | 136.914 m        |

(6) Construction of granular sub base by providing well graded material

overall measurement.

|                            |                      |
|----------------------------|----------------------|
| 7 X 30 m X 1.40 m X 0.10 m | 29.4 m <sup>2</sup>  |
| 8 X 24 m X 1.35 m X 0.10 m | 25.92 m <sup>2</sup> |
| 5 X 15 m X 2.45 m X 0.10 m | 18.38 m <sup>2</sup> |
| 2 X 30 m X 4.05 m X 0.10 m | 24.30 m <sup>2</sup> |
| 4 X 10 m X 2.15 m X 0.10 m | 8.60 m <sup>2</sup>  |
| 3 X 20 m X 1.95 m X 0.10 m | 11.70 m <sup>2</sup> |
| 3 X 18 m X 1.5 m X 0.10 m  | 8.10 m <sup>2</sup>  |
|                            | 126.4 m <sup>2</sup> |

Rate  
or 10/10/24  
JE

Next Entry - 4-02-024

(7) Construction of un reinforcement plain cement

Continuation

## 3

3

Sch. XLV-Form No. 134

| Particulars                                                                                               | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                           | No.                           | L. | B. | D. |                  |
| (5) providing and fixing<br>600 mm circular                                                               |                               |    |    |    | 3 nos            |
| (6) providing and fixing<br>600 mm x 450 mm rectangle                                                     |                               |    |    |    | 3 nos            |
| (7) providing and fixing<br>900 mm side octagon                                                           |                               |    |    |    | 2 nos            |
| (8) providing RCC 115<br>grade boundary pillar<br>local stone                                             |                               |    |    |    | 19 nos           |
| (9) planting of trees<br>by the road side                                                                 |                               |    |    |    | 40 nos           |
| (10) providing and fixing<br>11 MGSY informative<br>sign board with logo<br>and maintenance<br>sign board |                               |    |    |    | 2 nos            |
| (11) providing and<br>laying of hot<br>applied thermoplastic compound<br>Road marking                     |                               |    |    |    |                  |

Continuation



|   |   |   |   |      |   |    |                |
|---|---|---|---|------|---|----|----------------|
| 2 | 4 | 9 | m | 0.80 | m | 16 | m <sup>2</sup> |
|---|---|---|---|------|---|----|----------------|

|      |               |            |                 |                  |
|------|---------------|------------|-----------------|------------------|
| Side | $10 \times 4$ | $\times 4$ | $= 20 - 60 - 6$ | $96 \text{ m}^2$ |
|------|---------------|------------|-----------------|------------------|

|     |    |   |    |    |                   |
|-----|----|---|----|----|-------------------|
| Top | 10 | 2 | 4m | 6m | 480m <sup>2</sup> |
|-----|----|---|----|----|-------------------|

front  $10 \times 4 \times 0.4 \times 0.6 = 9.6 \text{ m}^2$

585.6 m<sup>2</sup>

Rand  
4121029  
TE

04/02/24  
AE

material statement upto date

(1) ELW -

| Particulars                | Details of actual measurement |    |    |    | Contents of area |
|----------------------------|-------------------------------|----|----|----|------------------|
|                            | No.                           | L. | B. | D. |                  |
| 2nd and final Bill         |                               |    |    |    |                  |
| ABSTRACT OF COST           |                               |    |    |    |                  |
| (1) cleaning and grubbing  |                               |    |    |    |                  |
| areal land including       |                               |    |    |    |                  |
| Qty vide TMBP 4 item 1     |                               |    |    |    |                  |
| 0.32 Hect @ RS 72697.20/ha |                               |    |    |    | 23263 =          |
| (2) construction of        |                               |    |    |    |                  |
| Subgrade and               |                               |    |    |    |                  |
| earth on shoulders         |                               |    |    |    |                  |
| with approved material     |                               |    |    |    |                  |
| obtained from borrow       |                               |    |    |    |                  |
| pit & lead 1000m           |                               |    |    |    |                  |

Qty vide TMBP 4 item -  $\frac{2}{2}$

1362 m<sup>3</sup> @ RS 260.93 / m<sup>3</sup> 356952

(3) construction of granular  
sub base by providing  
well graded material

Qty vide TMBP 11 item 6

126.4 m<sup>3</sup> @ RS 4765.35 / m<sup>3</sup> 602340

(4) providing laying spread  
and compacting stone  
aggregates of WBM Grade III

Qty vide TMBP 11 item 5

136.914 m<sup>3</sup> @ RS 6622.69 / m<sup>3</sup> 906739

(5) providing and applying  
prime coat with



## Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

Bitumen emulsion (S-1)

Qty vide TMBP 10 item 4

807 m<sup>2</sup> @ RS 60.64 / m<sup>2</sup>

48936

(6) providing and applying  
tack coat with bitumen  
emulsion (RS-U)

Qty vide TMBP 10 item no-3

4633.85 m<sup>2</sup> @ RS 20.86 / m<sup>2</sup>

96662

(7) providing laying  
and rolling Mix Seal  
premix Sur face  
material Bitum (S-90)

Qty vide TMBP 9 item 2

1152 m<sup>2</sup> @ RS 316.11 / m<sup>2</sup>

364159

(8) providing and  
laying Semi dense  
bituminous concrete  
Bitum (S-90)

Qty vide TMBP-9 item-1

87.046 m<sup>3</sup> @ RS 18145.78 / m<sup>3</sup>

1579518

(9) construction of un  
reinforced cement  
concrete pavement  
concrete m 30

Qty vide TMBP 12 item 1

412.05 m<sup>3</sup> @ RS 10654.42 / m<sup>3</sup>

4390154

RS-8368723-

Continuation

## Sch. XLV-Form No. 134

| Particulars                                                                                                           | Details of actual measurement |    |    |     | Contents of area |
|-----------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                                                                                       | No.                           | L. | B. | D.  |                  |
| (10/10) providing RCC Mix<br>Kilometre Stone<br>Qty vide TMBP 12 Item 2<br>3 NOS @ RS 10507.50 / NOS                  |                               |    |    | BIF | 8368723          |
| (11/11) providing RCC Mix<br>200 M Stone<br>Qty vide TMBP 12 Item 3<br>6 NOS @ RS 927.63 / NOS                        |                               |    |    |     | 5566 =           |
| (12/14) providing and fixing<br>600 mm equilateral<br>8 Angles<br>Qty vide TMBP-12 Item 4<br>6 NOS @ RS 4848.77 / NOS |                               |    |    |     | 29093 =          |
| (13/15) providing and fixing<br>600 mm Circular<br>Qty vide TMBP 13 Item 5<br>3 NOS @ RS 4856.67 / NOS                |                               |    |    |     | 14570 =          |
| (14/16) providing and fixing<br>600 mm x 450 mm rectangle<br>Qty vide TMBP 13 Item 6<br>3 NOS @ RS 4699.75 / NOS      |                               |    |    |     | 14099 =          |
| (15/17) providing and fixing<br>900 mm Side octagon<br>Qty vide TMBP 13 Item 7<br>2 NOS @ RS 9552.14 / NOS            |                               |    |    |     | 19104 =          |
| (16/18) providing in RCC Mix                                                                                          |                               |    |    |     |                  |

Continuation

RS-8482678 =



Sch. XLV-Form No. 134

| Particulars                                            | Details of actual measurement |    |    |     | Contents of area |
|--------------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                        | No.                           | L. | B. | D.  |                  |
|                                                        |                               |    |    | BIF | 8482678          |
| boundary pillar                                        |                               |    |    |     |                  |
| Qty wide TMBP 13 item 8                                |                               |    |    |     |                  |
| 19 NOS @ RS 841.23/m <sup>2</sup>                      |                               |    |    |     | 159832           |
| (17/20) planting of trees by the road side             |                               |    |    |     |                  |
| Qty wide TMBP 13 item 9                                |                               |    |    |     |                  |
| 40 NOS @ RS 1177.55/m <sup>2</sup>                     |                               |    |    |     | 47102=           |
| (18/21) providing and laying hot applied thermoplastic |                               |    |    |     |                  |
| Road marking                                           |                               |    |    |     |                  |
| BT Road portion                                        |                               |    |    |     |                  |
| Qty wide TMBP-14 item-11a                              |                               |    |    |     |                  |
| 184m <sup>2</sup> @ RS 825.75/m <sup>2</sup>           |                               |    |    |     | 151938=          |
| (19/22) providing and laying hot applied thermoplastic |                               |    |    |     |                  |
| Road marking                                           |                               |    |    |     |                  |
| pedestrian crossing                                    |                               |    |    |     |                  |
| Qty wide TMBP 15 item 11c                              |                               |    |    |     |                  |
| 16m <sup>2</sup> @ RS 825.75/m <sup>2</sup>            |                               |    |    |     | 13212=           |
| (20/23) providing and laying hot applied thermoplastic |                               |    |    |     |                  |
| Road marking                                           |                               |    |    |     |                  |
| PCC road portion                                       |                               |    |    |     |                  |
| Qty wide TMBP-14 item 11b                              |                               |    |    |     |                  |
| 136m <sup>2</sup> @ RS 825.75/m <sup>2</sup>           |                               |    |    |     | 112302=          |
| (21/24) providing and fixing                           |                               |    |    |     |                  |

Continuation RS 8823215=



## Sch. XLV-Form No. 134

| Particulars                                        | Details of actual measurement |    |    |     | Contents of area |
|----------------------------------------------------|-------------------------------|----|----|-----|------------------|
|                                                    | No.                           | L. | B. | D.  |                  |
|                                                    |                               |    |    | BIF | 8823215=         |
| mm Guss y informatory                              |                               |    |    |     |                  |
| Sign board with logo                               |                               |    |    |     |                  |
| @ and maintenance board                            |                               |    |    |     |                  |
| Qty vide TMBP 13 item 10                           |                               |    |    |     |                  |
| 2 NOS @ RS 12982 = 1761 NOS                        |                               |    |    |     | 25964=           |
| (22/25) Brick masonry work                         |                               |    |    |     |                  |
| in cement mortar 1:1                               |                               |    |    |     |                  |
| Perrapet                                           |                               |    |    |     |                  |
| Qty vide TMBP 5 item 9/25                          |                               |    |    |     |                  |
| 28.80 m <sup>3</sup> @ RS 6626.31 / m <sup>3</sup> |                               |    |    |     | 190838=          |
| (23/26) plastering with                            |                               |    |    |     |                  |
| cement mortar                                      |                               |    |    |     |                  |
| on Brick work                                      |                               |    |    |     |                  |
| Qty vide TMBP-5 item 10/26                         |                               |    |    |     |                  |
| 201.60 m <sup>2</sup> @ RS 240.76 / m <sup>2</sup> |                               |    |    |     | 48537=           |
| (24/27) painting two coats                         |                               |    |    |     |                  |
| including new concrete                             |                               |    |    |     |                  |
| Qty vide TMBP-15 item 12                           |                               |    |    |     |                  |
| 585.6 m <sup>2</sup> @ RS 125.83 / m <sup>2</sup>  |                               |    |    |     | 73686=           |
| Total RS                                           |                               |    |    |     | 9162240=         |
| Add GST 18%                                        |                               |    |    |     | 1649203=         |
| Add L.S 1%                                         |                               |    |    |     | 91622=           |
| Add's sign board fee                               |                               |    |    |     | 92174=           |
| Total RS                                           |                               |    |    |     | 10995239=        |
| Less 10% Below as per Agreement                    |                               |    |    |     | 1099524=         |

C.D. - RS 9895715=

Continuation

~~8~~  
04/02/24  
AG