

mmmsy (NDB)

M.B.No. 730
2022-23

Schedule XLV-Form No. 134

Coastal Road - mukhya mantri' pakki'
~~Sadak to Baharba~~ DIVISION

SUB-DIVISION

Salkhug

MEASUREMENT BOOK

MaqIwalg Enterprises

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Isf on n/c bill					
Name of work: Construction of Road and c/d works from Mukhya mantri Pakki Sadak to Bahurba under MMGSY NDB-BRICS.					
Name of Agency: - Maa Jwala Enterprises,					
Add- Dumraul, Tiwari Tola					
Ward No. - 23, Dist - Saharsa.					
Agt No.:- 03 SBD/2022-23					
Agt Date:- 30/06/2022					
D.o. Commencement:- 30/06/2022					
D.o. Completion:- 29/06/2023					
Measurement					
Item No. ①	Providing & fixing of working - benchmark pillars,				
	1 x 2.00 ft = 2.00 nos				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. <u>(37/5)</u> Construction of granular subbase - Gsb grade-I vide TMB P/33					1093.50 M
@ RS 2901.33					RS 3172609.
Item No. <u>(38/6)</u> Providing, Laying, Spreading - WBM - Gravel vide TMB P/33					379.687 M
@ RS 3502.86					RS 1329990.0
					RS 8496521.0
Add GST & L. cess 13.71%					RS 1104548.9
					RS 9601069.00
Less as per agt 12.002%					RS 1154048.00
					RS 8447021.00
Deduct P. Payment (-)					RS 2873629.9
					RS 5573397.00
A/					
15/02/24					
JE					
CAB					
SM					
15/02/24					
CAB					
Continuation					