

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd On A/c Bill</u>					
Name of work:- Const of road from Kalkatta					
PMGSY Path to Marhauri under PMGSY (SC)					
Agency:- Sri Santosh Kumar Singh					
Agreement NO. 81/SBD/2020-21					
Date of Commence:- 26-03-2021					
Time of Completion:- 12 Months (25.03.2022)					
Approved Rate:- 0.05% ^{labour} as per Agreement.					
Add 12% G.S.T. as per Agreement					
Add 1% Labour Cost as per Agreement					
Add S. Fee as per Agreement					
Agreement value for Const. Cost Rs					
Agreement value for Maintenance Cost Rs					
Agreement value Total Rs.					

Date of Entry:- 05.02.2024					
Items of work					
① Earth work in excavation for foundation					
2 No. of structures H.P.C. 1000mm of C.D. work.					
H.W.:- 2 x 2 x 6.45m x 1.40m x 1.50m =					54.18 m ³
Below grade 2 x 1 x 4.85m x 1.53m x 0.765m =					5.42 m ³
					Qty = 59.60 m ³
② Providing P.C.C.M. (1:2:5) in open					
foundation of 2 No. H.P.C. of 1000mm					
2 x 2 x 6.45m x 1.40m x 0.100m =					5.418 m ³
③ Providing P.C.C.M. of structure of					
2 No. H.P.C. of 1000mm of C.D. work					
H.W. 2 x 2 x 6.150m x 0.825m x 3.180m =					64.54 m ³
Pavement 2 x 2 x 6.150m x 0.40m x 0.160m =					5.90 m ³
Transfer pipe 2 x 2 x 0.7857 x (1.23) ² x 0.622 =					(-) 2.96 m ³
Continuation					Qty = 67.48 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.I.F Rs.	60,37,276=∞
(14) Rounding and Laying R.R. side durg 300mm wid T.M.R. Page No. 8, Item No. (6)					
Qty. 10.00 RM @ Rs. 911=81/RM				Rs.	9118=∞
				Total Rs.	60,46,394=∞
Add 12% Gen. S.T. as per Agreement				(+) Rs.	7,25,567=∞
Add 1% Labor Chgs as per Agreement				(+) Rs.	60,464=∞
Add S. Fee as per Agreement				(+) Rs.	53,311=∞
				Total Rs.	68,85,736=∞
Less 0.05% rate deduction as per Agreement				(-) Rs.	3443=∞
				Total Rs.	68,82,293=∞
Less for the work paid Amount as per T.M.R. Page No. (6)				(-) Rs.	50,03,302=∞
				Rs.	18,78,991=∞
				Net Payment	

CLP	Q	MRoads
20/1/24	7/2/24	07.02.2024
	AP	J.E. Bhinjajogari