


2nd on A/c bill:-

13

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
N/W - cons. of road from RCD					
Mamthawar Road to					
Bhadsemi to Pat bisha					
under MMSY (NOB).					
Ass. no. 02 MMSY (NOB) / S.B. / 022-23.					
Agency - Sai Soot Kumar, Nawada.					
Date of start:- 06.07.023					
Date of completion:- 05.07.024					
Date of measurement					
				:- 03.01.024	
Date of entry				:- 03.01.024	

① Earth work in excavation					
for structure - - -					
$30.00 \times 0.900 \times 1.50 = 40.50 m^3$					
$20.00 \times 0.900 \times 1.50 = 27.00 m^3$					
Total:-					67.50 m ³
② PCC m-15 concrete in open					
foundation complete - - -					
$30.00 \times 0.900 \times 0.150 = 4.05 m^3$					
$20.00 \times 0.900 \times 0.150 = 2.70 m^3$					
Total:-					6.75 m ³
 03.01.024 SF					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Date of measurement</u>					
				3-06-02-024.	
<u>Date of end of work</u>					
				06-02-024.	
① comp. of pcc pavement					
thickness as per ---					
	11	30.00	3.75	0.160	= 198.00 m ³
	1	10.00	3.75	0.160	= 6.00 m ³
	1	30.00	$\left(\frac{3.75+5.50}{2}\right)$	0.160	= 22.20 m ³
				Total:	226.20 m ³
② Laying hard brick soling on prepared sub-grade					
	2	12	30.00	0.250	= 180.00 m ²
	2	1	10.00	0.250	= 5.00 m ²
				Total:	185.00 m ²
③ Primer coat with emulsion (SS-1)					
	1	25.00	$\left(\frac{3.75+5.50}{2}\right)$		= 115.625 m ²
	14	30.00	3.75		= 1575.00 m ²
	1	15.00	3.75		= 56.25 m ²
	1	20.00	$\left(\frac{3.75+5.50}{2}\right)$		= 87.50 m ²
				Total:	1834.375 m ²
④ Tack coat with emulsion (PS-1) used					
	1	25.00	$\left(\frac{3.75+5.50}{2}\right)$		= 115.625 m ²

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Providing & fixing of					
working bench mark					
② Bench mark pillars					
1.00 Nos. (vide P-08)					
@ Rs. 4485.54/each = Rs. 4486.00/-					
③ Reference pillars					
3.00 Nos. (vide P-08)					
@ Rs. 2070.95/each = Rs. 6213.00/-					
④ clearing & scrubbing road					
land including					
0.521 Hec. (vide P-08)					
@ Rs. 72697.86/Hec. = Rs. 37876.00/-					
⑤ cutting of trees including					
cutting of					
⑥ Growth above 300mm to 600mm,					
8.00 Nos. (vide P-08)					
@ Rs. 345.76/each = Rs. 2766.00/-					
⑦ Growth above 600mm to 900mm,					
2.00 Nos. (vide P-08)					
@ Rs. 606.08/each = Rs. 1212.00/-					
⑧ Cons. of embankment with					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
185.00 m ² (vide P-15)					
@Rs. 498.00/m ²					= Rs. 92132.00/-
(17) Primer coat with emulsion (SS-1) on					
1834.375 m ² (vide P-15)					
@Rs. 60.66/m ²					= Rs. 111273.00/-
(18) Tack coat with emulsion (PS-1) used					
1834.375 m ² (vide P-16)					
@Rs. 20.85/m ²					= Rs. 38247.00/-
(19) mud seal surfaces					
materials of 20mm					
1834.375 m ² (vide P-16)					
@Rs. 257.78/m ²					= Rs. 472865.00/-
(20) Road marking with hot applied					
BT length					
96.00 m ² (vide P-16)					
@Rs. 825.75/m ²					= Rs. 79272.00/-
CC length					
74.00 m ² (vide P-16)					
@Rs. 932.76/m ²					= Rs. 69024.00/-
					Total: Rs. 7028055.00/-

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B-F :	Rs. 7028055.00/-	
Add GST @ 18% : (A)			Rs. 1265050.00/-		
Add LE @ 1% : (A)			Rs. 70281.00/-		
Add S. Fee Cude P-112P-17: (A)			Rs. 146719.00/-		
			Rs. 8510105.00/-		
Less 10% ag below : (A)			Rs. 851011.00/-		
			Rs. 7659094.00/-		
Deduct previous paid: (A)			Rs. 4185300.00/-		
			Rs. 3473794.00/-		
 06.02.24 SE					

material statement

(i) C. Sand - 135.138 m ³	
(ii) L. Sand - 7030 m ³	
(iii) Stone materials - 318.724 m ³	
(iv) Emulsion (SS-1) :- 1.560 MT.	
(v) Emulsion (PS-1) :- 0.505 MT.	
(vi) Bitumen :- 3.486 MT.	
(vii) cement :- 117.092 MT.	
(viii) Bricks :- 11420 Nos.	


06.02.24
SE

Continuation