

164 on A/C 4/11

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: -					
Road from Marich Singh to					
P.M.G. Gaurindpur					11.2.850km
Agency: -					
M/s. Manjun Kumar					
At + P.O. Mania					
P.S. Mohanpur, Dist. - Begusar					
Pin - 851129					
Ag. No. -					
20/MMGsy (SC) / 2020-21					
Date of Commencement -					
05/12/2020					
Date of Completion -					
04/12/2021					
Below -					1.25 km
Area -					18/10/2021
1) Provide & fixing of working					
Benchmark Piller 4 nos					
per km -					do Completion
95 x 30 m =					2880 m ²
					ie = 2.85 km
2) Clearing & grubbing Road					
land do do Completion					
2 x 95 x 30 x 2 m =					11400 m ²
					ie = 4.4 Hect.
					1.14 Hect.
					18/10/2021
					3.16

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
9th on A/c Bill				
C.I. - mm GSY (SC)				
Name of work - Construction of Road from				
Narohi Singh House to mm GSY				
Grounding				
Contractor - M/S Manjit Kumar, Regular				
Agreement No - 20/mm GSY (SC) / 2020-21				
Date of start - 05/12/2020				
Date of completion - 04/12/2021				
Accepted Rate - 1.25% below				

<u>Abstract of cost</u>				
(1) Providing & fixing B.M. to do				
Qty vide TMB Page (12) item (1)				
2.850 Km @ R. 15098.96/Km - R. 43032=00				
(2) Clearing & grubbing road land - do -				
Qty vide TMB P (13) item (2)				
1.14 Hec @ R. 52970 = 33/hect - R. 60386=00				
(3) (i) Construction of embankment with				
approved material - do - do - Job				
Qty vide TMB P (13) item (3) (i)				
689.20 m ³ @ R. 174.69/m ³ - R. 120396=00				
(3) (ii) Lead up to 100m - do -				
Qty vide TMB P (13) item (3) (ii)				
1033.80 m ³ @ R. 165.73/m ³ - R. 171332=00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Construction of subgrade & surface shoulder - do - do - Job					
Qty vide TMB P-13 item 4					
4764.00 m ³ @ R. 191.76/m ³ — R. 913545=					
(5) Providing g.S.b. chole-T- do -					
Qty vide TMB P-13 item 5					
1764.75 m ³ @ R. 2468.44/m ³ — R. 435617					
(6) Binding & laying w.B.M-III - do -					
Qty vide TMB P-13 Item 6 = 278.44 m ³					
Qty vide TMB P-16 Item 1 = 295.31 m ³					
Total = 573.75 m ³					
(2) R. 3045.82/m ³ — R. 1747542=					
(7) Providing & fixing mm GSV					
29+31+32					
loga board - do - do - Job					
Qty vide TMB P-14 Item 7					
03 Nos @ R. 9319.20/No — R. 279582=					
(8) Providing & applying primer coat - do -					
Qty vide TMB P-16 item 2					
5062.50 m ² @ R. 43.77/m ² — R. 221586=00					
(9) Providing & applying Jack coat - do -					
Qty vide TMB P-16 item 3					
5062.50 m ² @ R. 15.15/m ² — R. 76697=00					
(10) Providing & applying m.s.s. - do -					
Qty vide TMB P-16 item 4					
5062.50 m ² @ R. 204.10/m ² — R. 1033256=00					
c/o — Total = R. 8771909=00					

Continuation

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R.F.			R. 8771909 = 0
Less 1.25% below survey by					(-) R. 109,649 = 0
					R. 8662260 = 0
Add G.S.T. @ 12%					R. 1039471 = 0
Add 1% Labourer Cell					R. 86623 = 0
Add Sdg. Fee					R. 130998 = 0
Add Sdg Fee this Bill					- R. 24054 = 0
					R. 9943406 = 0
Less Previous Payment P#14					(-) R. 7429831 = 0
Paidable					R. 25,13575 = 0
<u>Mt</u> 20/12/23 Z.E.	<u>CP</u> 20/2/23 SC	<u>CLP</u> 20/2/23			

Continuation