

PMISX NEW SE GEN

Pr.B.No 3462

प्रा.प्र.सं. १०२६ अ. ३१२५१ अ. १०११ अ. १५५५१

प्रा.प्र.सं. १०२६ अ. ३१२५१ अ. १०११ अ. १५५५१

Measurement Book

Schedule XLV-Form No. 134

प्रा.प्र.सं. १०२६ अ. ३१२५१ अ. १०११ अ. १५५५१

प्रा.प्र.सं. १०२६ अ. ३१२५१ अ. १०११ अ. १५५५१

प्रा.प्र.सं. १०२६ अ. ३१२५१ अ. १०११ अ. १५५५१

DIVISION

प्रा.प्र.सं. १०२६ अ. ३१२५१ अ. १०११ अ. १५५५१


SUB-DIVISION

Pr.B.No-3462

Reabstract Costing due to revised GST from 12% to 18%.

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	L26 to Opts				Tola -
Agency	Atishhek Kumar				
Agreement NO	12805/21-22				
Agreement date	13/6/2021				
Completion date	12/3/2022				
Actual Completion date	9/3/22				
① Partial measurement	nil				
					
					

Abstract of Cost				
① Setting out. DWTSP-⑥				
0.480 km	CR	1279.53/km	R	5500=00
② Clearing & grubbing				
DWTSP-⑥	0.086 hectr			
	CR	52970.33/hectr	R	4555=00
③ Box cutting. DWTSP-⑥				
32.25 M ³	CR	190.85/M ³	R	6219=00
④ Const ⁿ of embankment				
DWTSP-⑥	17.35 M ³			
	CR	96.75 M	R	1872=00
⑤ Const ⁿ of embankment				
DWTSP-⑥	366 M ³			
	CR	197.04/M ³	R	72117=00
⑥ Const ⁿ of subgrade				
DWTSP-⑦	217.50 M ³			
CR	183.34	M	Continuation	R 39876=00

R

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ GSB. An BP-⑦	⑦	45.80	M ³		
CR 3286.60/M ³					R ₃ 150526=0
⑧ WBM Gr III. An BP-⑦	⑦	121.40	M ³		
CR 4522.67/M ³					R ₃ 549079=0
⑨ c.c pavement. An BP-⑦	⑦	283.27	M ³		
CR 8166.49/M ³					R ₃ 2068343=0
⑩ Km Stone. An BP-⑦	⑦				
1 NO CR 2365.67 each					R ₃ 2366=00
⑪ 200M Stone. An BP-⑦	⑦				
2 NO CR 637.36 each					R ₃ 1275=00
⑫ Refr. - reflectorised sign					
⑬ 600mm. equal triangle					
An BP-⑧ 1 NO.	⑧				
CR 3517.05 each					R ₃ 3517=00
⑭ 600mm Circular.					
An BP-⑧ 1 NO.	⑧				
CR 4697.37 each					R ₃ 4697=00
⑮ 600x450mm rectangular					
1 NO CR 4576.55 each					R ₃ 4577=00
⑯ 800mm x 600mm rectangle					
An BP-⑧ 1 NO.	⑧				
CR 6528.25 each					R ₃ 6528=00
⑰ 900mm Side octagonal					
An BP-⑧ 1 NO	⑧				
CR 8312.66/M ²					R ₃ 8312=00
⑱ Road marking. An BP-⑨	⑨	86	M ²		
CR 859.51/M ²					R ₃ 73918=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Brick Soling					
Dr B/L - (7) 200 M					
CR 532.26/M ²					R ₂ 110452=00
(15) Binding & laying R.C.					
Dr B/L - (10) 15 M					
CR 909.65/M					R ₂ 136452=00
(16) Boundary pillar					
Dr B/L - (10) 22 NO.					
CR 525 each					R ₂ 11550=00
(17) MM GSY information					
leaved. Dr B/L - (10)					
4 NO CR 10299.81 each					R ₂ 4199=00
					R ₂ 3200697=00
Add GST 18% as per revised					
vide letter No-4004 dated-10/5/24					R ₂ 577563=
Add 1% for Labour Cess					(+) R ₂ 32086=00
Add S.F. fee					(+) R ₂ 37810=00
					R ₂ 3856140=00
Less 15.37% for Sellow					(-) R ₂ 592689=00
					R ₂ 3263451=00
Less previous payment					(-) R ₂ 3100526=00
					R ₂ 162928=00
<i>[Signature]</i>					
25/1/24					
JL					
<i>[Signature]</i>					
25/1/24					
BE					
<i>[Signature]</i>					
25/1/24					
EE					

Continuation