

199. No- 06/1187/2023-24

Schedule XLV-Form No. 134

Name of Work- Gandaki Bandh Saiki do Saita

D.O.S- 18-08-23

D.O.C 19-08-24

EE RMD (12)

DIVISION

Charga-1

AE RMD (12)

SUB-DIVISION

Block - (Mankha)

Agency- Raj Ruchan Singh

MEASUREMENT BOOK

No- 4020

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
2nd and Final Bill					
Name of work	Construction of				
	road from Gandaki				
	Bandh Saitki to Saitki				
	under MGSY NDB.				
Agency	Raj Bhushan Singh				
	Villt P.O. - Mukhera				
	P.S. Rivdganj, Dist. Saran				
Ag. No.	05/MRD/2023-24.				
Date of commencement	18-08-2023				
Date of completion as per ag.	17-8-24				
Date of actual completion	28.01.24				
Date of Entry	28-01-24.				

Abstract of Cost

21 No. 1	Providing and				
	fixing of working				
	Benchmark pillar				

	Est. No.				
	V.T.M.B.P. 9				
1.225 Km @ Rs 14520=53/km					Rs 17789~
21 No 2/2	Clearing and				
	grubbing road				
	band-----				
	Est. No.				
	V.T.M.B.P. 9				
0.858 Ha @ Rs 72697=86/Ha					Rs 62375=00

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
				R	8568301-00
--- do ---					
V.T.M.B.P. 11					
30.00 m 26 4225-00 / m				R	126750-00
				R	8695051-00
Add G.S.T 18 1/4 (%)				R	1565109-00
Add L.C. 1 1/4 (%)				R	86951-00
S.F. (+)				R	118058-00
				R	10465169-00
ded 10% for below				R	1046517-00

R 94,18,652-00

Less Prov. Payment

V.T.M.B.P 13 (-) R 54,00230-00

R 40,18,422-00

28.01.24.
38

V.R.
26.7.24
AE