

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा-2

पत्रांक 341 (अ३)

छपरा/दिनांक 21.2.24

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्राडा),
बिहार, पटना।

विषय :- नई अनुरक्षण नीति-2018(HEAD-3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति-2018(HEAD-3054) योजना अंतर्गत 07 पथों में राशी का अधियाचना विहित प्रपत्र में तैयार कर BUMP INDICATOR का READING संलग्न कर आवश्यक कारवाई हेतु समर्पित की जाती है।

अतः अनुरोध है की पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशी उपलब्ध कराने की कृपा की जाय, ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु :- यथोक्त।

विश्वासभाजन


21/02/24
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)

Form of utilization Certificate up to month of FEB-2024

PIU: EXECUTIVE ENGINEER, RWD WORKS DIVISION, CHAPRA-2

S.No.	Name of Scheme	Sanction No.& Date with Amount (in Rs.lacs)	Amount Received (in Rs. lacs)	Particulars
1.	Construction of Rural Roads under New Maintenance Policy 2018	Letter No. 14 Dt. 06.02.2024	Allotment 7520.20011	Certified that out of Rs 7520.20011 lacs received till Date in favour of Ex.Engineer, RWD Works Division, Chapra-2. A sum of Rs. 7,505.1107 Lacs has been utilized for the purpose of New Maintenance Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 15.08941 lacs remaining unutilized at the end of the period under Report.

M.P.
27/02/24
Executive Engineer
RWD Works Division
Chapra-2
27/2/24

Requisition Form for Scheme Head :- NIK (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Division :- Rural Works Department, Works Division, Chapter-2

Sl No.	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in num/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	NIR-N-21-23 Chapter-2 08	Mumukshu Kailash Se Panchayat	31363189939	Lt. No. 1892 Dated 27.03.23	0.400	30.32500	29.16200	3.17995	07 MIBD/2023-24	03.05.24	Complete	2650.500	25.00	5%	20.39440	20.39440	8.74046	MIB No. 3370, Page No. 10 to 13
2	NIR-N-21-23 Chapter-2 03	LO31-T07 to Rampur (V.R-17)	31306302126	Lt. No. 2090 Dated 06.05.22	1.380	79.40000	64.82244	15.19130	03MIBD/2023-24	30.12.23	BT Complete	2756.280	25.00	5%	42.00000	42.00000	22.82244	MIB No. 3530, Page No. 37 to 43
3	NIR-N-21-23 Chapter-2 03	Bangura - Tamangura	31306302008	Lt. No. 2090 Dated 06.05.22	4.250	260.54000	160.18644	43.94730	01MIBD/2023-24	05.04.24	BT Complete	2816.550	25.00	5%	89.55973	89.55973	39.95203	MIB No. 3532, Page No. 27 to 32
4	NIR-N-21-23 Chapter-2 03	Harpur Mukhampur Panchayat Road To Upo Nalim Rahman ke Tola Pandey Tola Hote Huye Dhanwar Khas	31306312055	Lt. No. 2090 Dated 06.05.22	3.030	147.94000	84.23778	30.73120	01MIBD/2023-24	05.04.24	BT Complete	2795.610	25.00	5%	56.96931	56.96931	24.41543	MIB No. 3531, Page No. 27 to 33
5	NIR-N-21-23 Chapter-2 03	Darna Mishra Panchayat Road to Urdu Middle School Tajpur Hote Huye Sinsapur Panchayat Road	31306313018	Lt. No. 2090 Dated 06.05.22	2.150	126.77000	80.23334	18.91185	01MIBD/2023-24	05.04.24	BT Complete	2697.360	25.00	5%	43.47853	43.47853	12.85653	MIB No. 3531, Page No. 27 to 33
6	NIR-N-21-23 Chapter-2 01	Sasrabha se usari iband via Salempur	313631037232	Lt. No. 1099 Dated 31.03.21	6.300	216.95400	159.95869	54.73648	02MIBD/2023-24	19.12.23	BT Complete	2801.500	25.00	5%	111.94197	111.94197	47.97514	MIB No. 3530, Page No. 21 to 25
7	NIR-N-21-23 Chapter-2 01	Achampur to Gantbariya	313631037235	Lt. No. 1099 Dated 31.03.21	4.800	153.04700	110.88383	40.35055	02MIBD/2023-24	19.12.23	BT Complete	2836.200	25.00	5%	77.62008	77.62008	33.26575	MIB No. 3560, Page No. 19 to 23

Divisional Account Officer
Rural Works Department,
Works Division, Chapter-2


[Signature]

Executive Engineer
Rural Works Department,
Works Division, Chapter-2

[Signature]

File :C:\Users\Home\Desktop\14120819.Xls, Section No.:54, Eqn :

Name of Customer :SATYENDRA UPADHYAY, Name of Work/ Road :L031-T07 TO RAMPUR(VR-17), Lab Job



W. S. 14/11/20
Executive Engineer
R.W.D. Works Division
Chennai-2

Cont. Name:- SATYENDRA UPADHYAY
Road Name:- I031-T07 TO RAMPUR(VR-17)

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	X = 0	Y = 510	(R) RURAL ROAD	Average	Poor
14/12/23	13:14:29	54	0.1	240	10.1	2400	2872	G	25.976842	84.516639	Normal					
14/12/23	13:15:3	54	0.1	200	10.1	2000	2478	G	25.976929	84.516296	Normal					
14/12/23	13:15:3	54	0.1	210	10.1	2100	2577	G	25.977286	84.51577	Curve					
14/12/23	13:15:39	54	0.1	240	10.1	2400	2872	G	25.977797	84.515674	Normal					
14/12/23	13:16:0	54	0.1	220	10.1	2200	2675	G	25.978106	84.515728	Normal					
14/12/23	13:16:14	54	0.1	270	20.2	2700	3167	G	25.978626	84.515824	Normal					
14/12/23	13:16:14	54	0.1	230	10.1	2300	2773	G	25.979205	84.515846	Normal					
14/12/23	13:16:14	54	0.1	240	10.1	2400	2872	G	25.979726	84.515642	Normal					
14/12/23	13:17:0	54	0.1	220	10.1	2200	2675	G	25.980121	84.514665	Curve					
14/12/23	13:17:0	54	0.1	240	10.1	2400	2872	G	25.980469	84.513818	Normal					
14/12/23	13:17:25	54	0.1	180	10.1	2000	2478	G	25.980584	84.513335	Normal					
14/12/23	13:18:0	54	0.1	210	10.1	2100	2577	G	25.980681	84.512949	Normal					
14/12/23	13:18:0	54	0.1	220	10.1	2200	2675	G	25.980729	84.512702	Normal					
14/12/23	13:18:35	54	0.08	270	20.2	2700	3167	G	25.980787	84.512219	Normal					
AVERAGE										2756.28						

W. D. 14/12/23
Executive Engineer
R.W.D. Works Division
Channa-2

MR-3054816

MBN-3548

Schedule XLV-Form No. 134

4031-707 to Rambar.

AGREEMENT NO - 5MBD/23-24

DIVISION

AGREEMENT DATE - 31/3/2023

AGENCY - SATYENDRA UPADHYAY

BELONG - 2.55%

COMPLETION DATE - 30/12/23

SUB-DIVISION

Ekmg

MEASUREMENT BOOK

1st A/c and Final Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	L031	707	to	Rampuz	
Agency -	Satyendra	Upadhyay			
Agreement No -	03MBD/23	24			
Agreement date -	31/3/23	Compd	11	30.12.23	
Completion date as per agreement -	30/12/23				
Authority -	EE Rtd	Chhapra	2		
① Clearing and grubbing					
2x5x30x1.00 = 300					
2x5x30x1.00 = 300					
2x5x30x1.00 = 300					

2x5x30x1.00 = 300					
2x10x30x1.00 = 600					
2x10x30x1.00 = 600					
2x5x30x1.00 = 300					
2x1x26x1.00 = 52.0					
				2752.42	
				Prd. 28.14 ch	
② Re-rolling and laying					
G.S.B. 8.50x1.40 = 11.90					
16.20x1.90 = 30.78					
15.30x1.20 = 18.36					
21.0x1.39 = 29.19					
14.0x1.42 = 19.88					
15.30x1.40 = 21.42					
8.50x1.80 = 15.30					
				146.82	

Continuation
Qty - 146.82x0.109 = 24.81M³

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
952-1041	4x22	25x4	1043.70	0x0.160	55.54
			2	3	366.694
Lead Qty 360.00M -					
(11) 1mm Stone	1	No.			
(12) 20mm Stone	7	No.			
(13) Direction & placement sign					
	2x1.20	x0.800			1.92M ²
(14) 600mm Circular	4	No.			
Interimatory sign					
(15) 600mm Circular	2	No.			
(16) Rectangular 600x450	2	No.			
(17) Boundary pillar	32	No.			
(18) Boundary pillar					
	2x83				176/Con/Ht
(19) Planting beds	73	No.			
(20) Road marking					
BT area	2925	x2x0.100			156M ²
	3.75				
C.C area	360	x2x0.100			120 "
	3.75				276M ²
(21) MM Gully 1000 60100	2	No.			
(22) Brick masonry with (1:3)					
	2x4.46	x0.400x0.600			2.14
	2x7.46	x0.400x0.600			3.58
					5.72
(23) plastering with cum (1:4)					
on brick masonry	2x2x0.600x4.46				10.70
top	2x4.46x0.400				3.57
side	2x2x0.400x4.46				0.96
	2x2x7.46x0.600				17.90
top	2x7.46x0.400				5.97
side	2x2x0.400x0.600				0.96
					40.06M ²
(24) Painting on masonry surface					
					40.06M ²
(25) Const of 6m long					
	2x69x20x0.700x0.300				579.60M ³

Continuation

H/E
 J/S
 J/S

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
① cleaning and grubbing					
AVBP - ① 0.23 hect					
CR 59720.13/hect					R 16723=00
② const. & subgrade					
AVBP - ⑤ 57.60M					
CR 253.56/M					R 146963=00
③ G.S.B. - AVBP - ① 24.81M					
CR 2646.91/M					R 65670=00
④ K.M. G.S.B. - AVBP - ②					
22.01M CR 555.87/M					R 121956=00
⑤ K.M. G.S.B. - AVBP - ②					
39.71M CR 285.61/M					R 209894=00
⑥ Prime coat (RS1)					
AVBP - ② 529.50 M ²					
CR 59.57/M ²					R 31541=00
⑦ tack coat (RS1) - AVBP - ②					
529.61 M ² CR 20.61/M ²					R 10912=00
⑧ M.S.S. - AVBP - ②					
529.61 M ² CR 270.04/M ²					R 142978=00
⑨ spreading and applying					
tack coat (RS1)					
AVBP - ③ 2925.0 M ²					
CR 17.17/M ²					R 50222=00
⑩ providing semi-circular					
retaining concrete					
AVBP - ④ 73.13 M ³					
CR 14695.53/M ³					R 1074621=00
⑪ dry lean cement concrete					
AVBP - ④ 31.35 M ³					
CR 4325.90/M ³					R 48666=00
Continuation					R 1920209=00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				11	R _c 1920209=00
(12) C.C. Pavement.					
Q.V.B.P. — (5)					
360 M ³ C.R. 8740.30/M ³					R _c 3146508=00
(13) New Stone. Q.V.B.P. — (5)					
1 NO C.R. 2776.13 each					R _c 2776=00
(14) Freest. 200M Stone.					
Q.V.B.P. — (5) 1 NO					
C.R. 783.86 each					R _c 5987=00
(15) Direction and placing					
Q.V.B.P. — (5) 1.92 M ²					
C.R. 14802.61/M ²					R _c 28421=00
(16) Retroreflections sign					
Q.V.B.P. — (5) 4 NO					
C.R. 4327.13 each					R _c 12316=00
(17) 600 mm Circular					
Q.V.B.P. — (5)					
2 NO C.R. 4218.82 each					R _c 3538=00
(18) Rectangular 600x450mm					
Q.V.B.P. — (5) 2 NO					
C.R. 41250 each					R _c 8282=00
(19) Boundary pillar.					
Q.V.B.P. — (5) 32 NO					
C.R. 655.23 each					R _c 20967=00
(20) Brinkling new letter					
Q.V.B.P. — (5) 176 cm					
C.R. 0.6 / cm / Hgk					R _c 107=00
					R _c 5158599=00

Continuation →

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BT Re 5188597=00	
(21) Planting trees. RRBP - (5) 73 NO					
CR Rs 1063.57 each				Rs 71642=00	
(22) Road Marking.					
RRBP - (5) 276 M ²					
CR Rs 23.74/m ²				Rs 27352=00	
(23) MMGRy logo banner					
RRBP - (5) 2 NO					
CR Rs 10667.27 each				Rs 21335=00	
(24) B.N. (M.K.) cu parapet					
RRBP - (5) 5.7 m ³					
CR Rs 56.70/m ³				Rs 3357=00	
(25) painting (P.S)					
RRBP - (5) 40.06 M ²					
CR Rs 181.87/M ²				Rs 7286=00	
(26) Painting into Conf.					
RRBP - (5) 40.06 M ²					
CR Rs 114.73/M ²				Rs 4596=00	
				Rs 5530339=00	
Add 1% LC				(+) Rs 55303=00	
Add 18% GST				(+) Rs 995461=00	
Add S.P. etc.				(+) Rs 665640=00	
				(+) Rs 73040=00	
				Rs 6327322=00	
				Rs 6657143=00	
15/12/23 below 2.55% - JE				169681=	
				6481462=	
				2 mt as per	
				with time Rs. 4200000/-	
				CGST	
				M.P.	
				15/12/23	
				EG	

Continuation