

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा-2

पत्रांक 341 (अ३)

छपरा/दिनांक 21.2.24

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्राडा),
बिहार, पटना।

विषय :- नई अनुरक्षण नीति-2018(HEAD-3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति-2018(HEAD-3054) योजना अंतर्गत 07 पथों में राशी का अधियाचना विहित प्रपत्र में तैयार कर BUMP INDICATOR का READING संलग्न कर आवश्यक कारवाई हेतु समर्पित की जाती है।

अतः अनुरोध है की पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशी उपलब्ध कराने की कृपा की जाय, ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु :- यथोक्त।

विश्वासभाजन


21/02/24
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)

Form of utilization Certificate up to month of FEB-2024

PIU: EXECUTIVE ENGINEER, RWD WORKS DIVISION, CHAPRA-2

S.No.	Name of Scheme	Sanction No.& Date with Amount (in Rs.lacs)	Amount Received (in Rs. lacs)	Particulars
1.	Construction of Rural Roads under New Maintenance Policy 2018	Letter No. 14 Dt. 06.02.2024	Allotment 7520.20011	Certified that out of Rs 7520.20011 lacs received till Date in favour of Ex.Engineer, RWD Works Division, Chapra-2. A sum of Rs. 7,505.1107 Lacs has been utilized for the purpose of New Maintenance Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 15.08941 lacs remaining unutilized at the end of the period under Report.

M.P.
27/02/24
Executive Engineer
RWD Works Division
Chapra-2
27/2/24

Requisition Format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Division :- Rural Works Department, Works Division, Chapter-2

Name of Division - Rural Works Department, Works Division, Chapter-2																			
Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks	
					Length (in km)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	MR-N-22-23 Chapter-2-08	Murapur Kali Sthan Se Paterna	31363189939	Lt. No. 1892 Dated 27.03.23	0.400	30.32500	29.16200	3.17995	07 MIBD/2023-24	03.05.24	BT Complete	2650.500	25.00	5%	20.39440	20.39440	8.74046	MIB No. 3570, Page No. 10 to 13	
2	MR-N-22-23 Chapter-2-03	L031-T07 to Rampur (V.R-17)	31306302126	Lt. No. 2090 Dated 06.05.22	1.380	79.40000	64.82244	15.49130	03MIBD/2023-24	30.12.23	BT Complete	2756.280	25.00	5%	42.00000	42.00000	22.84462	MIB No. 3530, Page No. 37 to 43	
3	MR-N-22-23 Chapter-2-03	Banpura - Tamarpura	31306302008	Lt. No. 2090 Dated 06.05.22	4.250	260.54000	160.18644	43.94730	01MIBD/2023-24	05.04.24	BT Complete	2846.550	25.00	5%	89.55973	89.55973	39.95203	MIB No. 3532, Page No. 27 to 32	
4	MR-N-22-23 Chapter-2-03	Harpur Mukhampur P.M.G.S.V Road To Upo Nadin Rahman ke Tola Pandey Tola Hote Huye Dhanesar Khas	31306312055	Lt. No. 2090 Dated 06.05.22	3.030	147.94000	84.23778	30.73120	01MIBD/2023-24	05.04.24	BT Complete	2795.610	25.00	5%	56.96931	56.96931	24.41543	MIB No. 3531, Page No. 27 to 33	
5	MR-N-22-23 Chapter-2-03	Extra Mistrabh P.M.G.S.V Road to Urdu Middle School Tajpur Hote Huye Sunapur P.W.D Road	31306313018	Lt. No. 2090 Dated 06.05.22	2.150	126.77000	80.23334	18.91185	01MIBD/2023-24	05.04.24	BT Complete	2697.360	25.00	5%	43.47853	43.47853	12.85653	MIB No. 3551, Page No. 27 to 33	
6	MR-N-21-22 Chapter-2-01	Sasambha se usari ibard via Salampur	313631037232	Lt. No. 1099 Dated 31.03.21	6.300	216.95400	159.95869	54.73648	02MIBD/2023-24	19.12.23	BT Complete	2801.500	25.00	5%	111.94197	111.94197	47.97514	MIB No. 3559, Page No. 21 to 25	
7	MR-N-21-22 Chapter-2-01	Adampur to Gambharia	313631037235	Lt. No. 1099 Dated 31.03.21	4.800	153.04700	110.88583	40.35055	02MIBD/2023-24	19.12.23	BT Complete	2836.200	25.00	5%	77.62008	77.62008	33.26575	MIB No. 3560, Page No. 19 to 23	

Divisional Account Officer
Rural Works Department,
Works Division, Chapter-2

[Signature]

Executive Engineer
Rural Works Department,
Works Division, Chapter-2

[Signature]

Cont. Name:- MUKESH SINGH
Road Name:-EKMA MASHRAK PMGSY ROAD TO URDU MIDDLE SCHOOL TAPUR HOTE HUVE SIRISTAPUR PWD ROAD

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
29/12/23	14:25:20	55	0.1	210	10.1	2100	2577	G	26.048302	84.624870	Normal
29/12/23	14:26:0	55	0.1	220	10.1	2200	2675	G	26.048243	84.625671	Normal
29/12/23	14:26:15	55	0.1	220	10.1	2200	2675	G	26.048140	84.626277	Normal
29/12/23	14:26:30	55	0.1	230	10.1	2300	2773	G	26.047832	84.627423	Normal
29/12/23	14:26:56	55	0.1	230	10.1	2300	2773	G	26.047698	84.627642	Normal
29/12/23	14:27:5	55	0.1	230	10.1	2300	2773	G	26.047492	84.627876	Normal
29/12/23	14:27:41	55	0.1	210	10.1	2100	2577	G	26.047123	84.628406	Normal
29/12/23	14:27:59	55	0.1	210	10.1	2100	2577	G	26.046906	84.628612	Normal
29/12/23	14:28:0	55	0.1	210	10.1	2100	2577	G	26.046532	84.628713	Normal
29/12/23	14:28:16	55	0.1	210	10.1	2100	2577	G	26.046422	84.628903	Normal
29/12/23	14:28:38	55	0.1	200	10.1	2000	2478	G	26.047579	84.628903	Normal
29/12/23	14:28:57	55	0.1	270	10.1	2700	3167	G	26.048144	84.62944	Normal
29/12/23	14:29:16	55	0.1	250	10.1	2500	2970	G	26.048809	84.629995	Normal
29/12/23	14:29:46	55	0.1	230	20.2	2300	2773	G	26.049109	84.630662	Normal
29/12/23	14:30:01	55	0.1	230	20.2	2300	2773	G	26.049219	84.630556	Normal
29/12/23	14:30:27	55	0.1	230	20.2	2300	2773	G	26.049674	84.631087	Normal
29/12/23	14:30:57	55	0.1	250	20.2	2500	2970	G	26.05009	84.631328	Normal
29/12/23	14:31:09	55	0.1	240	20.2	2400	2872	G	26.050134	84.633426	Normal
29/12/23	14:31:48	55	0.1	190	10.1	1900	2380	G	26.050168	84.633908	Normal
29/12/23	14:32:2	55	0.1	190	10.1	1900	2380	G	26.050184	84.634352	Normal
29/12/23	14:32:37	55	0.1	210	10.1	2100	2577	G	26.050118	84.634759	Normal
29/12/23	14:33:0	55	0.05	220	10.1	2200	2675	G	26.050101	84.635278	Normal
AVERAGE							2697.36				

$Y = 0 \cdot X^2 + 0.984 \cdot X + 510.7$	
X = 3300	
Y = 3757	
(R) RURAL ROAD	
Good	Average
<4000	4001-5000
>5001	>5001


29/12/23
29/12/23
29/12/23

File : C:\Users\Home\Desktop\29123733.Xls

Section No : 55

Eqn : $Y = 0 \cdot X^2 + 0.984 \cdot X + 510.7$

Name of Customer : MUKESH SINGH, Name of Work/ Road : EKMA MASHRAKH FMGSY ROAD TO URDU MIDDLE



[Signature]
29/12/23

[Signature]
29/12/23

[Signature]
29/01/24
Etc

MR-N/22-23 Chapra-2/04
Schedule XLV-Form No. 134 3531

Ekma Masrahkh Pmnsy Road to Urdu
Middle School Tajpur Hote Huye Sitalapur
Pud Road - E.E. R.WD Works **DIVISION**

Chapra-2

A.E. R.W.D. Works **SUB-DIVISION**

Contractor - Sai Mukesh Singh Lahadpur.
Agg-No - 011 MBD/23-24

MEASUREMENT BOOK

= 24.62.1. Below

3531

Continuation
5972.6 = 13 2/3 Dec 1915 = 20

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(2/39) Construction of sub-grade and earthen shoulder etc. Qty VTM B P. No. - (17) - 957.29 M ³ @ 253 = 56 2/43 — 242730 = 20					
(3/40) Construction of GSB by fly well graded material etc. Qty VTM B P. No. - (17) - 38.75 M ³ @ 2656 = 08 2/43 — 102923 = 20					
(4/41) P.V. laying, spreading & compacting WBM G-2 material do do all complete job. Qty VTM B P. No. - (18) - 33.46 M ³ @ 5754 = 72 2/43 — 192553					
(5/42) P.V. laying, spreading WBM G-3 material do do all complete job. Qty VTM B P. No. - (18) - 50.71 M ³ @ 5304 = 12 2/43 — 268972 = 20					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(6/43) P/V Applying Primer coat (SS-1) on prepared surface etc. Qty VTMB					
P.No - (18) - 676.47 M ²					
@ 50 = 58 $\frac{2}{4} \times 2$					40304 = 20
(7/44) P/V Applying Tack coat (RS-1) on prepared surface etc. Qty VTMB					
P.No - (18) - 676.47 M ²					
@ 20 = 61 $\frac{2}{4} \times 2$					13942 = 20
(8/45) MSS with waste Plastic etc do do all complete job					
Qty VTMB P.No - (19)					
676.47 M ² @					
270 = 40 $\frac{2}{4} \times 2$					182917 = 20
(9/46) P/V Applying Tack coat Bitumen emulsion etc. Qty VTMB P.No -					
(19) - 4331.71 M ²					
@ 17 = 17 $\frac{2}{4} \times 2$					125885 = 20
(10/47) P/V Laying SDBC on prepared surface etc.					
Qty VTMB P.No - (19)					
108.32 M ³ @					
14714 = 68 $\frac{2}{4} \times 3$					1593894 = 20

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(11/48)	Construction of D.C.				
	Sub-base over				
	prepared surface etc.				
	Qty VTMB P.No. - (19)				
	12.03 m ³ @ 4492 = 53877				54050 m ³
(12/49)	Construction of				
	Un-reinforced Rec				
	Pavement of M-30 grade				
	etc. Qty VTMB P.No. -				
	(26) - 338.99 m ³ @				
	8757 = 4877				2368698 m ³
(13/50)	Rec 4-15 grade km				
	stone etc. Qty VTMB				
	P.No. - (20) - 2.0 m ³				
	@ 2800 = 8627				5602 m ³
14/51 (14/51)	200m stone etc.				
	Qty VTMB P.No. - (20)				
	7.0 m ³ @ 784 = 7027				5493 m ³
(15/52)	Direction and place				
	Identification & figure etc.				
	Qty VTMB P.No. - (20)				
	1.72 m ² @ 1480 = 5827				28427 m ²

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(16/53) P/v & fixing of 600mm equilateral triangle etc.					
Qty VTM B P.No. (61)					
3.0 Nos @ 4331 = 352					34651 = 20
(17/54) P/v and fixing of 600mm circular etc.					
Qty VTM B P.No. (21)					
4.0 Nos @ 4271 = 17084					17084 = 20
(18/55) P/v & fixing of 600mm x 450mm rectangular etc.					
Qty VTM B P.No. (21)					
4.0 Nos @ 4127 = 16508					16508 = 20
(19/56) RCC M-15 grade boundary pillar etc.					
Qty VTM B P.No. (21)					
112.0 Nos @ 655 = 73428					73428 = 20
(20/57) Printing New letter and figures of any sheet etc.					
Qty VTM B P.No. (22)					
616 per cm height per letter @ 0.61					376 = 20

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(21/58) Planting of Trees by the road side in etc. Qty					
VTMB P.No. (22)					
112.0 Nos @ 1063 = 592					113122 = 0
(22/59) P/y and laying of Thermoplastic Compound etc. Qty VTMB P.No. (22)					
324.80 m ² @					
823 = 74 $\sum_{12}$					267551 = 20
(23/60) P/y & fixing of typica MMGSP in formatory sign Board etc.					
Qty VTMB P.No. (22)					
2.0 Nos @ 1062 = 702					21343 = 7
(24/66) BMW in CH (1:3) in Parapet etc. Qty					
VTMB P.No. (23)					
17.28 m ³ @					
5861 = 74 $\sum_{13}$					101291 =
(25/67) Plastering with CH (1:4) in BW in Sub structure etc. Qty VTMB P.No. (23)					
120.96 m ² @					
182 = 19 $\sum_{12}$					22038 = 2

Continuation

Continuation