

1st and final fill

Name of Work -
Situation of work -
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement
of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Supta	to Lohani pu			
Agency	J. Kumar const. and services Pvt.				
Agreement no	6 MBD/MR-NMP-18/2023-24				
Date of start of work	17/07/23				
Date of completion	16/04/24				
Date of actual completion	28/12/23				
<u>Measurement</u>					

Measurement

- $$\begin{aligned}
 & \text{1. clearing and grubbing road} \\
 & \text{Land} - \text{do} - \\
 & 2 \times 1750 \times 1.0 = 3500 \text{ m}^2 \\
 & = \frac{3500}{10000} = 0.350 \text{ hect} \\
 & \therefore \text{amt}^2 0.350 \text{ hect}
 \end{aligned}$$

- $$2 \times 450 \times 0.375 \times 0.275 = 92.81 \text{ m}^3$$

- $$\text{③ const. of subgrade & earthen shoulders} \quad \text{--- do ---}$$

$$2 \times 1750 \times 1.0 \times 0.4 = 1400 \text{ m}^3$$

- (4) const. of granular substrate

4	—	—	✓
$2 \times 450 \times 0.375 \times 0.10 = 33.750$			
$40 \times 25 \times 3.750 \times 0.10 = 375.000$			

Continuation

Total 408.750m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) WBMgC - III					
Providing, laying, spreading and compacting stone aggregates	do				
$56 \times 25 \times 3.750 \times 0.075 = 393.750$					m ³
$2 \times 350 \times 0.375 \times 0.075 = 19.688$					
$7 \times 30 \times 0.25 \times 0.075 = 3.938$					
	Total				417.3761
(6) Prime coat					
Providing and applying primer coat with (SS-1)	do				
$52 \times 25 \times 3.75 = 4875$					m ²
$7 \times 30 \times 0.25 = 52.50$					m ²
	Total				4927.50m ²
	Limit to				4923.750m ²
(7) Providing, laying and rolling of close-graded premix surface (MSS)	do				
$52 \times 25 \times 3.75 = 4875$					m ²
$7 \times 30 \times 0.25 = 52.50$					m ²
	Total				4927.50m ²
	Limit to				4923.750m ²
(8) Tack coat for MSS					
Providing and applying tack coat with (RS-1)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Area used for tack-coat is same as area used in prima coat					
P - (2) item - (6)					
= 4923.750 m^2					
					$\therefore \text{amt} = 4923.750 \text{ m}^2$
⑦ Tack coat for SDBC					
Providing & applying tack coat with (RS-1)					
do					
Area used for tack-coat is same as area used in MSS					
Page - (2) item - (7)					
= 4923.750 m^2					
					$\therefore \text{amt} = 4923.750 \text{ m}^2$
⑩ SDBC					
Providing & laying semi dense bituminous concrete - do					
$5.2 \times 2.5 \times 3.75 \times 0.025 = 121.875 \text{ m}^3$					
$7 \times 3.0 \times 0.25 \times 0.025 = 1.312 \text{ m}^3$					
					Total 123.187 m^3
Unit to					123.094 m^3
.					
.					
.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) const. of dry lean cement concrete sub-base	— do —				
	2	\times 20 \times 3.0 \times 0.160	=	19.20m ³	
	2	\times 14 \times 2.5 \times 0.375 \times 0.10	=	26.25m ³	
			Total	45.45m ³	
		Limit to		41.37ton	
(12) const. of unreinforced plain cement concrete pavement	— do —				
	1.8	\times 2.5 \times 3.75 \times 0.10	=	168.750m ³	
	3	\times 2.5 \times 0.25 \times 0.10	=	1.875m ³	
			Total	170.625m ³	
		Limit to		170.438m ³	
(13) Kilometer stone					
(i) km stone — amt =				3 No.	
(ii) 200 m stone — amt =				7 No.	
(14) Providing & fixing of road stud	— do —				
			amt =	232 No.	
(15) Road Delineators					
Supplying and installation of delineators	— do —				
			amt =	26 No.	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Retro-reflectorised traffic sign					
(i) 600 mm equilateral triangle board	— dr —	cont =	12 No.		
(ii) 600 mm circular board	— d —	cont =	2 No.		
(iii) 600mmx450mm rectangular board	— l —	cont =	4 No.		

(17) Planting of trees by the road side — do —	cont =	65 No.
--	--------	--------

(18) Road marking with hot applied Thermoplastic compound on BT surface	2 × 1300 × 0.10 =	260 m
	4 × 500 × 0.50 × 2 =	20 m ²
	2 × 450 × 0.10 =	9 m ²
	Total	280 m ²

(19) Road marking with hot applied Thermoplastic compound on CC surface	2 × 450 × 0.1 =	90 m ²
---	-----------------	-------------------

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) Providing & fixing of typical mm asy informative sign board do					amt = 3 NO.
(21) Laying cement concrete pipe N P 3 - do					$2 \times 10 = 20$ amt = 20 RM
					= 20 RM
(22) Earth work in excavation for found - do					$2 \times 3.90 \times 1.150 \times 1.15 = 13.455$
					$1 \times 5.350 \times 1.130 \times 0.365 = 2.207$
					Total 15.662 m^3
for 2 H.P culvert					Total amt = $2 \times 15.662 = 31.324$
					$\therefore \text{amt} = 31.324 \text{ m}^3$
(23) Providing m 15 pcc as levelling course in found - do					$2 \times 3.90 \times 1.150 \times 0.15 = 1.345$
					$1 \times 5.311 \times 1.130 \times 0.250 = 1.500$
for 0.250 $\times 0.7857 \times (0.830)^2 \times 5.849 = 0.791$ pipe					$\therefore \text{amt} = 2.054$
					Total 2.054
for 2 H.P culvert					Total amt = 2×2.054
					$= 4.108 \text{ m}^3 \therefore \text{amt} = 4.108 \text{ m}^3$
					Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) Providing m-15 PCC as levelling course					
c/n found - do					
H.W 2 X	$3.60 \times 0.70 \times 2.180 =$				10.987 m³
para bet 2 X	$3.60 \times 0.40 \times 0.60 =$				1.728 m³
less for pipe	$2 \times 0.7857 \times (0.830) \times 0.530 =$				0.574
					Total 12.141 m^3

for 2 H.P culvert

$$\begin{aligned}\text{Total ant.} &= 2 \times 12.141 \\ &= 24.282 \text{ m}^3 \\ \therefore \text{ant.} &= 24.282 \text{ m}^3\end{aligned}$$

(25) Providing and laying

RCC pipe NP-3

do

$$\text{for 2 H.P culvert } 3 \times 2.50 = 7.50 \text{ m}$$

$$2 \times 7.50 = 15 \text{ m}$$

$$\therefore \text{ant.} = 15 \text{ m}$$

(26) Painting two coats

on new concrete

surface - do -

$$2 \times 3.60 \times 0.40 = 2.88 \text{ m}^2$$

$$4 \times 0.40 \times 0.60 = 0.960 \text{ m}^2$$

$$2 \times 3.60 \times \text{Total} = 3.840 \text{ m}^2$$

for 2 H.P culvert

$$\text{Total ant.} = 2 \times 3.840 = 7.68 \text{ m}^2$$

$$\therefore \text{ant.} = 7.68 \text{ m}^2$$

Gysing
28/12/23
JE

08/01/24
AT

Continuation