

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Consoln of Road					
and CD work with Maintenance					
for Karki More to Karki					
Tender Group No - MR-N/22-23 SKR-1					
Agency: Sanjay Kumar Technocrats					
Private Limited (SKTPL)					
At - Jodai, Station Road					
P.O. + Distt - Sheikhopura					
Agreement No - 16 (MRN)/2023-24					
Agreement Value:					

Const ⁿ Cost = Rs. 8939409.00				
Stps Maint. Cost = Rs. 1800920.00				
Total Cost = Rs. 10740329.00				
Date of Commencement: 14.7.2023				
Date of Completion: 13.04.2024				
Actual Date of Completion: 15.11.2023				
Date of Measurement				
15.7.2023 to 15.11.2023				
Length of Road: 500 MBT + 750 Mce				
= 1250 M				
Rate Quoted: 0.49% below				
(b) clearing and grubbing roadlands				
$2 \times 1250 \times 2.00 = 5000.00 \text{ m}^2$				
$2 \times 200 \times 2.00 = 800.00 \text{ m}^2$				

Continuation

5800.00 m² $5800.00 \div 10000 = 0.58 \text{ hect.}$

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(2/3) Constn of embankment					
With 1000 m load					
	2	20	1.00	0.30	12.00 m ³
	16	2	30	1.00	1.30 = 288.00 m ³
					300.00 m ³
(3/4) Constn of Subgrade and earthen shoulder					
	2	20	0.50	0.30	6.00 m ³
	16	2	30	0.50	0.30 = 144.00 m ³
	2	20	1.125	0.30	13.50 m ³
	16	2	30	1.125	0.30 = 324.00 m ³
					487.50 m ³

(4/5) Constn of GSB in pit holes					
With grading II material					
1	8	2.40	0.100		1.92 m ³
2	7	1.00	0.150		2.10 m³ 1.05 m ³
2	6	2.00	0.150		3.60 m ³
1	9	1.80	0.100		1.62 m ³
1	6	1.60	0.150		1.44 m ³
1	8	1.50	0.150		1.80 m ³
1	9	1.70	0.125		1.91 m ³
1	6	1.80	0.150		1.62 m ³
1	7	1.90	0.150		2.00 m ³
2	8	2.10	0.125		4.20 m ³
1	6	2.30	0.150		2.07 m ³
1	5	2.20	0.150		1.65 m ³

Continuation

~~25.82 m³~~
24.88 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(5/6) P/L/S/C WBM gr. II in Potholes					
1x 8x 2.50				x 0.075 =	1.50 m ³
1x 7x 2.00				x 0.075 =	1.05 m ³
2x 6x 2.10				x 0.075 =	1.89 m ³
1x 9x 1.90				x 0.075 =	1.28 m ³
1x 6x 1.70				x 0.075 =	0.77 m ³
1x 8x 1.60				x 0.075 =	0.96 m ³
1x 9x 1.80				x 0.075 =	1.22 m ³
1x 6x 1.90				x 0.075 =	0.86 m ³
1x 7x 2.00				x 0.075 =	1.05 m ³
2x 8x 2.20				x 0.075 =	2.64 m ³
1x 6x 2.40				x 0.075 =	1.08 m ³
1x 5x 2.30				x 0.075 =	0.86 m ³
1x 4x 2.10				x 0.075 =	0.63 m ³
1x 5x 1.20				x 0.075 =	0.45 m ³
1x 3x 1.60				x 0.075 =	0.38 m ³
1x 3x 1.70				x 0.075 =	0.38 m ³
1x 5x 1.90				x 0.075 =	0.71 m ³
1x 4x 1.60				x 0.075 =	0.48 m ³
1x 5x 1.20				x 0.075 =	0.45 m ³
1x 7x 1.70				x 0.075 =	0.89 m ³
1x 6x 1.60				x 0.075 =	0.72 m ³
1x 8x 2.10				x 0.075 =	1.26 m ³
					21.49 m ³
(6/7) P/L/S/C WBM gr. II in Potholes					
Qty same as gr. I =					21.49 m ³
1x 9x 2.00				x 0.075 =	1.35 m ³
1x 8x 1.60				x 0.075 =	0.96 m ³

Continuation CO = 23.80 m³

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				BP =	23.80 m ³
1x	7x	1.70		x 0.075 =	0.89 m ³
1x	8x	1.90		x 0.075 =	1.14 m ³
1x	9x	2.00		x 0.075 =	1.35 m ³
1x	12x	2.20		x 0.075 =	1.98 m ³
					29.16 m ³

(7/8) P/A Primer Coat with Bituminous emulsion SS-1

Area vide Gr. II

$$29.16 \text{ m}^3 \div 0.075 = 388.80 \text{ m}^3$$

(8/9) Patch work with MSS

Qty Same as Prime Coat 388.80 m³

$$1x \ 5x \ 1.20 = 6.00 \text{ m}^2$$

1x	4x	1.80	=	3.20 m ²
1x	3x	1.40	=	4.20 m ²
1x	2.50	x 0.50	=	1.25 m ²
1x	5x	0.65	=	3.25 m ²
1x	6x	1.80	=	10.80 m ²
1x	6x	1.40	=	8.40 m ²
1x	4x	1.40	=	5.60 m ²
1x	5x	1.60	=	8.00 m ²
1x	7x	1.50	=	10.50 m ²
1x	6x	1.80	=	10.80 m ²
1x	8x	2.00	=	16.00 m ²
1x	7x	1.90	=	13.30 m ²
1x	8x	2.10	=	16.80 m ²
1x	9x	1.50	=	13.50 m ²

$$1x \ 7x \ 1.70 \text{ Continuation} = 11.90 \text{ m}^2$$

$$1x \ 8x \ 1.50 = 12.00 \text{ m}^2$$

$$1x \ 6x \ 1.40 = 8.40 \text{ m}^2$$

$$1x \ 5x \ 1.20 = 6.00 \text{ m}^2$$

$$558.70 \text{ m}^2$$

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
9/10 P/A Tack Coat RS-1					
Qty as MSS					$558.70 m^2$
$1 \times 15 \times \frac{5.50 + 3.75}{2}$					$69.38 m^2$
$10 \times 30 \times 3.75$					$1125.00 m^2$
$2 \times 15 \times \frac{4.50 + 3.75}{2}$					$123.75 m^2$
$4 \times 30 \times 3.75$					$450.00 m^2$
$2 \times 15 \times \frac{4.50 + 3.75}{2}$					$123.75 m^2$
$1 \times 5.50 \times 3.75$					$20.62 m^2$
					$2471.20 m^2$

10/11 D/L S/D BC					
$1 \times 15 \times \frac{5.50 + 3.75}{2} \times 0.025$					$1.73 m^3$
$10 \times 30 \times 3.75 \times 0.025$					$28.13 m^3$
$2 \times 15 \times \frac{4.50 + 3.75}{2} \times 0.025$					$3.09 m^3$

$4 \times 30 \times 3.75 \times 0.025$					$11.25 m^3$
$2 \times 15 \times \frac{4.50 + 3.75}{2} \times 0.025$					$3.09 m^3$
$1 \times 5.50 \times 3.75 \times 0.025$					$0.52 m^3$
					$47.82 m^3$
					$47.68 m^3$

11/12 Constn of D/LC					
$1 \times 22.5 \times 3.75 \times 0.075$					$6.33 m^3$
$4 \times 30 \times 3.75 \times 0.075$					$33.75 m^3$
					$40.08 m^3$

12/13 Constn of CC Pavement M30					
$1 \times 25 \times 3.75 \times 0.160$					$15.00 m^3$
$2 \times 15 \times \frac{4.50 + 3.75}{2} \times 0.160$					$18.60 m^3$
$5 \times 30 \times 3.75 \times 0.160$					$90.00 m^3$
$10 \times 30 \times 3.75 \times 0.160$					$180.00 m^3$
$2 \times 15 \times \frac{4.50 + 3.75}{2} \times 0.160$					$18.60 m^3$

Continuation					
$5 \times 30 \times 3.75 \times 0.160$					$90.00 m^3$
$2 \times 15 \times \frac{4.50 + 3.75}{2} \times 0.160$					$18.60 m^3$
$3 \times 30 \times 3.75 \times 0.160$					$54.00 m^3$
CO					$484.80 m^3$

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					$13P = 484.80 m^3$
Link: 1x	22.50	$\frac{3.75+3.50}{2}$		$\times 0.160 =$	$13.00 m^3$
5x	30	3.50		$\times 0.160 =$	$84.00 m^3$
					$581.85 m^3$

$$\text{Limit} = 581.40 m^3$$

13/16	P/A KM Stone =	2 nos.
14/17	P/A 200 M Stone =	6 nos.
15/18	Direction and Place identification Sign Board	
	$2 \times 1.20 \times 0.80 =$	$1.92 m^2$
16/19	P/A 600 mm equilateral Δ Sign Board -	8 nos.

17/20	P/A 600 mm Circular Sign Board -	4 nos.
18/21	P/A 600x450 mm rectangular Sign Board -	2 nos.
19/22	P/A 900 mm Octagonal Stop Board -	1 no.
20/23	P/A Boundary Pillar 8×4 -	32 nos.
21/25	Plantation of trees -	20 nos.
22/26	Road marking in BT Road $2 \times 500 \times 0.100 =$	$100.00 m^2$
23/27	Road marking in CC lane. $2 \times 800 \times 0.100 =$	$160.00 m^2$
	$2 \times 150 \times 0.100 =$	$30.00 m^2$
Continuation		$190.00 m^2$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(24/28) P/L Logo of Maintenance Project					3 nos.
(25/30) Brick Masonry in cm(1:3) in Parapet wall					
					$2 \times 6 \times 0.40 \times 0.60 = 2.88 \text{ m}^3$
					Qty for 5 nos HPL = 5×2.88
					$= 14.40 \text{ m}^3$
(26/29) Plastering with cm(1:4)					
Side face: $4 \times 6 \times 0.80 = 19.20 \text{ m}^2$					
Top: $2 \times 6 \times 0.40 = 4.80 \text{ m}^2$					
Front face: $4 \times 0.40 \times 0.80 = 1.28 \text{ m}^2$					
					20.16 m^2

Qty for 5 nos HPL = $5 \times 20.16 \text{ m}^2$
 $= 100.80 \text{ m}^2$

(27/31) Painting of Parapet wall
 Qty Same as item 26/29
 $= 100.80 \text{ m}^2$

15-11-2023
 17

Continuation

ABSTRACT OF COST

8
Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1/2) Clearing and grubbing roadside item 1/2 VTMB					
P/1 - 0.58 hect @ Rs. 72697.86/hect					
					= Rs. 42165.12
(2/3) Cost of embankment item 2/3 VTMB					
P/2 - 300.00 m ³ @ Rs. 259.01/m ³					
					= Rs. 77703.12
(3/4) Subgrade and earthen shoulders					
P/2 - 487.50 m ³ @ Rs. 262.54/m ³					
					= Rs. 127988.12
(4/5) GSB go. II item 4/5 VTMB					
P/2 - 24.88 m ³ @ Rs. 1563.64/m ³					
					= Rs. 38903.12
(5/6) LBM go. II item 5/6 VTMB					
P/3 - 21.49 m ³ @ Rs. 3318.76/m ³					
					= Rs. 71320.12
(6/7) LBM go. III item 6/7 VTMB					
P/4 - 29.16 m ³ @ Rs. 2906.58/m ³					
					= Rs. 84756.12
(7/8) Prime Coat SS-1 item 7/8 VTMB					
P/4 - 388.80 m ² @ Rs. 59.98/m ²					
					= Rs. 23320.12
(8/9) Patch work with M.S item 8/9 VTMB					
P/4 - 558.70 m ² @ Rs. 281.56/m ²					
					= Rs. 157308.12
CO Rs. 624916.12					

Continuation

Sch. XLV-Form No. 134					
Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		BP	Rs.	624916.0	
(9/10) Tack Coat RS-1 item 9/10 VTMB					
P/S - 2471.20 m ² @ Rs. 20.57/m ²					
				= Rs. 50833.00	
(10/11) SDBC item 10/11 VTMB					
P/S - 47.82 m ³ @ Rs. 13839.68/m ³					
				= Rs. 661813.00	
(11/12) D/LC item 11/12 VTMB					
P/S - 40.08 m ³ @ Rs. 6395.54/m ³					
				= Rs. 276373.00	
(12/13) CC Pavement 1130 item 12/13 VTMB					
P/S - 581.40 m ² @ Rs. 8370.38/m ²					
				= Rs. 4866539.00	
(13/16) KM Stone item 13/16 VTMB					
P/S - 2 nos @ Rs. 2924.87/each					
				= Rs. 5850.00	
(14/17) 200 M Stone item 14/17 VTMB					
P/S - 6 nos @ Rs. 824.63/each					
				= Rs. 4948.00	
(15/18) Direction and Place identification Sign item 15/18 VTMB					
P/S - 1.92 m ² @ Rs. 15193.20/m ²					
				= Rs. 29171.00	
(16/19) 600 mm equilateral D item 16/19 VTMB					
P/S - 8 nos @ Rs. 4517.00/each					
				= Rs. 36136.00	
(17/20) 600 mm Circular Sign item 17/20 VTMB					
P/S - 4 nos @ Rs. 4393.47/each					
				= Rs. 17574.00	
Continuation					
				Co Rs. 6574153.00	

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					BA Rs. 6574.53.00
(18/21) 600 x 450 mm rectangular sign					item 18/21 VTMB
P/B - 2015 @ Rs. 4247.49/each					= Rs. 8495.00
(19/22) 900 mm Octagonal stop Board					item 19/22 VTMB
P/B - 1215 @ Rs. 8761.55/each					= Rs. 8762.00
(20/23) Boundary Pillar item 20/23 VTMB					
P/B - 3215 @ Rs. 791.94/each					= Rs. 25344.00
(21/25) Plantation of trees item 21/25 VTMB					
P/B - 2015 @ Rs. 1254.41/each					= Rs. 25088.00
30% of Rs. 25088.00 = Rs. 7526.40					
(22/26) Road marking in BT item 22/26 VTMB					
P/B - 100.00 m ² @ Rs. 886.39/m ²					= Rs. 88639.00
(23/27) Road marking in CC Pavement item 23/27 VTMB					
P/B - 190.00 m ² @ Rs. 993.40/m ²					= Rs. 188746.00
(24/28) P/B Logo of Maintenance Project item 24/28 VTMB					
P/B - 3015 @ Rs. 13694.57/each					= Rs. 41084.00

Continuation

CO Rs. 6942749.00

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					B.P Rs. 69427.49
(25/29) Plastering item 25/29 VTMBS					
P/h - 100.80 m ² @ Rs. 207.90/m ²					
					= Rs. 20956.00 ✓
(26/30) Brick Masonry Work					
item 26/30 VTMBS					
P/h - 14.90 m ³ @ Rs. 6590.71/m ³					
					= Rs. 99906.00 ✓
(27/31) Painting item 27/31 VTMBS					
P/h - 100.80 m ² @ Rs. 133.30/m ²					
					= Rs. 13437.00 ✓
					Rs. 707059.50
					Rs. 707204.50
Add @ 18% GST Rs. 127296.00					707

Add @ 1% LC 41 Rs. 70706.00					
Add @ 10% SF					
E/W: 787.50 m ³ @ Rs. 3.51 = Rs. 2764.00 ✓					
G.S.B. : 24.88 25.82 m ³ @ Rs. 49.04 = Rs. 1266.00 ✓					1220.50
W.B.M. : 21.49 m ³ @ Rs. 62.02 = Rs. 1333.00 ✓					
W.B.M. : 29.16 m ³ @ Rs. 63.74 = Rs. 1859.00 ✓					
M.S.S. : 558.70 m ² @ Rs. 1.74 = Rs. 972.00 ✓					
S.D.B.C. : 47.82 47.68 m ³ @ Rs. 71.79 = Rs. 3433.00 ✓					
C.Pave : 581.40 m ² @ Rs. 57.11 = Rs. 33204.00 ✓					
Brick Masonry : 14.90 m ³ @ Rs. 0.62 = Rs. 9.00 ✓					
Total SF Rs. 44840.00					794
					Rs. 846057.00
					58802.00
Less @ 0.09% below rates agreement					Rs. 7615.00
					Rs. 845296.00
					845118.00

Continuation

15-11-2021
JE

15-11-21
or

15-11-21
or

Sch.XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
<u>Material statement</u>				
E/W =	787.50	m ³	Rs. 27957=	
Stone Aggregate:	81.11	m ³	Rs. Nil	
Challan subm =	92.02	m ³		
Local Sand =	13.22	m ³	Rs. 19832	
Stone Screening:	12.73	m ³	Rs. Nil	
Challan subm =	15.385	m ³		
Mooram =	1.72	m ³	Rs. 258=	
Crushed stone:	608.94	m ³	Rs. Nil.	
Challan Subm =	617.24	m ³		
Coarse Sand =	261.63	m ³	Rs. 480=	
Challan subm =	258432	m ³		
Emulsion SS-1 =	0.329	m ³	Rs. 30678=	
Emulsion RS-1 =	0.678	MT		
Bitumen VG-10 =	0.977	MT		
Bitumen VG-30 =	5.518	MT		
Waste Plaste =	0.085	MT		

④ $\frac{4}{2}$ mm
15-11-2023

[illegible]

Continuation

Received allot vide letter No-164, dt. 06.12.2023
Rs. 8914084-

Bill value Rs. 84,51,189=

13

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>1st R/A Bill.</u>					
I. TAX @ 2%.				Rs. 169024-	Rs. 260000 of 71400 831400
C. GST @ 1%.				Rs. 59921-	
S. GST @ 1%.				Rs. 59921-	
L. Cess @ 1%.				Rs. 84512-	
Royalty				Rs. 30678-	
S. Fees				Rs. 44794-	
S.D. @ 5%.				Rs. 422559=	
By Cheque Value				Rs. 7556382= 7579780-	
Total Bill Value				Rs. 8451189-	
Passed for Rs. 8451189 = (Rupees					
Eighty four Lacs Fifty one thousand					
one hundred eighty nine) only.					

Executive Engineer
Rural Works Department
Works Division, Sheikhpura

06/12/23

06/12/23

06/12/23

To/Com NO- PNB202312067184

" Dt - 08/12/23

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:— Const of Road and					
C.D work with maintenance for					
Kaski more to Kaski					
Agency:— Sanjay Kumar					
Technosure Pvt. Ltd. At.					
Jadai Station Road					
P.O + Dist- Sheikhpara					
Agreement No - 16 MBD/2023-24					
Agreement Value -					
Const+ cost - Rs=		8939409=w			
Maint+ cost - Rs		1820920=w			
		10760329=w			

Date of commencement:-	14.07.2023
Date of completion:-	13.04.2024
Actual date of completion:-	15.11.2023
Date of Measurement:-	25.01.2024

① P.V. 4 laying brick soling layer on prepared sub-grade on end edging etc -

$$2 \times 10 \times 30.00 \times 0.25 = 150.00 \text{ m}^2$$

$$2 \times 10 \times 30.00 \times 0.25 = 150.00 \text{ m}^2$$

$$2 \times 10 \times 30.00 \times 0.25 = 150.00 \text{ m}^2$$

$$2 \times 2 \times 25.00 \times 0.25 = 25.00 \text{ m}^2$$

Continuation

② supplying and providing NP3-3mm dia etc -

$$2 \times 3 \times 2.5 = 15.00 \text{ m}$$

25.01.2024
TE

25-01-24
S.F.

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1/2) clearing and grubbing road land etc -					
Qty VTMBS P/8 —	0.58				Hect
Q Rs 72677.80/Hect					
				Rs =	42165 =
(2/3) Const ⁿ of Embankment etc -					
Qty VTMBS P/8 —	3w.wm ³				
Q Rs 259.01/m ³				Rs =	77703 =
(3/4) P/V subgrade and earthen shoulder etc -					
Qty VTMBS P/8 —	487.wm ³				
Q Rs 262.54/m ³				Rs =	127988 =
(4/5) GSB gr-II materials etc -					
Qty VTMBS P/8 —	24.88m ³				
Q Rs 1563.64/m ³				Rs =	38903 =
(5/6) P/V WBM gr-II etc -					
Qty VTMBS P/8 —	21.49m ³				
Q Rs 3318.76/m ³				Rs =	71320 =
(6/7) P/V WBM gr-III etc -					
Qty VTMBS P/8 —	29.16m ³				
Q Rs 2906.58/m ³				Rs =	84756 =
(7/8) P/V Prime coat etc -					
Qty VTMBS P/8 —	388.80m ²				
Q Rs 59.48/m ²				Rs =	223320 =
Continuation					
466155 =					

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(8/9) P/v Patch work with MSS etc -					
Qty VTM B P/g -				558.70 m ²	
CRS 281.56/m ² -					$\rightarrow R_2 = 2157308 = w$
(9/10) Tack wet RS-2 etc -					
Qty VTM B P/g -				2471.20 m ²	
CRS 20.57/m ² -					$\rightarrow R_2 = 50833 = w$
(10/11) P/v SDBC etc -					
Qty VTM B P/g -				47.82 m ³	
CRS 13839.68/m ³ -					$\rightarrow R_2 = 661813 = w$
(11/12) P/v D/C etc -					

Qty VTM B P/g -	40.08 m ³				276369 =
CRS 6895.64/m ³ -					$\rightarrow R_2 = 276373 = w$
(12/13) P/v c.c Pavement etc					✓
Qty VTM B P/g -	581.40 m ³				
CRS 8370.38/m ³ -					$\rightarrow R_2 = 4866539 = w$
(13/16) P/v km stone etc -					
Qty VTM B P/g -	02 Nos.				
CRS 2924.87/each -					$\rightarrow R_2 = 5850 = w$
(14/17) P/v 200m stone etc -					
Qty VTM B P/g -	6 Nos.				
CRS 824.63/each -					$\rightarrow R_2 = 4948 = w$
(15/18) P/v Direction & Place identification etc -					
Qty VTM B P/g	Continuation	1.92 m ²			
CRS 15193.20/m ² -					$\rightarrow R_2 = 2917120 = w$

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(16/19) P/v 6mm equilateral Δ k. etc. vtm B 9/9 — 8 Ns. Q/s 4517. w / each — Rs 36136 = w					
(17/20) P/v 6mm circular sign etc. —					
etc. vtm B 9/9 — 04 Ns. Q/s 4393.47 / each — Rs 17574 = w					
(18/21) 6m x 450mm rectangular sign etc. —					
etc. vtm B 9/10 — 02 Ns. 8515 = Q/s 4257.49 / each — Rs 8495 = w					
(19/22) 9mm octagonal sign board etc. —					
etc. vtm B 9/10 — 01 Ns. Q/s 8761.55 / each — Rs 8762 = w					
(20/23) Boundary pillar etc. —					
etc. vtm B 9/10 — 32 Ns. 25341 = Q/s 791.99 / each — Rs 25344 = w					
(21/25) P/v Plantations of tree etc. vtm B 9/10 — 20 Ns. Q/s 1254.41 / each — Rs 25088 = w 30% of Rs 25088. w = Rs 7526 = w					
(22/26) P/v Road marking in BT surface etc. —					
etc. vtm B 9/10 — 100.00 m ² Q/s 886.39 / m ² — Rs 88639 = w					

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(20/27) P/v lined working in cc. Pavement etc.					
Qty $\sqrt{m^3}$ P/10 — 190 m^3					
@ Rs 993.40/ m^3 — Rs 188746.00					
(24/28) P/v Logo of Mahr. name & Project Board etc.					
Qty $\sqrt{m^3}$ P/10 — 03 m^3					
@ Rs 13694.57/each — Rs 41084.20					
(25/29) Plastering etc —					
Qty $\sqrt{m^3}$ P/11 — 110.80 m^3					
@ Rs 207.90/ m^3 — Rs 22956.00					
(26/30) Brick Masonry etc —					
Qty $\sqrt{m^3}$ P/11 — 14.40 m^3					
@ Rs 6590.71/ m^3 — Rs 94906.20					

(27/31) Painting on new concrete surfaces etc —					
Qty $\sqrt{m^3}$ P/11 — 110.80 m^3					
@ Rs 133.30/ m^2 — Rs 13437.00					
(28/14) P/v and laying brick sinking layer etc —					
Qty $\sqrt{m^3}$ P/14 — 475.00 m^3					
@ Rs 538.83/ m^2 — Rs 255944.00					
(29/15) P/v N P3 30mm dia cable duct etc					
Qty $\sqrt{m^3}$ P/14 — 15.00 m^3					
@ Rs 623.66/ Rm — Rs 9355.00					

Continuation

C.O. — Rs 7335894.00


7360995.00

7335914

Continuation

Certify that all work is done
as per technical specification and
design. Work completed on Date
25.01.2024 and 5 Yrs Maintenance
is started from Date: 26.01.2024

 25-01-2024



Final Bill		
P.Tax @ 2%		Rs. 4349.
G.CST @ 1%		Rs. 3369.
S.I.CST @ 1%		Rs. 3369.
L.Cess @ 1%		Rs. 3375.
Royalty		Rs. 3356.
S.Fees.		Rs. 82096.
S.D. @ 5%		Rs. 19873.

Rs. 124,587

By Cheque Value Rs. 2,72,857

Total Bill Value Rs. 397,444

Passed for Rs. 397,444 = (Rupees
Three lacs ninety seven thousand
four hundred forty four only)

 22/2

Executive Engineer
Rural Works Department
Works Division, Sheikhpura

By
6/02/24

22
11/2/24

22/2/24

TO/CN No - RNB202402083656

1. DA - 07/02/24